GREATER LETABA MUNICIPALITY





2019/2020

1st QUARTER
PERFORMANCE REPORT
SEC 52 REPORT



Table of Contents	
Introduction	3
Strategic Vision, Mission and Strategy Map	6
Votes and Operational Objectives	7
Municipal Transformation and Organisational Development KPI's	22
Basic Service Delivery KPI s	25
Local Economic Development KPI's	27
Municipal Financial Viability KPI's	28
Good Governance and Public Participation KPI's	32
Annextures	
Municipal Transformation and Organisational Development Projects	35
Basic Service Delivery Projects	37
Local Economic Development Projects	42
Municipal Financial Viability Projects	43
Good Governance and Public Participation Projects	44

Introduction

The development, implementation and monitoring of a Service Delivery and Budget Implementation Plan (SDBIP) is required by the Municipal Finance Management Act (MFMA).

In terms of Circular 13 of National Treasury, "the SDBIP gives effect to the Integrated Development Plan (IDP) and budget of the municipality and will be possible if the IDP and budget are fully aligned with each other, as required by the MFMA."

As the budget gives effect to the strategic priorities of the municipality it is important to supplement the budget and the IDP with a management and implementation plan.

The SDBIP serves as the commitment by the Municipality, which includes the administration, council and community, whereby the intended objectives and projected achievements are expressed in order to ensure that desired outcomes over the long term are achieved and these are implemented by the administration over the next twelve months.

The SDBIP provides the basis for measuring performance in service delivery against quarterly targets and implementing the budget based on monthly projections.

Circular 13 further suggests that "the SDBIP provides the vital link between the mayor, council (executive) and the administration, and facilitates the process for holding management accountable for its performance. The SDBIP is a management, implementation and monitoring tool that will assist the mayor, councillors, municipal manager, senior managers and community."

The purpose of the SDBIP is to monitor the execution of the budget, performance of senior management and achievement of the strategic objectives set by council. It enables the municipal manager to monitor the performance of senior managers, the mayor to monitor the performance of the municipal manager, and for the community to monitor the performance of the municipality.

In the interests of good governance and better accountability, the SDBIP should therefore determine and be aligned with the performance agreements of the municipal manager and senior managers.

The development, implementation and monitoring of a Service Delivery and Budget Implementation Plan (SDBIP) is required by the Municipal Finance Management Act (MFMA).

In terms of Circular 13 of National Treasury, "the SDBIP gives effect to the Integrated Development Plan (IDP) and budget of the municipality and will be possible if the IDP and budget are fully aligned with each other, as required by the MFMA."

Legislation

According to the Municipal Finance Act (MFMA) the definition of a SDBIP is:

service delivery and budget implementation plan' means a detailed plan approved by the mayor of a municipality in terms of section 53 (1) (c) (ii) for implementing the municipality's delivery of municipal services and its annual budget, and which must indicate-

- (a) projections for each month;
- (i) revenue to be collected by source;
- (ii) operational and capital expenditure by vote;
- (b) service delivery targets and performance indicators for each quarter.

Section 53 of the MFMA stipulates that the Mayor should approve the SDBIP within 28 days after the approval of the budget. The Mayor must also ensure that the revenue and expenditure projections for each month and the service delivery targets and performance indicators as set out in the SDBIP are made public within 14 days after their approval.

The following National Treasury prescriptions as minimum requirements that must form part of the SDBIP are applicable to the Municipality

- (1) Monthly projections of revenue to be collected by source.
- (2) Monthly projections of expenditure (operating and capital) and revenue for each vote.
- (3) Quarterly projections of service delivery targets and performance indicators for each vote.
- (4) Ward information for expenditure and service delivery.
- (5) Detailed capital works plan broken down per ward for three years.
- * Section 1 of the MFMA defines a "vote" as:
- a) One of the main segments into which a budget of a municipality is divided for the appropriation of money for the different departments or functional areas of the municipality; and
- b) which specifies the total amount that is appropriated for the purposes of the department or functional area concerned.

Section 28 of the Municipal Finance Management Act deals with adjustments budgets. In terms of the Act, an adjustments budget is intended to do the following: Sub-Section 2 a) Must adjust the revenue and expenditure estimates downwards if there is material under-collection of revenue during the current year b) May appropriate additional revenues that have become available over and above those anticipated in the annual budget, but only to revise or accelerate spending programmes already budgeted for c) May, within a prescribed framework, authorise unforeseeable and unavoidable expenditure recommended by the mayor of the municipality d) May authorise the utilisation of projected savings in one vote towards spending under another vote e) May authorise the spending of funds that were unspent at the end of the past financial year where the under-spending could not reasonably have been foreseen at the time to include projected roll-overs when the annual budget for the current year was approved by the council f) May correct any errors in the annual budget; and g) May provide for any other expenditure within a prescribed framework.

Methodology and Content

National Treasury directives are clear on the contents and methodology to derive at the SDBIP.

As a first step, the IDP objectives need to be quantified and related into key performance indicators. The budget is aligned to the objectives, projects and activities to enable the SDBIP to serve as monitoring tool for service delivery.

The SDBIP is described as a layered plan. The top layer deals with consolidated service delivery targets and time frames. Top Management is held accountable for the implementation of the consolidated projects and Key Performance Indicators. From the consolidated information, top management is expected to develop the next level of detail by breaking up outputs into smaller outputs and then linking and assigning responsibility to middle-level and junior managers.

The SDBIP of the Greater Letaba Municipality consists of strategic objectives derived from the IDP that are aligned with the strategic intent of the organisation. Strategic indicators with targets are set to measure the objectives. The Municipal Manager takes responsibility for the strategic indicators and objectives which will form part of his/her Performance Agreement and Plan. Projects and activities are aligned to the indicators with quarterly targets, time-frame and budget assigned to each.

The Strategic Indicators give rise to the institutional indicators for which the Directors will take responsibility. These indicators will form part of the Performance Agreements and Plans of Senior Managers (Directors). Indicators are assigned guarterly targets and responsibilities to monitor performance.

Derived from this, the next layer is developed, whereby the details with responsibilities for the next level of management is outlined and forms part of the Lower SDBIP. This lower SDBIP is a management tool for the S57 Managers and need not be made public and is a separate document for each internal department.

The SDBIP serves as a management, implementation and monitoring tool that will assist the Mayor, Councilors, Municipal Manager and Directors in delivering services to the community

Vision and Mission

The strategic vision of the organisation sets the long term goal the Municipality wants to achieve. The vision of Greater Letaba Municipality is:

"To be the leading municipality in the delivery of quality services for the promotion for socio economic development"

The strategic mission speaks about what the purpose of Greater Letaba Municipality is:

"To ensure an effective, efficient and economically viable municipality through: • Provision of accountable, transparent and consultative government • Promotion of local economic development and poverty alleviation • Strengthening cooperative governance • Provision of sustainable and affordable services • Ensuring a safe and healthy environment "

Strategy map

The Strategy Map depicts the strategic objectives on how Greater Letaba Municipality will be able to become an outstanding agro-processing and eco-cultural tourism hub while providing sustainable and affordable services to all. These objectives were positioned in terms of the Balanced Scorecard Perspectives being: Learning and Growth; Institutional Processes; Financial results and Community Satisfaction. All operational outputs (projects, initiatives and process) as contained within the SDBIP are aligned to the attainment of one or more of these objectives.

SERVICE DELIVERY PERFORMANCE SUMMARY FOR FIRST QUARTER REPORT 2019/20

The table and graph below illustrates service delivery performance of Greater Letaba Municipality against the National Key Performance Areas (NKPAs) up to First quarter performance.

KPA's Performance Indicators	No. of	No. of targets	No. of	% Target
1	Applicable	achieved		achieved
	Indicators	domorod	achieved	uo:
Municipal Transformation and Organisational Development			33113133	
	9	8	1	89%
Basic ServiceDelivery				
	4	3	1	75%
Local Economic Development				
	4	4	0	100%
Municipal Finance Management Viability				
	17	14	3	82%
Good Governance and Public Participation				
	12	8	4	67%
	46	37	9	80%

Overall % = 83%

KPA's Projects	No. of Applicable Indicators	No. of targets achieved	No. of targets not achieved	% Target achieved
Municipal Transformation and Organisational Development	12	12	0	100%
Basic ServiceDelivery	75	73	2	97%
Local Economic Development	6	5	1	83%
Municipal Finance Management Viability	10	10	0	100%
Good Governance and Public Participation				4000/
	6	6	0	100%
	109	106	3	97%

Overall % =97%

KPA's Performance Indicators and Projects	No. of Applicable Indicators including projects	No. of targets achieved		% Target achieved
Municipal Transformation and Organisational Development				
	21	20	1	95%
Basic ServiceDelivery				
	79	76	3	96%
Local Economic Development				
	10	9	1	90%
Municipal Finance Management Viability				
	27	24	3	89%

Good Governance and Public Participation				
	18	14	4	78%
	155	143	12	92%
		Ove	erall % = 9	92%

The **8%** under performance was due to low revenue collection (consumers not paying for services), government owing the municipality and not making regular payment. Directorate not submiting POE s also contributed.

Vote Nr	Strategic Objective	Municipal Programm e	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline / Status	Annual Target (30/06/2019)	Budget 2019/20	1st Quarter (1 Jul-30 Sept 2019)	1st Quarter Actual Performance	Remarks	Challenges	Interventions	Responsible Person	Evidence requires
					KPA 1 I	MUNICIPAL T	RANSFORMATION A	ND ORGAN	ISATIONAL DE	VELOPMENT					
							KEY PERFORMAN	CE INDICA	TORS						
		OUTCOME	NINE (OUTPUT 1: IMPLE	MENT A DIFFERENT	TIATED APPR	OACH TO MUI	NICIPAL FINANCING, PI	ANNING ANI	O SUPPORT, OUT	PUT 4: ACTIONS	SUPPORTIVE OI	THE HUMAN SE	TTLEMENT OUT	COMES)	
	Improved Governance and Organisationa I Excellence	Human Resourc e Manage ment	Reducing the vacancy rate within the financial year	# of vacant positions filled	Number	positions filled	36 positions filled by 30 May 2020	Operation al	6	11	Target Over Achieved	None	None	Director Corps	Appointment letters
	Integrated Sustainable Development	IDP	Approval of the IDP/Budget/PMS process plan by 31 July 2019	Council approve IDP/Budget/ PMS Process Plan	Date	29-Jul-18	Approval of 2019/20 IDP/Budget/PMS Process Plan by 31 July 2019	Operation al	Approval of 2019/20 IDP/Budget/P MS Process Plan by 31 July 2019	2019/20 IDP/Budget? PMS Process Plan approved	Target Achieved	None	None	Director PLAN	Council Approved IDP/ Budget/ PMS Process plan, Council Resolution
	Improved Governance and Organisationa I Excellence	PMS	To ensure quarterly reporting and compliance within the financial year	# of Quarterly performance reports compiled	Number	4	4	Operation al	1	1	Target Achieved	None	None	Municipal Manager	Council approved Quarterly reports
	Improved Governance and Organisationa I Excellence	PMS	To ensure that S54 & 56 Managers sign the performance agreements within 30 days after adoption of the final SDBIP.	Signed Performance Agreements by all S54A & 56 Managers	Date	29-Jul-18	Performance Agreements signed by Sec 54 & 56 Managers by 31 July 2019	Operation al	Performance Agreements signed by Sec 54 & 56 Managers by 31 July 2019	Performance agreemenets signed on the 14 July 2019	Target Achieved	None	None	Municipal Manager	Signed Performance Agreements for Sec 54 & 56 Managers
	Improved Governance and Organisationa I Excellence	PMS	To ensure municipal reporting and compliance within the financial year	Submit Annual Institutional Performance report to CoGHSTA, Provincial Treasury and National Treasury by 30 August each year	Date	30-Aug-18	Submission of 2018/19 Annua Institutional Performance Repor by 30 August 2019	Operation al	Submission of 2018/19 Annual Institutional Performance Repor by 30 August 2019	2018/19 Annual Performance Report submitted on the 31 August 2019	Target Achieved	None	None	Municipal Manager	Dated proof of submission to CoGHSTA, Provincial and National Treasury
	Improved Governance and Organisationa I Excellence	Legal Services	To improve effecience and effictiveness of municipal administration within the financial year	% Signed Service Level Agreements within 30 days after the appointment of Service Providers	Percenta ge, (# of SLA s develope d/ # of Appointm ents made)	100% of SLA developed	100%	Operation al	100%	2 Service Providers appointed	Target Not Achieved	POE Not submitted		Municipal Manager	Dated signed Service Level Agreements

	Municipal Programm e	Measurable Objectives		KPI Unit of measure	Baseline / Status	Annual Target (30/06/2019)	Budget 2019/20		1st Quarter Actual Performance	Remarks	Challenges	Interventions	Responsible Person	Evidence requires
		municipal performance within the financial year	# of performance audit reports compiled and issued to the Accounting Officer	Number	4	4	Operation al	1	1	Target Achieved	None	None		Performance Audit report tabled,Council resolution, report signed off by the MM
Improved Governance and Organisationa I Excellence	Audit	, ,	audit issues resolved	Percenta ge, (# of Internal Audit issues resolved / # of issues raised)	64% Internal issues resolved	100% internal audit issues resolved (# of Internal Audit issues resolved / # of issues raised) by June 2020	al	25%	30%	Target Achieved	None	None	Manager	Resolved IA register/plan, POE submitted
Improved Governance and Organisationa I Excellence	ment	To ensure efffective implementation of risk mitigations actions 30 June	issues resolved	Percenta ge, (# Risk issues implemen ted / resolved / # of risks identified)	64% Risk issues resolved	100% Risk issues resolved by 30 June 2020	Operation al	25%	43%	Target Achieved	None	None	Manager	Resolved Risk issues and POE submitted

		Municipal Programm e		Performance Indicator title	KPI Unit of measure	Baseline / Status	Annual Target (30/06/2019)	Budget 2019/20		1st Quarter Actual Performance	Remarks	Challenges	Interventions	Responsibl e Person	Evidence requires
	·				·	КРА	2 : BASIC SERVICE DEL	IVERY INDIC	ATORS			·	•		
	OUTPUT 2: IMPROVING ACCESS TO BASIC SERVICES, OUTPUT 3: IMPLEMENTATION OF THE COMMUNITY WORKS PROGRAMME Integrated Spatial To ensure that % of land use Percentage, 71% 100% Operation 100% 100% Land Target None None Director Dated														
	and Sustainable Human Settlement Settlement Sustainable Waste Settlement Sustainable Human Settlement Settlement Settlement Sustainable Human Settlement Settlement Settlement Sustainable Human Settlement Settlement Settlement Settlement Sustainable Human Settlement Settlement Sustainable Human Settlement Settlement Sustainable Human Settlement Settlement Sustainable Human Settlement Set														
		managem			Number		4 654	Operation al	4 654	4654	_	None	None	сомм	,
	Access to Sustainable Basic Services	1		% of electricity losses reduced	Percentage	48	21 % of electricity losses reduced : # of electricity lossed / % of electricity supplied		21% of electricity losses reduced : # of electricity lossed / % of electricity supplied	41%	Target not Achieved	Municipality not billing own electricity consumtion	Service provider appointed for installation of Council building meters		Electricity/ Finance reports
Office		ure	development and	Development of MIG implementation Plan	Date	30-Jul-18	Approved MIG Implementation Plan by 30 June 2018			Approved MIG Implementatio n Plan by 30 June 2019	_	None		Director TECH	Approved MIG Implementati on Plan Council Resolution

	Strategic Objective				KPI Unit of measure	Baseline / Status	Annual Target (30/06/2019)		Quarter	1st Quarter Actual Performanc e	Remarks	Challenges	ns	-	Evidence requires
							NOMIC DEVEL ANCE INDICAT								
				OUTCOME 9: IM					K PROGR <i>A</i>	MME					
11	Improved Governance and Organisational Excellence	Improved local economy	To ensure Promotion of local economy within the financial year	# of jobs created through municipal funded Capital Projects		1127 jobs created	600	Operation al	150	155	Target Achieved	None		TECH	Proof for SMME s supported
11	Improved Governance and Organisational Excellence	Improved local economy	To ensure Promotion of local economy within the financial year	# of SMME supported through Sypply Chain Management		215 SMME s supported	120	Operation al	30	84	Target Achieved	None	None		Proof for SMME s supported
	Integrated Sustainable Development	Improved local economy	To ensure Promotion of local economy within the financial year	# of EPWP reports compiled and submitted to Council	Number	12 EPWP reports generated	12	Operation al	3	3	Target Achieved	None	None	Director TECH	EPWP reports
	Integrated Sustainable Development	Improved local economy	To ensure Coordination of Agriculture forums within the financial year	# of LED Forums coordinated		4 LED forums coordinate d	4	Operation al	1	1 LED Forum Held	Target Achieved	None	None	PLAN	Agenda, Minutes & Attendanc e register

Strategic Objective	Municipal Programme	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline / Status	Annual Target (30/06/2019)	Budget 2019/20	1st Quarter (1 Jul-30 Sept 2019)	1st Quarter Actual Performance	Remarks	Challenges	Interventions	Responsible Person	Evidence required
					OUTPL	KPA 4 MUNICIPA KEY PERFORM JT 6: ADMINISTRATI	MANCE INDIC	ATORS	BILITY				1	
Sustainable Financial Institution	Revenue	To ensure improvement in revenue collection within the financial year	% of revenue collected within the financial yer	Percentage (Revenue billed for the year)	82%	95%	Operational	95%	49% R 10 568 762,11 billed / R5 204 486,93 received	Target not Achieved	Townships not paying for services	Letters of demand sent to customers, Cut offs implemented	CFO	Financial reports
Sustainable Financial Institution	Revenue	To monitor debt collections within a financial year	% in debts collected within the financial year	Percentage (Debtors)	New	% in debt collected (# of debt collected/	Operational	% in debt collected (# of debt collected/	49% R 10 568 762,11 billed / R5 204 486,93 received	Target not Achieved	Governme nt departmen ts not fully paying for services	Follow up letters sent to departments	CFO	Financial reports
Sustainable Financial Institution	Revenue	To monitor the implementation of municipal services within a financia year	# of data cleansing performed (Meter services) within the financial year		1 data cleansing	4	Operational	1	1	Target Achieved	None	None	CFO	Financial reports
Sustainable Financial Institution	Budget and Reporting	To ensure that quartely financial statements are prepared within 14 days after the end of each quarter.	# of quarterly financial statements submitted to Council	Number	4	4	Operational	1	1	Target Achieved	None	None	CFO	Council resolution
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	Submit Unaudited annual financial statements by 31 August each year	Date	31-Aug-18	Submission of Unaudited Financial Statements by 31 August 2019	Operational	Submission of Unaudited Financial Statements by 31 August 2019	Unaudited Financial Statements submitted on the 31 August 2019	Target Achieved	None	None	CFO	Dated proo of submission of Unaudited AFS
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Sec 32 Register developed and updated	Number	12 Sec 32 register developed and updated by 30 June 2019.	12	Operational	3	3	Target Achieved	None	None	CFO	Dated proo of Sec 32 register
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Finance compliance report submitted to Treasuries & CoGHSTA	Number	12 Finance compliance report submitted	12	Oerational	3	3	Target Achieved	None	None	CFO	Financial reports
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	Submit monthly Sec 71 reports to Provincial treasury within 10 working days	Date	Sec 71 reports submitted to Provincial Treasury within 10 working days	Submission of monthly Sec 71 reports to Provincial treasury within 10 working days by 30 June 2020	Operational	Within 10 working days	Sec 71 Reports submitted within 10 working days	Target Achieved	None	None	CFO	Dated proo of submission

Institution	Supply Chain Managemen t	To Improve financial viability within the financial year	Appoint Supply Chain Committees	Date	SCM structures appointed by 30 June 2019	Appointment of Supply Chain Structures (Bid Specifications, Bid Evaluation and Bid Adjucation Committees) by 31 July 2019	Operational Operational	Appointment of Supply Chain Structures (Bid Specificatio ns, Bid Evaluation and Bid Adjucation Committees) by 31 July 2019	Supply Chain Structures structures (Bid specification, Evaluation & Adjudication) appointed on 1st July 2019	Target Achieved	None	None	Municipal Manager	Appointmen t Letters
Financial Institution	Chain Managemen t	payment of service providers within 30 days of the submission of invoices.	wiithin 30 days of receipt from the service providers	rereemage	invoices within 30 days of receipt from the service provider	within 30 days of receipt from the service provider	Ореганопал	days of receipt from the service provider	30 days	Target Achieved	None	None		of payment
Sustainable Financial Institution	MIG	To effectively manage the financial affairs of the municipality within the financial year	% of PMU Management budget spent as approved by Council within the financial year	Percentage (Budget spent/Budgt ed)	New	100% R 3 513 047,15 PMU Management Budget spent	Capital	15% R 526 957,07 PMU Managemen t Budget spent	26% R 749 229,02 PMU Management Budget spent	Target Achieved	None	None	TECH	Financial reports
	Expenditure Managemen t		% capital budget spent as approved by Council within the financial year	Percentage	100%	100% R 151 554 220 Capital Budget spent	Capital	15% R 22 733 133 Capital Budget spent	15% R 22 500 154 Capital Budget spent	Target Achieved	None	None	CFO	Financial reports
Financial Institution	Managemen t	financial affairs of the municipality within the financial year	% Operational and maintanance budget spent as approved by Council within the financial year	Percentage	New	100% R 402 534 443,36 Operational Budget spent	Operational	15% R60 380 166,50 Capital Budget spent	21% R 82 967 065 Capital Budget Spent	Target Achieved	None	None	CFO	Financial reports
Financial Institution	Managemen t	To effectively manage the financial affairs of the municipality within the financial year	% MIG budget spent as approved by Council within the financial year	Percentage	100%	100% R 54 094 952,85 MIG expenditure	Capital	15% R 8 114 242,93 MIG expenditure	28.6% R 15 669 285,21 MIG expenditure	Target Achieved	None	None	TECH	Financial reports
	Expenditure Managemen t	To effectively manage the financial affairs of the municipality within the financial year	% FMG budget spent as approved by Council within the financial year	Percentage	100% FMG expenditure	100% R 2 145 000 FMG expenditure	Operational	15% R321 750 FMG Expenditure	21% R 450 334 FMG Expenditure	Target Achieved	None	None	CFO	Financial reports

Sustainable	Expenditure	To effectively	% EPWP budget	Percentage	100%	100% R 2 026	Operational	15% R 303	11%R 228 800	Target not			TECH	Financial
Financial	Managemen	manage the	spent as approved			013,95 EPWP		902,09	EPWP expenditure	Achieved				reports
Institution	t	financial affairs	by Council within			expenditure		EPWP						
		of the	the financial year					expenditure						
		municipality												
		within the												
		financial year												
Sustainable	Expenditure	To effectively	% FBS budget	Percentage	102%	100% R 1 159 517	Operational	15% R 173	18%R 209 586 FBS	Target	None	None	CFO	Financial
Financial	Managemen	manage the	spent as approved			FBS expenditure		927,55 FBS	expenditure spent	Achieved				reports
Institution	t	financial affairs	by Council within					expenditure						
		of the	the financial year											
		municipality												
		within the												
		financial year												

	J	Programme			KPI Unit of	Baseline	Annual Target		1st Quarter	Remarks	Challenges			Evidence
Nr	Objective	s	Objectives	Indicator title	measure		(30/06/2019)	2019/20	 Actual Performanc			ns	Person	required
					KPA 5 : GOOD 0	GOVERNANC	E AND PUBLIC PAR	RTICIPATION	е					

KEY PERFORMANCE INDICATORS OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held within the financial year	Number	12 Council meetings held	4	Operational	1	2 x Council meetings held on 29/07/2019 and 29/08/2019	Achieved	None	none	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence		To ensure functionality of EXCO committee within the financial year.	# of EXCO meetings held within the financial year	Number	12 EXCO meetings held	4	Operational	1	2 x Exco meetings held on 24/07/2019 and 22/08/2019	Target over Achieved	None	none	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Committees	functionality of Council committee within the financial year.	# of Ward Committee reports submitted to Office of the Speaker	Number	348 Ward Committee reports submitted	360	Operational	90		Target Not Achieved	POE not submitted		Manager (Mayors Office)	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Committees	financial year	# of MPAC meetings held within the financial year	Number	14 MPAC meetings held	12	Operational	3	4	Target over Achieved	None	none		Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Human Resource managemen t	To ensure functionality of Council within the financial year	# of LLF meetings held within the financial year	Number	13 LLF meetings held	12	Operational	3	3 x meetings held	Target Achieved	None	none	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Labour Relations	To ensure functionality of Municipality within the financial year	% in implementation of LLF resolutions within the financial year	Percentage (# of resolutions taken/ # of resolutions implemented).	100%	100%	Operational	100%	3/3 100% resolutions implemente d	Target Achieved	None	none	Director Corp	Updated Resolutions register
Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in the IDP review		Number	5 IDP/Budget/ PMS REP Forum meetings held	5	Operational	1	1 IDP Forum Held	Target Achieved	None	none	Director PLAN	Agenda & Attandance register
Improved Governance and Organisational Excellence		To ensure public involvement in the IDP review within a financial year		Number	5 IDP/Budget/ PMS Steering Committee meetings held	5	Operational	1	0 IDP/Budget/ PMS Steering Committee held	Target Not Achieved			Director PLAN	Agenda & Attandance register

	Improved	Public	To promote	% of complaints	Percentage (# of		100% of	Operational	100%	16/16 100%	Target	None	none	Director Corps	Updated
	Governance and	11	'	resolved	resolutions taken/#		complaints			complaints	Achieved				Complaints
	Organisational		within the		of resolutions		resolved(# of			attended to					Management
	Excellence		municipality		implemented).		complaints								Register
			, ,		, , , , , , , , , , , , , , , , , , ,		received / # of								
							complaints								
							attended)								
	Improved	Public	To ensure public	# of quarterly	Number	4 Mayoral	4	Operational	1	1	Target not	POE not		Manager	Agenda &
	Governance and	Participation	involvement in	Community		Imbizo held					Achieved	submitted		(Mayors Office)	Attandance
	Organisational			feedback meetings											register
	Excellence		within a financial	held within a											
			year	financial											
- 11	Improved	Committees		# of Audit	Number	6 Audit	4	Operational	1	1	Target	None	none	Municipal	Agenda,
	Governance and		functionality of	Committee	(Accumulative)	Committee					Achieved			Manager	Minutes &
	Organisational		Audit committee	meetings held		meetings									Attandance
	Excellence		within a financial	within the financial		held									register
			year	year											
- 11	Improved	Committees		% of Audit and	Percentage	New	100% of Audit and	Operational	100%		Target not	POE not		Municipal	Audit
- 11	Governance and	11		Performance Audit			Performance Audit				Achieved	submitted		Manager	Committee
- 11	Organisational		Audit committee	Committees			Committee								resolutions
	Excellence		within a financial	resolutions			resolutions								register
			year	implemented			implemented								
				within the financial											
				vear											
	Improved	Legal	To monitor		Number(# of cases	New	# of Fraud and		# of Fraud	N/A	No cases	N/A	N/A	Director Corps	Updated
	Governance and	11	response in terms	'	registered / # of		Corruption cases		and		reported				Fraud and
- 11	Organisational		of the fraud and	investigated	cases investigated		investigated: # of		Corruption						Corruption
	Excellence		corruption cases		within a financial		cases registered /		cases						case register
			registered		year		# of cases		investigated						
							investigated yearly		: # of cases						
									registered /						
									# of cases						
									investigated						
]							quarterly]					

MUNICIPAL TRANSFORMATION AND DEVELOPMENT

2019/20 WARD INFORMATION FOR EXPENDITURE AND SERVICE DELIVERY /CAPITAL WORKS PLAN SUMMARY OF CAPITAL PROJECTS FOR THE YEAR

MUNICIPAL TRANSFORMATION

Region	Strategic Objective	Programme	Projects	Project Name	Start Date	Completion date	Project Owner	Source of funding	Original Budget	1st Q Target	1st Quarter Actual Performance	Remarks	Challenges	Interventions	Evidence required
Head office	Improved Governance and Organisational Excellence		To Purchase Microwave by 30 June 2020	Supplh & delivery of Microwave	2019/07/01	2020/06/30	Director Corps	GLM	5 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence	Information Technology	To puchase POE switches replacement by 30 June 2020	Supply & delivery of POE switches replacement	2019/07/01	2020/06/30	Director Corps	GLM	450 000	Develop Specification and Submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence		To purchase 15* Laptop replacement by 30 June 2019	Supply & delivery of 15* Laptops replacement	2019/07/01	2020/06/30	Director Corps	GLM	350 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence	Information Technology	To purchase of 20* Desktop PC replacement by 30 June 2020	Supply & delivery of 20* Desktop PC replacement	2019/07/01	2020/06/30	Director Corps	GLM	250 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence		To purchase & Installation of Wifi Connection equipment by 30 June 2020	Supply & Installation of Wifi Connection equipment	2019/07/01	2020/06/30	Director Corps	GLM	200 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Delivery note/GRN and Payment Certificate
Head office	Improved Governance and Organisational Excellence		To purchase and Install 2* mobile filling units by 30 June 2020	Supply & installation of 2* mobile filling units	2019/07/01	2020/06/30	Director Corps	GLM	200 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN
	Improved Governance and Organisational Excellence		air conditioners (Kgapane old sub office (facilities) &	Supply and install air conditioners (Kgapane old sub office (facilities) & Modjadjiskloof registering authority	2019/07/01	2020/06/30	Director Community Services	GLM	100 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Delivery note/GRN and Payment Certificate
Head office	Improved Governance and Organisational Excellence		cabinets All sections	Supply & delivery of 20* Filling cabinets All sections (Community services)	2019/07/01	2020/06/30	Director Corps	GLM	100 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence		To purchase of vehicle 30 June 2020	Supply & delivery of vehicle	2019/07/01	2020/06/30	Director Corps	GLM	400 000	Develop Specifications and submit to SCM	Target achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence		security barglar	Supply & delivery of Counter security barglar (regstry)	2019/07/01	2020/06/30	Director Corps	GLM	30 000	Develop Specifications and submit to SCM	Target achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence		To Purchase of 3* torches by 30 June 2020	Supply & delivery of 3* Torches	2019/07/01	2020/06/30	Director Comm	GLM	10 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence			Supply & delivery of digital camera	2019/07/01	2020/06/30	Director Comm	GLM	20 000	Develop Specifications and submit to SCM	Target Achieved	None	None	None	Payment Certificate and delivery note/GRN

			2019/20 WARD INF	ORMATION FOR EXPE	NDITURE AND	SERVICE DELIVE	RY/CAPITA	L WORKS PL	AN SUMMARY	OF CAPITAL PROJECT	S FOR THE YEAR				
			В	ASIC SERVICE DELIVE											
Region/ Ward	Strategic Objective	Programme	Projects description	Project Name	Start Date	Completion date	Project Owner	Source of funding	Original Budget	1st Q Target	1st Quarter Actual Performance	Remarks	Challenges	Interventions	Evidence required
Head Office	Access to Sustainable Basic Services	Libraries & Achieves	To purchase of 3* water dispenser by 30 June 2020	Supply and delivery 3* water despenser	2019/07/01	2020/06/30	Director Comm	GLM	3 000	Develop Specifications and submit to SCM	Specifications submitted to SCM	Target not Achieved	POE not submitted		Delivery note/GRN and Payment Certificates
5	Access to Sustainable Basic Services	Community Halls & Facilities	To Construct a community hall at Ward 5 by 30 June 2020	Construction of Ward 5 Community Hall (Planning)	2019/07/01	2020/06/30	Director Tech	GLM	3 100 000	Develop Specifications and submit to SCM	Specifications developed and submitted to SCM.	Target Achieved	None	None	Payment certifiacte and approved design report
6	Access to Sustainable Basic Services	Community Facilities	To purchase & installation of aircons 12 BTU for Community halls by 30 June 2020	Supply & installation of aircons 12 BTU for Community halls	2019/07/01	2020/06/30	Director Comm	GLM	1 500 000	Develop Specifications and submit to SCM	Specifications developed and submitted to SCM.	Target Achieved	None	None	Progress report and Completion certificates
3	Access to Sustainable Basic Services	Community Facilities	To purchase & installation of Gate (main office,pedestrain), Old sub office and stores by June 2020	Supply & installation of Gate (main office,pedestrain), Old sub office and stotes	2019/07/01	2020/06/30	Director Tech	GLM	30 000	Develop Specifications and submit to SCM	Specifications developed and submitted to SCM.	Target Achieved	None	None	Approved Design Report
Head Office	Access to Sustainable Basic Services	Disaster Management	To Purchase Fire Exinguishers by 30 June 2020	Supply & delivery of fire exinguishers	2019/07/01	2020/06/30	Director Comm	GLM	300 000	Develop Specification& submit submit to SCM	Specifications developed and submitted to SCM.	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
19,20,21 26 & 30		Electricity	To erect and ernergise 7x Highmast Lights in Jamela, Jokong, Maphalle, Shawela, Ramaroka, Block 18 and Polaseng by 30 June 2020	Highmast in Maphalle, Shawela, Ramaroka, Block 18 and Polaseng	2019/07/01	2020/06/30	Dircetor Tech	GLM	3 300 000	Develop specifications and submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Appointment letter and Progress report
27	Access to Sustainable Basic Services	Sports & Recreation	To complete construction of Sports Complex in Mamanyowa by 30 June 2020	Construction of Mamanyoha Sports Complex	2019/07/01	2020/06/30	Director Tech	GLM	10 902 226	Construction continues	Project construction continues. Project at 92% physical progress	Target Achieved	Project behind schedule	Penalties for late completion enforced	Progress repor/ Completion certificate
16	Access to Sustainable Basic Services	Sports & Recreation	To complete construction of Sports Complex in Rotterdam by 30 June 2020	Construction of Rotterdam Sports Complex	2019/07/01	2020/06/30	Director Tech	GLM	4 500 000	Construction continues	Project construction continues. Project at 92,81% physical progress	Target Achieved	None	None	Progress report and Practical completion certificate
All Wards	Access to Sustainable Basic Services	Waste Management	To supply and delivery of 30*Skip Bins by 30 June 2020	Supply & delivery of 30* Skip Bins	2019/07/01	2020/06/30	Director Comm	GLM	1 500 000	Develop Specifications and submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
All Wards	Access to Sustainable Basic Services	Waste Management	To purchsse 10 * Chain saws by 30 June 2020	Supply& delivery of 10* Chain saws	2019/07/01	2020/06/30	Director Comm	GLM	120 000	Develop Specifications and submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
All Wards	Access to Sustainable Basic Services	Waste Management	To purchase 8*industrial lawn mower by 30 June 2020	Supply & delivery of 8*Industrial lawn mower	2019/07/01	2020/06/30	Director Comm	GLM	280 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
29	Access to Sustainable Basic Services	Waste Management	To construct Modjadjiskloof Transfer Station by June 2020	Construction of Modjadjiskloof Transfer Station	2019/07/01	2020/06/30	Director Comm	GLM	700 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	N/A	N/A	Payment Certificate, Progress report, Completion Certificates

03 & 04	Access to Sustainable Basic Services	Waste Management	To construct Boreholes at Kgapane Community Services with *2 Water tanks by 2020	Construction of Boreholes at Kgapane Community Services with Water Tanks	2019/07/01	2020/06/30	Director Tech	GLM		Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
All Wards	Access to Sustainable Basic Services	Waste Management	To purchase Skip Truck by 30 June 2020	Supply & delivery of Skip Truck	2019/07/01	2020/06/30	Director Comm	GLM	1 500 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
All Wards	Access to Sustainable Basic Services	Roads & Stormwater	To purchase Truck (Passengers) by 30 June 2020	Supply & delivery of Truck (Passengers)	2019/07/01	2020/06/30	Director Tech	GLM	850 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
lead Offic	Access to Sustainable Basic Services	Roads & Stormwater	To purchase Tractor by 30 June 2020	Supply & delivery of Tractor	2019/07/01	2020/06/30	Director Tech	GLM	800 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Completion certificate
	Access to Sustainable Basic Services	Storm Water Maanagement	To Construct Low Level Bridges by 30 June 2020	Construction of Low Level Bridges	2019/07/01	2020/06/30	Director Tech	GLM	2 980 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
3	Access to Sustainable Basic Services		To construct Kgapane Pedestrain Bridge by 30 June 2020	Construction of Kgapane Pedestrain Bridge	2019/07/01	2020/06/30	Director Tech	GLM	700 000	Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
Head Office	Access to Sustainable Basic Services	Roads	To purchase Bakkie(4x2) by 30 June 2020	Supply & delivery of Bakkie (4x2)	2019/07/01	2020/06/30	Director Tech	GLM	350 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
Head Office	Access to Sustainable Basic Services	Roads	To purchase 3*Bakkie (4x2) Plumbing Team in M/skloof & Kgapane) by 30 June 2020	Supply & delivery of 3*Bakkie (4x2) Plumbing Team in M/skloof & Kgapane)	2019/07/01	2020/06/30	Director Tech	GLM	1 050 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
Head Office	Access to Sustainable Basic Services	Roads	To purchase 3* Tipper trucks 6m3 (Belleview,Senwamokgope & Mokwakwaila Clusters) by 30 June 2020	Supply & delivery of 3* Tipper trucks 6m3 (Belleview,Senwam okgope & Mokwakwaila Clusters)	2019/07/01	2020/06/30	Director Tech	GLM	2 500 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	2x Tipper trucks advertised instead of 3x Tipper trucks	To be reviewed during mid-year	Delivery note/GRN and Payment Certificates
Head Office	Access to Sustainable Basic Services	Roads	To purchase 3* Water Tankers (Bellview, Senwamokgope & Mokwakwaila Clusters) by 30 June 2020	Supply & delivery of 3* Water Tankers (Bellview, Senwamokgope & Mokwakwaila Clusters)	2019/07/01	2020/06/30	Director Tech	GLM	2 500 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
Head Office	Access to Sustainable Basic Services	Roads	To purchase 2* TLB (senwamokgope & Mokwakwaila Clusters) by 30 June 2020	Supply & delivery of 2* TLB (senwamokgope & Mokwakwaila Clusters)	2019/07/01	2020/06/30	Director Tech	GLM	1 500 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Delivery note/GRN and Payment Certificates
All Wards	Access to Sustainable Basic Services	Roads	To purchse Mechanical Broom Machinery (Street sweeping) by 30 June 2020	Supply & delivery of Mechanical Broom Machinery (Street sweeping)	2019/07/01	2020/06/30	Director Tech	GLM	600 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Delivery note/GRN and Payment Certificates

	Access to Sustainable Basic Services	Roads	To rehabilitate Ga-Kgapane streets -Phase 3 by 30 June 2020	Rehabilitate Ga- Kgapane streets - Phase 3	2019/07/01	2020/06/30	Tech	GLM		Specification and Submit to SCM	Specifications developed but not recommended for approval after assessing the deteriorating alarming state of Modjadjiskloof Uitsig Internal Street		Internal Street	item to be generated to Council to recommend internal funds re-route from Kgapane rehabilitation of street to Modjadjiskloof Uitsig Internal Street. Potholes patchwork to commence at Ward 03 Home 2000 residencial area	Progress report , Completion Certificates
1	Access to Sustainable Basic Services		To Construct Makhutukwe streets paving by 30 June 2020 (Planning)	street paving	2019/07/01	2020/06/30	Tech	GLM		Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
2	Access to Sustainable Basic Services	Roads	To complete construction of Moshakga streets paving by June 2020	Construction of Moshakga street paving	2019/07/01	2020/06/30	Director Tech	GLM	5 700 000	Construction continues	Project completed	Project completed	None	None	Payment Certificate/Completion Certificates
6	Access to Sustainable Basic Services	Roads	To Construct Mokwasele paving Cemetery by 30 June 2020	Construction of Mokwasele Cemetery paving	2019/07/01	2020/06/30	Director Tech	GLM		Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
29	Access to Sustainable Basic Services	Roads	To Refurbish Modjadjiskloof Taxi Rank by 30 June 2020	Refurbishment of Modjadjiskloof Taxi Rank	2019/07/01	2020/06/30	Director Tech	GLM		Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
12	Access to Sustainable Basic Services	Roads	To construct Itieleng Sekgosese- street paving by 30 June 2020	Construction of Itieleng Sekgosese street paving	2019/07/01	2020/06/30	Director Tech	GLM	7 178 994	Develop Specification and Submit to SCM	Contractor appointed and project under construction	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
14	Access to Sustainable Basic Services	Roads	To construct Lemondokop street paving by 30 June 2020	Construction of Lemondokop street paving	2019/07/01	2020/06/30	Director Tech	GLM		Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
24	Access to Sustainable Basic Services	Roads	Planning & designs of Mmamokgadi street paving by 30 June 2020	Planning & designs of Mmamokgadi street paving	2019/07/01	2020/06/30	Director Tech	GLM		Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
4	Access to Sustainable Basic Services	Roads	Planning & designs of Mapaana street paving by 30 June 2020	Planning & designs of Maapana street paving	2019/07/01	2020/06/30	Tech	GLM		Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
6	Access to Sustainable Basic Services	Roads	Planning & designs of Khethothone street paving by 30 June 2020	Planning & designs of Khethothone street paving	2019/07/01	2020/06/30	Tech	GLM		Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
5	Access to Sustainable Basic Services	Roads	Planning & designs of ward 5 (Malematsa) street paving by 30 June 2020	Planning & designs of Ward 5 (Malematsa) street paving	2019/07/01	2020/06/30	Director Tech	GLM	400 000	Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates

9	Access to	Roads	Planning & designs of Ward 9	Planning &	2019/07/01	2020/06/30	Director	GLM	400 000	Develop	Specifications for	Target Achieved	None	None	Payment Certificate,
,	Sustainable	1100005	(Sekgopo) streets paving by 30	designs of Ward	2013/07/01	2020,00,00	Tech	CLIVI	400 000	Specification and	Panel of Engineers	rangeernamerea	110116	Tronc	Progress report,
	Basic Services			(Sekgopo) street			Tech								
	Dasic Services		June 2020							Submit to SCM	developed and				Completion Certificates
				paving							submitted to SCM.				
											Bid advertised				
13	Access to	Roads	Planning & designs of Ward 13	Planning &	2019/07/01	2020/06/30	Director	GLM	400 000	Develop	Specifications for	Target Achieved	None	None	Payment Certificate,
	Sustainable		(Senwamokgope) streets paving	designs of Ward			Tech			Specification and	Panel of Engineers				Progress report ,
	Basic Services		by 30 June 2020	13						Submit to SCM	developed and				Completion Certificates
	Bacic 6011.000		5, 50 June 2020	(Senwamokgope)						Submit to Sem	submitted to SCM.				completion certificates
				street paving											
				Street paving							Bid advertised				
15	Access to	Roads	Planning & designs of Ward 15	Planning &	2019/07/01	2020/06/30	Director	GLM	400 000		Specifications for	Target Achieved	None	None	Payment Certificate,
	Sustainable		(Phase 2) streets paving by 30	designs of Ward			Tech			Specification and	Panel of Engineers				Progress report,
	Basic Services		June 2020	15 (Phase 2)						Submit to SCM	developed and				Completion Certificates
				strees paving							submitted to SCM.				
											Bid advertised				
								ļ							
23	Access to	Roads	Planning & designs of Maupa	Planning &	2019/07/01	2020/06/30		GLM	400 000	Develop	Specifications for	Target Achieved	None	None	Payment Certificate,
	Sustainable		street paving by 30 June 2020	designs of Maupa			Tech			Specification and	Panel of Engineers				Progress report,
	Basic Services			street paving						Submit to SCM	developed and				Completion Certificates
											submitted to SCM.				
											Bid advertised				
				Diam'r a	2010//-	202-11									
29	Access to	Roads	Planning & designs of Ramoadi	Planning &	2019/07/01	2020/06/30		GLM	400 000	Develop	Specifications for	Target Achieved	None	None	Payment Certificate,
	Sustainable		street paving by 30 June 2020	designs of			Tech			Specification and	Panel of Engineers				Progress report ,
	Basic Services			Ramoadi street						Submit to SCM	developed and				Completion Certificates
				paving							submitted to SCM.				
											Bid advertised				
		D d.	Diamaia - O daniara - fatalanta	Diam'r a	2040/07/04	2020/06/20	D'			December 1	C ! f ! f	Towns Ash Issued	N	N	Daywood Contiferation
29	Access to	Roads	Planning & designs of Mokgoba	Planning &	2019/07/01	2020/06/30		GLM	400 000	Develop	Specifications for	Target Achieved	None	None	Payment Certificate,
	Sustainable		street paving by 30 June 2021	designs of			Tech			Specification and	Panel of Engineers				Progress report ,
	Basic Services			Mokgoba street						Submit to SCM	developed and				Completion Certificates
		ll .		paving							submitted to SCM.				
		II													
											Bid advertised				
10 0 10	Access to	Ponds	Dlanning & designs of		2010/07/01	2020/06/20	Director	CIM	400,000	Davolon		Target Achieved	None	None	Daymont Cartificate
16 & 18	Access to	Roads	Planning & designs of	Planning &	2019/07/01	2020/06/30		GLM		Develop Consideration and	Specifications for	Target Achieved	None	None	Payment Certificate,
16 & 18	Sustainable	Roads	Sephukhubje street paving by 30	Planning & designs of	2019/07/01	2020/06/30	Director Tech	GLM		Specification and	Specifications for Panel of Engineers	Target Achieved	None	None	Progress report ,
16 & 18		Roads		Planning & designs of Sephukhubje	2019/07/01	2020/06/30		GLM			Specifications for Panel of Engineers developed and	Target Achieved	None	None	
16 & 18	Sustainable	Roads	Sephukhubje street paving by 30	Planning & designs of	2019/07/01	2020/06/30		GLM		Specification and	Specifications for Panel of Engineers developed and submitted to SCM.	Target Achieved	None	None	Progress report ,
16 & 18	Sustainable	Roads	Sephukhubje street paving by 30	Planning & designs of Sephukhubje	2019/07/01	2020/06/30		GLM		Specification and	Specifications for Panel of Engineers developed and	Target Achieved	None	None	Progress report ,
	Sustainable Basic Services		Sephukhubje street paving by 30 June 2022	Planning & designs of Sephukhubje street paving			Tech			Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Ü			Progress report , Completion Certificates
16 & 18	Sustainable Basic Services Access to	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka	Planning & designs of Sephukhubje street paving Planning &	2019/07/01	2020/06/30	Tech Director	GLM		Specification and Submit to SCM Develop	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved Target Achieved	None None	None	Progress report , Completion Certificates Payment Certificate,
	Sustainable Basic Services Access to Sustainable		Sephukhubje street paving by 30 June 2022	Planning & designs of Sephukhubje street paving Planning & designs of			Tech		400 000	Specification and Submit to SCM Develop Specification and	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers	Ü			Progress report , Completion Certificates Payment Certificate, Progress report ,
	Sustainable Basic Services Access to		Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje			Tech Director		400 000	Specification and Submit to SCM Develop	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and	Ü			Progress report , Completion Certificates Payment Certificate,
	Sustainable Basic Services Access to Sustainable		Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka	Planning & designs of Sephukhubje street paving Planning & designs of			Tech Director		400 000	Specification and Submit to SCM Develop Specification and	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM.	Ü			Progress report , Completion Certificates Payment Certificate, Progress report ,
	Sustainable Basic Services Access to Sustainable		Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje			Tech Director		400 000	Specification and Submit to SCM Develop Specification and	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and	Ü			Progress report , Completion Certificates Payment Certificate, Progress report ,
	Sustainable Basic Services Access to Sustainable		Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje			Tech Director Tech		400 000	Specification and Submit to SCM Develop Specification and	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM.	Ü			Progress report , Completion Certificates Payment Certificate, Progress report ,
21	Sustainable Basic Services Access to Sustainable Basic Services	Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning &	2019/07/01	2020/06/30	Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable	Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of	2019/07/01	2020/06/30	Tech Director Tech Director	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit and School School School School School School Specification and Specification and	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers	Target Achieved	None	None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report ,
21	Sustainable Basic Services Access to Sustainable Basic Services Access to	Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng	2019/07/01	2020/06/30	Tech Director Tech Director	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Develop	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and	Target Achieved	None	None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable	Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of	2019/07/01	2020/06/30	Tech Director Tech Director	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit and School School School School School School Specification and Specification and	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM.	Target Achieved	None	None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report ,
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving	2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved Target Achieved	None None	None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable	Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & Designs of Mohlabaneng Street paving	2019/07/01	2020/06/30	Director Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit and School School School School School School Specification and Specification and	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM.	Target Achieved	None	None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report ,
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving	2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved Target Achieved	None None	None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificate, Progress report , Completion Certificates
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & Designs of Mohlabaneng Street paving	2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers	Target Achieved Target Achieved	None None	None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving	2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and Submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and	Target Achieved Target Achieved	None None	None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates
21	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of	2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM.	Target Achieved Target Achieved	None None	None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates
19	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving	2019/07/01 2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech Director Tech	GLM GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificate, Progress report , Completion Certificates
21 19 19 2 Head	Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads Traffic &	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of	2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech Director Tech	GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications	Target Achieved Target Achieved	None None	None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and
19	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving	2019/07/01 2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech Director Tech	GLM GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised	Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificate, Progress report , Completion Certificates
21 19 19 2 Head	Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads Traffic &	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of	2019/07/01 2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech Director Tech	GLM GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications	Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and
21 19 2 Head Office	Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads Traffic &	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC (Mokwakwaila Licensing) by 30	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Planning & designs of Motsinoni street paving Planning & designs of Motsinoni street paving Establishment of RA and DLTC	2019/07/01 2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech Director Tech	GLM GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications	Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and
21 19 2 Head Office (27)	Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads Traffic & Licensing	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC (Mokwakwaila Licensing) by 30 June 2020	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of RA and DLTC (Mokwakwaila Licensing)	2019/07/01 2019/07/01 2019/07/01	2020/06/30 2020/06/30 2020/06/30	Director Tech Director Tech Director Tech Director Tech Director Tech	GLM GLM	400 000	Specification and Submit to SCM Develop Specification and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications submitted to SCM. Bid advertised Specifications submitted to SCM.	Target Achieved Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and Payment Certificates
19 2 Head Office (27) All	Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads Traffic & Licensing	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC (Mokwakwaila Licensing) by 30 June 2020 To purchase & Install Counter,	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of RA and DLTC (Mokwakwaila Licensing) Supply &	2019/07/01 2019/07/01 2019/07/01	2020/06/30	Director Tech Director Tech Director Tech Director Tech Director Director Comm	GLM GLM	400 000	Specification and Submit to SCM Develop Specifications and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications submitted to SCM. Bid advertised Specifications submitted to SCM.	Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates Payment Certificates Delivery note/GRN and Payment Certificates Delivery note/GRN and
21 19 2 Head Office (27)	Sustainable Basic Services Access to Sustainable	Roads Roads Traffic & Licensing	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC (Mokwakwaila Licensing) by 30 June 2020 To purchase & Install Counter, Bullet Glass and Cubbicles by 30	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of RA and DLTC (Mokwakwaila Licensing) Supply & Installation of	2019/07/01 2019/07/01 2019/07/01	2020/06/30 2020/06/30 2020/06/30	Director Tech Director Tech Director Tech Director Tech Director Tech	GLM GLM	400 000 400 000 400 000 200 000	Specification and Submit to SCM Develop Specifications and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications submitted to SCM. Bid advertised Specifications submitted to SCM.	Target Achieved Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and Payment Certificates
19 2 Head Office (27) All	Sustainable Basic Services Access to Sustainable Basic Services	Roads Roads Traffic & Licensing	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC (Mokwakwaila Licensing) by 30 June 2020 To purchase & Install Counter,	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of RA and DLTC (Mokwakwaila Licensing) Supply & Installation of Counter, Bullet	2019/07/01 2019/07/01 2019/07/01	2020/06/30 2020/06/30 2020/06/30	Director Tech Director Tech Director Tech Director Tech Director Director Comm	GLM GLM	400 000 400 000 400 000 200 000	Specification and Submit to SCM Develop Specifications and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications submitted to SCM. Bid advertised Specifications submitted to SCM.	Target Achieved Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and Payment Certificates Delivery note/GRN and Payment Certificates
19 2 Head Office (27)	Sustainable Basic Services Access to Sustainable	Roads Roads Traffic & Licensing	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC (Mokwakwaila Licensing) by 30 June 2020 To purchase & Install Counter, Bullet Glass and Cubbicles by 30	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of RA and DLTC (Mokwakwaila Licensing) Supply & Installation of	2019/07/01 2019/07/01 2019/07/01	2020/06/30 2020/06/30 2020/06/30	Director Tech Director Tech Director Tech Director Tech Director Director Comm	GLM GLM	400 000 400 000 400 000 200 000	Specification and Submit to SCM Develop Specifications and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications submitted to SCM. Bid advertised Specifications submitted to SCM.	Target Achieved Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Payment Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and Payment Certificates
21 19 2 2 Head Office (27)	Sustainable Basic Services Access to Sustainable	Roads Roads Traffic & Licensing	Sephukhubje street paving by 30 June 2022 Planning & designs of Ramaroka street paving by 30 June 2023 Planning & designs of Mohlabaneng street paving by 30 June 2023 Planning & designs of Motsinoni street paving by 30 June 2024 To Establish RA and DLTC (Mokwakwaila Licensing) by 30 June 2020 To purchase & Install Counter, Bullet Glass and Cubbicles by 30	Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Sephukhubje street paving Planning & designs of Mohlabaneng street paving Planning & designs of Motsinoni street paving Establishment of RA and DLTC (Mokwakwaila Licensing) Supply & Installation of Counter, Bullet	2019/07/01 2019/07/01 2019/07/01	2020/06/30 2020/06/30 2020/06/30	Director Tech Director Tech Director Tech Director Tech Director Director Comm	GLM GLM	400 000 400 000 400 000 200 000	Specification and Submit to SCM Develop Specifications and Submit to SCM	Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications for Panel of Engineers developed and submitted to SCM. Bid advertised Specifications submitted to SCM. Bid advertised Specifications submitted to SCM.	Target Achieved Target Achieved Target Achieved Target Achieved	None None None	None None None	Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificate, Progress report , Completion Certificate, Progress report , Completion Certificates Payment Certificate, Progress report , Completion Certificates Delivery note/GRN and Payment Certificates Delivery note/GRN and Payment Certificates

3 & 4	Access to Sustainable Basic Services	Traffic & Licensing	To Supply& Install Cubicles- Kgapane DLTC Licensing by 30 June 2020	Supply& Installation of Cubbicles- Kgapane DLTC Licensing	2019/07/01	2020/06/30	Comm	GLM	150 000	Develop Specifications & submit submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Payment Certificate, Delivery note/GRN
3, 4 & 27	Access to Sustainable Basic Services	Traffic & Licensing	To Orthorators (Eye test machines) Modjdjiskloof, Kgapane & Mokwakwaila by 30 June 2020	Supply & delivery of Orthorators (Eye test machines) Modjdjiskloof, Kgapane & Mokwakwaila	2019/07/01	2020/06/30	Director Comm	GLM		Develop Specifications & submit submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Progress report and Completion certificate
lead Offic	Access to Sustainable Basic Services	Traffic & Licensing	To Purchase Road block trailer by 30 June 2020	Supply &delivery of Road block trailer	2019/07/01	2020/06/30	Director Comm	GLM	300 000	Develop Specifications	Specifications submitted to SCM	Target Achieved	None	None	Delivery note/GRN and Payment Certificates/Completion certificate
Head Office	Access to Sustainable Basic Services	Traffic & Licensing	To purchase 4*Ton truck with half tent by 30 June 2020	Supply & delivery of 4*Ton truck with half tent	2019/07/01	2020/06/30	Director Tech	GLM	800 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Proof of Purchase/GRN
All Wards	Access to Sustainable Basic Services	Traffic & Licensing	To purchase 2* Traffic patrol vehicles by 30 June 2020	Supply & delivery of 2* Traffic patrol vehicles	2019/07/01	2020/06/30	Director Comm	GLM	600 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Traffic & Licensing	To purchase 10* Stop watches by 30 June 2020	To supply and delivery 10* Stop watches	2019/07/01	2020/06/30	Director Comm	GLM	10 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Traffic & Licensing	To purchase 5* Colour printers by 30 June 2020	Supply and delivery of 5* Colour printers	2019/07/01	2020/06/30	Director Tech	GLM	50 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Traffic & Licensing	To purchase 3* Microwaves for all sections by 30 June 2020	To supply and delivery 3* Microwaves for all sections	2019/07/01	2020/06/30	Director Tech	GLM	40 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Traffic & Licensing	To purchase 3* Fridges by 30 June 2020	Supply & delivery of 3*Fridges	2019/07/01	2020/06/30	Director Comm	GLM	50 000	Develop Specification and Submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Electricity	To Refurbish Doreen 11 KV line by 30 June 2020	Refurbishmentof Doreen 11 KV line	2019/07/01	2020/06/30	Director Tech	GLM	2 000 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Proof of Purchase/GRN
29	Access to Sustainable Basic Services	Electricity	To purchase 4x4 Cherrypicker truck by 30 June 2020	Supply & dleivery of 4x4 Cherrypicker truck	2019/07/01	2020/06/30	Director Tech	GLM	2 300 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	Memo approved to replace 4x4 Cherry picker truck with Bakkies	Proof of Purchase/GRN
4	Access to Sustainable Basic Services	Electricity	To purchase Silent Mobile Generator 50 KVA with Trailer by 30 June 2020	Supply & delivery of Silent Mobile Generator 50 KVA with Trailer	2019/07/01	2020/06/30	Director Tech	GLM	350 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Proof of Purchase/GRN
29	Access to Sustainable Basic Services	Electricity	To purchase replacement of aged Low voltage metere boxes in Modjadjiskloof by 30 June 2020	Supply &delivery of replacement of aged Low voltage metere boxes in Modjadjiskloof	2019/07/01	2020/06/30	Director Tech	GLM	650 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Electricity	To purchase 500 KVA mini sub by 30 June 2020	Supply & delivery of 500 KVA mini sub	2019/07/01	2020/06/30	Director Tech	GLM	1 200 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Electricity	To purchase 315 KVA pole transformer by 30 June 2020	Supply & delivery of 315 KVA pole transformer	2019/07/01	2020/06/30	Director Tech	GLM	500 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Proof of Purchase/GRN

Head Office	Access to Sustainable Basic Services	Electricity	To purchase 200 KVA pole transformer by 30 June 2020	Supply & delivery of 200 KVA pole transformer	2019/07/01	2020/06/30	Director Tech	GLM	300 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Proof of Purchase/GRN
Head Office	Access to Sustainable Basic Services	Electricity	To purchase Crane truck bucket by 30 June 2020	Supply & delivery of Crane truck bucket	2019/07/01	2020/06/30	Director Tech	GLM		Develop Specification and Submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Proof of Purchase/GRN
29	Access to Sustainable Basic Services	Electricity	To purchase streetslights merering points by 30 June 2020	Supply & delivery of streetslights merering points	2019/07/01	2020/06/30	Director Tech	GLM	750 000	Specifications and submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Appointment letter and Preliminary designs
29	Access to Sustainable Basic Services	Electricity	To Construct LED highmast in Modjadjiskloof by 30 June 2020	Construction of LED highmast in Modjadjiskloof	2019/07/01	2020/06/30	Director Tech	GLM	600 000	Develop Specifications, submit to SCM and Tender advertisement	Specifications solicited but not recommended for approval after negative benchmarking exercise outcome	Target not Achieved	Negative benchmarking exercise expectation outcome for Solar highmast light pilot project	Item to be generated to Council to recommend additional electricity/ grid connection highmast lights	completion certificate
29	Access to Sustainable Basic Services	Electricity	To Construct Municipal Building Metering Points (Workshop,Library, Kgapane & Senwamokgope) by 30 June 2020	Construction of Municipal Building Metering Points (Workshop,Library, Kgapane & Senwamokgope)	2019/07/01	2020/06/30	Director Tech	GLM	300 000	Develop Specifications and submit to SCM	Specifications submitted to SCM	Target Achieved	None	None	Appointment letter and Progress report
29	Access to Sustainable Basic Services	Electricity	To refurbish LV network by 30 June 2020	Refurbishment of LV network	2019/07/01	2020/06/30	Director Tech	GLM		Develop Specifications and submit to SCM	Specifications developed and submitted to SCM. Bid advertised	Target Achieved	None	None	Completion certificate
03 & 04	Access to Sustainable Basic Services	Sports & Recreation	To complete construction of Kgapane Stadiun Phase 3 by 30 June 2020	Construction of Kgapane Stadium Phase 3 (Multi- year)	2019/07/01	2020/06/30	Director Tech	MIG	8 233 189	Project construction continues	Project construction continues. Project at 85% physical progress	Target Achieved	None	None	Progress report/Completion Certificate
12	Access to Sustainable Basic Services	Sports & Recreation	To complete construction of sport complex in Thakgalane Ph1 by 30 June 2020	Construction of Thakgalane Sports Complex Ph1	2019/07/01	2020/06/30	Director Tech	MIG	10 000 000	Project construction continues	Project construction continues. Project at 42% physical progress	Target Achieved	None	None	Progress report/Completion Certificate
01, 06 & 07	Access to Sustainable Basic Services	Sports & Recreation	To complete construction a Sport Complex in Madumeleng/ Shotong by 30 June 2020	Construction of Madumeleng/shot ong Sports Complex Ph1	2019/07/01	2020/06/30	Director Tech	GLM	10 000 000	Project construction continues	Project construction continues. Project at 45% physical progress	Target Achieved	None	None	Progress report/Completion Certificate
26	Access to Sustainable Basic Services	Roads	To construct streets paving in Jokong by 30 June 2020	Construction of Jokong Street Paving (Multi- year)	2019/07/01	2020/06/30	Director Tech	MIG	9 861 764	Tender advertisement for design	Project construction continues. Project at 33% physical progress	Target Achieved	None	None	Appointment letters and progress reports
4	Access to Sustainable Basic Services	Roads	To construct a street in Manningburg by 30 June 2020	Construction of Manningburg street paving(Designs & Construction)- Multi-year	2019/07/01	2020/06/30	Director Tech	MIG	8 000 000	Tender advertisement for design	Tender advertised, Engineers and Contractor appointed. Project commenced with works	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates

Access to	Roads &	To designs Rampepe access	Designs &	2019/07/01	2020/06/30	Director	MIG	1 000 000	Develop	Specifications for	Target Achieved	None	None	Completion certificate
Sustainable	Stormwater	bridge by 30 June 2020	planning of			Tech			Specifications and	Panel of Engineers				
Basic Services			Rampepe access						submit to SCM	developed and				
			bridge							submitted to SCM.				
										Bid advertised				
Access to	Roads	To Construct Rasewana and	Construction of	2019/07/01	2020/06/30	Director	MIG	7 000 000	Project construction	Project construction	Target Achieved	None	None	Payment Certificate,
Sustainable		Lenokwe streets by 30 June 2020	Rasewana and			Tech			continues	continues. Project at				Progress report ,
Basic Services			Lenokwe Streets							90% physical				Completion Certificates
			paving							progress				
	Sustainable Basic Services Access to Sustainable	Sustainable Basic Services Stormwater Access to Roads	Sustainable Basic Services Stormwater Busic Services Sustainable Stormwater Busic Services Stormwater Busic Services Stormwater Busic Sto	Sustainable Basic Services Stormwater Bridge by 30 June 2020 planning of Rampepe access bridge Access to Sustainable Basic Services To Construct Rasewana and Lenokwe streets by 30 June 2020 Rasewana and Lenokwe Streets	Sustainable Basic Services Stormwater bridge by 30 June 2020 planning of Rampepe access bridge Access to Sustainable Basic Services Roads To Construct Rasewana and Lenokwe streets by 30 June 2020 Rasewana and Lenokwe Streets	Sustainable Basic Services Stormwater bridge by 30 June 2020 planning of Rampepe access bridge Access to Sustainable Basic Services To Construct Rasewana and Lenokwe streets by 30 June 2020 Rasewana and Lenokwe Streets	Sustainable Basic Services Stormwater Bridge by 30 June 2020 planning of Rampepe access bridge Access to Sustainable Basic Services To Construct Rasewana and Lenokwe streets by 30 June 2020 Rasewana and Lenokwe Streets Construction of Rasewana and Lenokwe Streets Roads To Construct Rasewana and Lenokwe Streets	Sustainable Basic Services Stormwater bridge by 30 June 2020 planning of Rampepe access bridge Access to Sustainable Basic Services Tech Planning of Rampepe access bridge Construction of Rasewana and Lenokwe streets by 30 June 2020 Rasewana and Lenokwe Streets Right access to Sustainable Basic Services Roads To Construct Rasewana and Lenokwe Streets	Sustainable Basic Services Stormwater Bridge by 30 June 2020 planning of Rampepe access bridge Access to Sustainable Basic Services Tech Tech Tech Construct Rasewana and Lenokwe streets by 30 June 2020 Rasewana and Lenokwe Streets Construction of Rasewana and Lenokwe Streets	Sustainable Basic Services Stormwater Bridge by 30 June 2020 planning of Rampepe access bridge Planning of R	Sustainable Basic Services Surface Sur	Sustainable Basic Services Stormwater Basic Services Stormwater Basic Services Stormwater Basic Services Stormwater Basic Services Bridge by 30 June 2020 planning of Rampepe access bridge Panel of Engineers developed and submit to SCM Bid advertised Specifications and submit to SCM Bid advertised Construction of Rasewana and Lenokwe streets by 30 June 2020 Rasewana and Lenokwe Streets Bridge by 30 June 2020 Project construction Continues Panel of Engineers developed and submit to SCM Bid advertised Construction of Rasewana and Lenokwe Streets Project construction Continues Project con	Sustainable Basic Services Stormwater Basic Services Stormwater Basic Services Stormwater Basic Services Stormwater Basic Services Bridge by 30 June 2020 Project construction Construct Rasewana and Lenokwe streets by 30 June 2020 Bridge Specifications and submit to SCM Submitted SCM. Bid advertised Rasewana and Lenokwe Streets Specifications and submit to SCM Bid advertised Project construction Project construction Construction Tech Specifications and submit to SCM. Bid advertised None Construction Continues. Project construction Continues. Project at 90% physical	Sustainable Basic Services Survices Sur

2019/20 WARD INFORMATION FOR EXPENDITURE AND SERVICE DELIVERY /CAPITAL WORKS PLAN SUMMARY OF CAPITAL PROJECTS FOR THE YEAR

LOCAL ECONOMIC DEVELOPMENT

Region	Strategic Objective	Programme	Projects	Project Name	Start Date	Completion		Source of	Original	1st Q Target	1st Quarter Actual	Remarks	Challenges	Interventions	Evidence required
						date	Owner	funding	Budget		Performance				
29	Access to Sustainable Basic Services		To Beatify Town entrance by 30 June 2020	Beatification of Town Entrance	2019/07/01	2020/06/30	Director PLAN	GLM	700 000	Develop Specification and Submit to SCM	Specifications developed and submitted to SCM	Target Achieved	None	None	Payment Certificate, Progress report , Completion Certificates
11	Improved and Inclusive Local Economy		Review LED Strategy by 30 June 2019	Review of LED strategy	2019/07/01	2020/06/30	Director PLAN	GLM	900 000	Develop Specifications and submit to SCM	Specifications developed and submitted to SCM	Target Achieved	None	None	Council approved LED strategy, Payment certificate
	Sustainable	Framework	Town Establishment on Uitspan 172-LT by 30 June 2019	Town Establishment on Uitspan 172-LT	2019/07/01	2020/06/30	Director PLAN	GLM	1 175 000	Preliminary report	Preliminary Report not yet finalised	Target Not Achieved	Service Provider Not yet appointed	Fastrack appoinment of Service Provider	Council approved Spatial Development Framework,
	Sustainable	Framework	Town Establishment at Meidigen 398-LT by 30 June 2019		2019/07/01	2020/06/30	Director PLAN	GLM	1 750 000	Preliminary report	Preliminary Report concluded	Target Achieved	None	None	Council approved Spatial Development Framework,
11	Improved and Inclusive Local Economy			Implementation of Land Use Scheme by 30 June 2020	2019/07/01	2020/06/30	Director PLAN	GLM	526 000	Specifications and	Specifications developed and submitted to SCM	Target Achieved	None	None	Council approved LED strategy, Payment certificate
11	Sustainable	Development Framework	Review of Spatial Development Framework by 30 June 2019	Review of Spatial Development Framework	2019/07/01	2020/06/30	Director PLAN	GLM	1 100 000	Preliminary report	Preliminary Report concluded	Target Achieved	None	None	Council approved Spatial Development Framework,

2019/20 WARD INFORMATION FOR EXPENDITURE AND SERVICE DELIVERY /CAPITAL WORKS PLAN SUMMARY OF CAPITAL PROJECTS FOR THE YEAR

		MU	NICIPAL FINANCE VIAB	BILITY											
Region/Ward	Strategic Objective	Programme	Projects	Project Name	Start Date	Completion date	Project Owner	Source of funding	Orginal Budget	1st Q Target	1st Quarter Actual Performance	Remarks	Challenges	Interventions	Evidence required
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To purchase 8*lockable cashiers tills (Fnance & Traffice) by 30 June 2020	Supply & Delivery of 8*lockable cashiers tills (Fnance & Traffic)	2019/07/01	2020/06/30	CFO	GLM	50 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate and delivery note
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To purchase Small safe cashiers by 30 June 2020	Supply & delivery of Small safe cashiers	2019/07/01	2020/06/30	CFO	GLM	30 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate and delivery note
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To purchase 8*Cash boxes by 30 June 2020	Supply & delivery of 8*Cash boxes by 30 June 2020	2019/07/01	2020/06/30	CFO	GLM	12 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate and delivery note/GRN
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To supply & install security cameras by 30 June 2020	Supply & installation of security cameras	2019/07/01	2020/06/30	CFO	GLM	150 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate, Progress report
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To purchase battery & tyre marking machine by 30 June 2020	Supply & delivery of battery & tyre marking machine	2019/07/01	2020/06/30	CFO	GLM	25 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate and delivery note
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To purchase diesel tanker with readings by 30 June 2020	Supply & delivery of diesel tanker with readings	2019/07/01	2020/06/30	CFO	GLM	500 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate and delivery note
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To Purchased and Deliver vehicle by 30 June 2020	Supply & delivery of Vehicle	2019/07/01	2020/06/30	Director Corps	GLM	350 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Delivery note/GRN and payment certificate
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To purchase accounts folding machine by 30 June 2020	Supply & delivery of accounts folding machine	2019/07/01	2020/06/30	CFO	GLM	100 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate, Progress report
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To supply & install steel shelves by 30 June 2020	To supply & install steel shelves	2019/07/01	2020/06/30		GLM		Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate, Progress report
Head office	Improved Governance and Organisational Excellence	Budget & Treasury Office	To build municipal washing bay by 30 June 2020	Building municipal washing bay	2019/07/01	2020/06/30	CFO	GLM	800 000	Develop Specifications and submit to SCM	Specifications developed & submitted	Target Achieved	None	None	Payment Certificate, Progress report

2019/20 WA	ARD INFORMATION F	OR EXPENDITURE	AND SERVICE DELIVER	Y /CAPITAL WORKS P	LAN SUMMARY O	F CAPITAL PROJE	CTS FOR THE	YEAR							
	GOOD GOVERNANCE AND PUBLIC PARTICIPATION														
Region/Wa rd	Strategic Objective	Programme	Projects	Project Name	Start Date	Completion date	Project Owner	Source of funding	Original Budget	1st Q Target	1st Quarter Actual Performance	Remarks	Challenges	Interventions	Evidence required
	Improved Governance and Organisational Excellence	Executive & Council	To Purchase Trophy caninet by 30 June 2020	Supply & delibvery of Trophy Cabinet	2019/07/01		Director Corps	GLM		Specifications and	Specification developed and submitted to SCM	Target Achieved	None	None	Payment Certificate and delivery note/GRN
	Improved Governance and Organisational Excellence	Executive & Coouncil	To Purchased and Deliver vehicles by 30 June 2020	Supply & delivery of Vehicles	2019/07/01		Director Corps	GLM		Develop Specifications and submit to SCM	Specification developed and submitted to SCM	Target Achieved	None	None	Delivery note/GRN and payment certificate
	Improved Governance and Organisational Excellence	Property Services	To purchase camera by 30 June 2020	Supply & delivery of Camera	2019/07/01	2020/06/30	Director Corps	GLM		Develop Specifications and submit to SCM	Specification developed and submitted to SCM	Target Achieved	None	None	Payment Certificate and delivery note/GRN
	Improved Governance and Organisational Excellence	Property Services	To purchase podium by 30 June 2020	Supply & delivery of Podium	2019/07/01	2020/06/30	Director Corps	GLM		Specifications and	Specification developed and submitted to SCM	Target Achieved	None	None	Payment Certificate and delivery note/GRN
	Improved Governance and Organisational Excellence		To purchase Council chamber recording system by 30 June 2020	Supply & delivery of Council Chamber Recording System	2019/07/01	2020/06/30	Director Corps	GLM		Specifications and	Specification developed and submitted to SCM	Target Achieved	None	None	Payment Certificate and delivery note/GRN
	Improved Governance and Organisational Excellence		To purchase of 2* Bathopele tables by 30 June 2020	Supply & delivery of 2* Bathopele Tables	2019/07/01	2020/06/30	Director Corps	GLM		Specifications and	Specification developed and submitted to SCM	Target Achieved	None	None	Payment Certificate and delivery note/GRN