GREATER LETABA MUNICIPALITY

016





2015/16

4th QUARTER INSTITUTIONAL SDBIP PERFORMANCE REPORT



Page 1

Table of Contents

Strategic Vision, Mission and Strategy Map	3
Summary of the report	4
Municipal Transformation and Organisational Development KPI's	5
Municipal Transformation and Organisational Development Projects	7
Basic Service Delivery KPI's	8
Basic Service Delivery Projects	9
Municipal Financial Viability KPI's	19
Municipal Financial Viability Projects	21
Good Governance and Public Participation KPI's	22
Good Governance and Public Participation Projects	26
Approval	27

Vision and Mission

The strategic vision of the organisation sets the long term goal the Municipality wants to achieve. The vision of Greater Letaba Municipality is:

"To be an outstanding agro-processing and eco-cultural tourism hub".

The strategic mission speaks about what the purpose of Greater Letaba Municipality is:


The mission of Greater Letaba Municipality is to ensure an effective, efficient and economically viable municipality through:

Provision of accountable, transparent, consultative and co-operative governance. Improving the quality of life through economic development and poverty alleviation. Provision of sustainable services.

Ensuring a safe and healthy environment.

Strategy map

The Strategy Map depicts the strategic objectives on how Greater Letaba Municipality will be able to become an outstanding agro-processing and eco-cultural tourism hub while providing sustainable and affordable services to all. These objectives were positioned in terms of the Balanced Scorecard Perspectives being: Learning and Growth; Institutional Processes; Financial results and Community Satisfaction. All operational outputs (projects, initiatives and process) as contained within the SDBIP are aligned to the attainment of one or more of these objectives.



SERVICE DELIVERY PERFORMANCE SUMMARY

The table and graph below illustrates service delivery performance of Greater Letaba Municipality against the National Key Performance Areas (NKPAs)

КРА	No. of Applicable Indicators	No. of targets achieved	No. of targets not achieved	% Target achieved
Municipal Transformation and Organisational Development	12	6	6	50%
Basic Service Delivery	5	3	2	60%
Local Economic Development	5	5	0	100%
Municipal Finance Management Viability	18	14	4	78%
Good Governance and Public Participation	16	12	4	75%
	56	40	16	70%

Overall % = 71

КРА	No. of Applicable Projects	No. of Projects achieved	No. of Projects not achieved	% Target achieved
Municipal Transformation and Organisational Development	11	2	9	18%
Basic ServiceDelivery	88	32	56	36%
Local Economic Development	5	0	5	0%
Municipal Finance Management Viability	2	0	2	0%
Good Governance and Public Participation	10	5	5	50%
	116	39	77	34%

Overall % = 34

КРА	No. of Applicable Indicators and Projects	No. of targets achieved	No. of targets not achieved	% Target achieved
Municipal Transformation and Organisational Development	23	8	15	35%
Basic ServiceDelivery	93	35	58	38%
Local Economic Development	40	6	4	60%
Municipal Finance Management Viability	20	14	6	70%
Good Governance and Public Participation	26	17	9	65%
	172	75	87	44%

Overall % = 44

The municipality had a total of 56 Key performance Indicators for 2015/16 4th quarter. The municipality managed to record good performance on 39 key performance indicators which constitutes to **70%**. The municipality has a total number of 116 projects for 2015/16 4th quarter. The municipality managed to record good performance on 39 projects which resulted in **34%**. The municipality performed very well on key performance indicators, compared to projects which under performed.

Recommendations

Based on the above, the municipality should ensure that all projects in the budget are cash backed. The municipality to ensure that SDBIP and Procurement plan are aligned.

KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME NINE (OUTPUT 1: IMPLEMENT A DIFFERENTIATED APPROACH TO MUNICIPAL FINANCING, PLANNING AND SUPPORT, OUTPUT 4: ACTIONS SUPPORTIVE OF THE HUMAN SETTLEMENT OUTCOMES)

Strategic Objective	Municipal Programmes	Measurable Objectives	Key Performance measures/ Performance Indicator	KPI Unit of measure	Baseline / Status	Annual Target (30/06/2016)	Budget 2015/16	4th Quarter (1 Apr- 3 Jun 2016)	4th Quarter Actual Performance	Remarks	Corrective Measures/ Challenges	Responsible Person	Evidence requires
Improved Governance and Organisational Excellence	Human Resource Management	To ensure that the reviewed organiztional structure is approved by council by 31/05/2016	To approve the Organisational structure by 31 May 2016	Date	31/05/2015	Council Approved Organizational structure by 31 May 2016	Operational	Council Approved Organizational structure by 31 May 2016	Organizational structure not approved	Target Not Achieved	outstanding issues to be resolved and considered in the 1st quarter of 2016/17 FY	Director Corp	Council Approved Organizational structure, Council Resolution
Improved Governance and Organisational Excellence	Human Resource Management	Reducing the vacancy rate within the financial year	# of vacant positions to be filled by 30 June 2016	Number	12 Positions filled	40 Positions filled	Operational	10 Positions filled	Posts advertised, posts not filled	Target Not Achieved	To appoint in the 2016/17 Financial year	Director Corp	Appointment letters
Integrated Sustainable Development	IDP	Approval of the Final 2016/17 IDP by council within the financial year	To approve Final 2016/17 IDP by Council 31 May 2016.	Date	31/05/2015	Approval of final 2016/17 IDP by 31 May 2016	Operational	Approval of final 2016/17 IDP by 31 May 2016	2016/17 Final IDP approved on the 30th May 2016	Target Achieved	None	Director INDEP	Council approved IDP and resolution, Council Resolution
Improved Governance and Organisational Excellence	PMS	To ensure that SDBIP is finalised by 30 June 2016	To approve final 2016/17 SDBIP by the Mayor within 28 days after adoption of the final Budget and IDP by 30 June 2016.	Date	28/06/2015	Approval of final 2016/17 SDBIP by the Mayor within 28 days after adoption of the Budget and IDP by 30 June 2016.	Operational	Approval of final 2016/17 SDBIP by the Mayor within 28 days after adoption of the Budget and IDP by 30 June 2016.	2016	Target Achieved	None	Municipal Manager	Signed SDBIP by the Mayor
Improved Governance and Organisational Excellence	PMS	To ensure quarterly reporting and compliance within the financial year	# of Quarterly performance reports compiled. By 30 June 2016.	Number	4 Quarterly performance reports compiled	4 Quarterly performance reports compiled	Operational	1 Quarterly performance reports compiled	3rd Quarter performance report compiled and approved b council	Target Achieved	None	Municipal Manager	Council approved Quarterly report
Improved Governance and Organisational Excellence	PMS	To ensure municipal reporting and compliance within the financial year	To publish Oversight report in the newspaper & website within 7 days of adoption by 07 April 2016.	Date	10/04/2015	Publishing of the Oversight report in the Newspaper & Website within 7 days of adoption by 07 April 2016.	Operational	Publishing of the Oversight report in the Newspaper & Website within 7 days of adoption by 07 April 2016.	Oversight report published on the website on the 5th April 2016	Target Achieved	None	Municipal Manager	Website screenshots

KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME NINE (OUTPUT 1: IMPLEMENT A DIFFERENTIATED APPROACH TO MUNICIPAL FINANCING, PLANNING AND SUPPORT, OUTPUT 4: ACTIONS SUPPORTIVE OF THE HUMAN SETTLEMENT OUTCOMES)

Improved Governance and Organisational Excellence	PMS	in the organisation within the financial year.	To approve Performance management policy for officials lower than sec 54 & 56 by 30 June 2016	Date	New Indicator	Approval of Performance Management Policy for officials lower than sec 54 & 56 Managers by 30 June 2016	Operational	Approval of Performance Management Policy for officials lower than sec 54 & 56 Managers by 30 June 2016	PMS policy not approved	Target Not Achieved	To be approved in the 2016/17 Financiall year	Municipal Manager	Council approved PMS policy for all municipal officials, council resolution
Improved Governance and Organisational Excellence	Legal Services	effecience and effictiveness of municipal	% developed Service Level Agreements within 30 days after the appointment of Service provider by 30 June 2016 (# of SLA s developed/ # of Appointments made)	Percentage	New Indicator	100% (# of SLA s developed/ # of Appointments made)	Operational	100% (# of SLA s developed/ # of Appointments made)	100% Service Level Agreement developed	Target Achieved	None	Director Corp	Dated signed Service Level Agreements and Appointment letters
Improved Governance and Organisational Excellence	Internal Audit	To conduct quarterly assessment on municipal performance within the financial year	# of performance audit reports compiled and issued to the Accounting Officer by 30 June 2016.	Number	1 Performance audit reports compiled and issued to the Accounting Officer	4 Performance audit reports compiled and issued to the Accounting Officer	Operational	1 Performance audit reports compiled and issued to the Accounting Officer	1 Performance audit report compiled and issued to the Accounting Officer	Target Achieved		Municipal Manager	Performance Audit report tabled,Council resolution
Improved Governance and Organisational Excellence	Internal Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2016	issues resolved (# of Internal Audit issues	Percentage	90% Internal audit issues resolved	100% internal audit issues resolved (# of Internal Audit issues resolved / # of issues raised)	Operational	100% internal audit issues resolved (# of Internal Audit issues resolved /# of issues raised)	14% Internal audit issues resolved 2/22	Target Not Achieved		Municipal Manager	Resolved IA register/plan, POE submitted
Improved Governance and Organisational Excellence	Internal Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2016	resolved (# of Auditor General	Percentage	90% issues resolved	100% AG issues resolved	Operational	100% AG issues resolved (# of Auditor General issues resolved / # of issues raised)	83% 76/63 issues resolved	Target Not Achieved	Outstanding issues will be resolved with the AFS	Municipal Manager	Resolved AG issues and POE 's submitted
Improved Governance and Organisational Excellence	Risk management	To ensure efffective implementation of risk mitigations actions 30 June 2016.	% of Risk issues resolved (# Risk issues implemented / resolved /# of risks identified)	Percentage	85% Risk issues resolved	100% Risk issues resolved	Operational	100% Risk issues resolved (# Risk issues implemented / resolved / # of risks identified)	73% Risk issues resolved (19/22)	Target Not Achieved	3 issues outstanding	Municipal Manager	Resolved Risk issues and POE submitted

2015/16 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER

Vote Nr	Region	Key	Strategic	Programme	Measurable	Project Name	Start Date	Completion	Project Owner	Source of	Budget	AdjustedBud	4th Quarter Target	4th Quarter	Remarks	Corrective	Evidence
vote III	Region	Performance Area	Objective	rrogramme	Objective/ Performance Indicator	,	Start Date	date	roject owner	funding	J	get	4tii Quarter Target	Actual Performance	Nemai ko	measures	required
41	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To Purchase office Furniture (8 Tables and 8 High back chairs and 4 visitors chairs by 30 June 2016	Office Furniture	01/07/2015	30/06/2016	Director Corp	GLM	500 000	165 000	Office Furniture (8 Tables and 8 High back chairs and 4 visitors chairs)purchased and delivered	Office Furniture not purchased	Target Not Achieved	Slow procurement process	Delivery note
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To Implement Disaster Recovery Plan by 30 June 2016	Disaster Recovery Plan	01/07/2015	30/06/2016	Director Corp	GLM	1 000 000	350 000	Disaster Recovery Plan Implemented	Disaster Recovery not implemented	Target Not Achieved	Slow procurement process	Completion certificate
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To Purchase 15 Laptops by 30 June 2016	Purchase of Laptop	01/07/2015	30/06/2016	Director Corp	GLM	400 000		15 Laptops purchased and delivered	Laptops not purchased	Target Not Achieved	Slow procurement process	Delivery note
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To Purchase and Install Uninterupted Power Supply by 30 June 2016	Uninterrupted Power Supply	01/07/2015	30/06/2016	Director Corp	GLM	150 000	150 000	Uninterupted Power supply Installed	UPS not purchased and Installed	Target Not Achieved	Slow procurement process	Delivery note & Installation certificate
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To purchase Traffic System Upgrade by 30 June016		01/07/2015	30/06/2016	Director COMM	GLM	100 000		Traffic System purchased and Installed	Traffic system purchased and installed	Target Achieved	None	Delivery note & Installation certificate
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To purchase and Install Brail Printer Software by 31 March 2016	Brail Printer System	01/07/2015	30/06/2016	Director Corp	GLM	100 000		Brail Printer Software purchased and Installed	Brail Printer software purchaased and installed	Target Achieved	None	Delivery note & Installation certificate
39	Head Office	Municipal Transformation and Development		Information Technology	To purchase server room door by 30 June 2016	Server room door	01/07/2015	30/06/2016	Director Corp	GLM	0	50 000	Server door installed	Server room door not purchased	Target Not Achieved	None	Delivery note
39	Head Office	Municipal Transformation and Development		Information Technology	To purchase and Install of Blade server Software by 30 June 2016				Director Corp	Oversight report published on the website on the 5th April 2016	0	350 000	Blade server purchsed and installaed	Blade server Purchased and installed	Target Not Achieved	Slow procurement process	Delivery note & Installation certificate
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To purchase and Install Call Log System by 30 June 2016	Call Log System	01/07/2015	30/06/2016	Director Corp	GLM	100 000	100 000	Call Log System purchased and Installed	Call log purchased and installed	Target Not Achieved	Slow procurement process	Delivery note & Installation certificate
41	Head Office	Municipal Transformation and Development		Office Management	To purchase and Install 10 Air Conditioners by 30 June 2016	Air Conditioners	01/07/2015	30/06/2016	Director Corp	GLM	50 000	50 000	10 Air Conditioners purchased and Installed	10 Air Conditioners purchased	Target Not Achieved	Slow procurement process	Delivery note & Installation certificate
41	Head Office	Municipal Transformation and Development		Office Management	To purchase 1 Picture Camera by 30 June 2016	Picture Camera	01/07/2015	30/06/2016	Director Corp	GLM	15 000	15 000	Picture Camera Purchased and delivered	Picture Camera Purchased and delivered	Target Not Achieved	Slow procurement process	Delivery note

MTOD PROJECTS Page 7

KPA 2: BASIC SERVICE DELIVERY INDICATORS OUTPUT 2: IMPROVING ACCESS TO BASIC SERVICES, OUTPUT 3: IMPLEMENTATION OF THE COMMUNITY WORKS PROGRAMME Programme Measurable **KPI Unit of** Evidence Strategic Baseline / Annual Budget 4th Quarter 4th Quarter Remarks Corrective Responsible Nr Objective Objective measure/ Status 2014/2015 (1 Apr- 3 Jun Actual Person required Target measures Performance (30/06/15) 2016) Performance Indicator Integrated and | Spatial Planning To ensure that land 100% Operational 0%, no Land use Target not Acheved Director INDEP Dated register % of land use 80% applications 100% applications Sustainable use applications are applications applications processed (# of pplications processe recording land use applications processed within 90 processed (# of applications Human processed (# of due to the new applications Settlement days of receipt. applications received / # of SPLUMA received / # of land received / # of land use use applications land use applications processed) within applications processed) 90 days of receipt processed) by 30 June 2016. 4654 HH with None Director COMM Provision of waste # of HH with access 4654 HH with Operational 4654 HH 4654 HH have access Target Achieved Sustainable management emoval within the to refuse removal at access to refuse access to refuse access to refuse to refuse removal at management Basic Services financial year least once a week removal at least removal at least removal at least least once a week reports by 30 June 2016. once a week once a week once a week Director INDEP Access to To ensure provision of # of HH with access 56905HH with 56905HH with Operational 56905HH with 56905HH have access Target Achieved Electricity/ Finance to electricity by 30 access to Sustainable electricity services access to to electricity reports access to June 2016. Basic Services electricity electricity electricity To construct Landfill Designs for Waste Maphalle Landfill R 1 000 000 Target not Acheved Delayed due to cash Director COMM Payment certificates Access to Provision of waste Construction of Contractor not Maphalle Land fill site Project Sustainable removal within the site at Maphalle by Guard house, way appointed flow challenges management Basic Services financial year 30 June 2016. site completed completed by 30 bridge and, June 2016. Office block completed and development of 2 dumping cell. Target not Acheved Delayed due to cash Director INDEP Access to To ensure access to # of Km of gravel 75km upgraded 54.4 km of roads Capital Completion stage 3km roads paved Handover reports / by 30 June 2016. upgraded flow challenges Sustainable municipal roads within roads upgraded to project Practical completion Basic Services the financial year completed and certificate handed-over to the municipality.

						SUMMARY	Y OF CAPITAL		APITAL WORKS		PONSIBLE MAN	AGER_					
Vote Nr	Region	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget	4th Quarter Target	4th Quarter Actual Performance	Remarks	Corrective measures/ Challenges	Evidence required
29	Ward 30	Basic Service Delivery	Access to Sustainable Basic Services	Roads	To Rehabilitate Modjadjiskloof street for 2km by 30 June 2016	Modjadjiskloof	01/07/2015	30/06/2016	Director INDEP	GLM	4 000 000	4 000 000	Modjadjsikloof street rehabilitated, Project Completed	Contractor not appointed, Project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 3	Basic Service Delivery	Access to Sustainable Basic Services	Roads	To Rehabilitate street at Ga- Kgapane for 2km by 30 June 2016	Rehabilitation of Ga- Kgapane street	01/07/2015	30/06/2016	Director INDEP	GLM	4 000 000	9 094 539	Ga-Kgapane street rehabilitated, Project Completed	Contract appointed, Project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 12	Basic Service Delivery	Access to Sustainable Basic Services	Roads	To Plan and Design a street paving (for 1.8km) for Itieleng- Sekgosese by 30 June 2016	Itieleng- Sekgosese Street Paving (Consultants)	01/07/2015	30/06/2016	Director INDEP	GLM	5 300 000	450 000	1.8km street paved, Project Completed	Consultatant not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 22	Basic Service Delivery	Access to Sustainable Basic Services	Roads	To Upgrade Refilwe street from gravel to concrete paving blocks for 1.8km by 30 June 2016		01/07/2015	30/06/2016	Director INDEP	GLM	5 300 000	7 353 800	1.8km road paved, Project Completed	Construction ongoing	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 7	Basic Service Delivery	Access to Sustainable Basic Services	Roads	To Upgrade Mmamakata Raseleka street paving from gravel to concrete paving blocks f for 1.8km by 30 June 2016	Mmamakata Raselaka Street Paving	01/07/2015	30/06/2016	Director INDEP	GLM	5 300 000	7 558 500	1.8km road paved, Project Completed	Project under contsruction	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 14	Basic Service Delivery	Access to Sustainable Basic Services	Roads	To plan and design a street paving (for 1.8km) at Lemondokop by 30 June 2016	Lemondokop Street Paving (Consultatnts)	01/07/2015	30/06/2016	Director INDEP	GLM	5 000 000	450 000	1.8km road paved, Project Completed	Consultatant not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 10	Basic Service Delivery	Access to Sustainable Basic Services	Roads	To Upgrade Sekgopo street from gravel to concrete paving for 1.8km by 30 June 2016	Sekgopo street paving	01/07/2015	30/06/2016	Director INDEP	GLM	700 000	700 000	Designs completed and advertise for construction	Project under Construction	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 16	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To upgrade Sephukubye street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Sephukhubje Street Paving	01/07/2015	30/06/2016	Director INDEP	Oversight report published on the website on the 5th April 2016	4 210 240	7 178 214	1.8km road paved, Project Completed	Project completed	Target Achieved	None	Completion certificate
29	Ward 7	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade Seatlaleng street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Seatlaleng Street Paving	01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	4 580 000	1.8km road paved, Project Completed	Project under Construction	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate

29	Ward 21	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade Mohlaking street from gravel to concrete paving blocks for 1.8km by 30 June 2016	paving	01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	5 637 754	1.8km road paved, Project Completed	Project under contsruction	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 21	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade Matshelapata street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Matshelapata Street Paving	01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	5 395 061	Skm road paved, Project Completed	Project under Construction	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 20	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade Shawela street from gravel to concrete paving blocks for 1.8km at Shawela by 30 June 2016		01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	5 240 360	1.8km road paved, Project Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 10	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade Sekgopo-Maboying street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Sekgopo-Maboying Street Paving	01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	6 088 805	1.8km road paved, Project Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 27	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade Thlothlokwe street from gravel to concrete paving blocks for 1.8km by 30 June 2016	paving	01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	3 584 534	1.8km road paved, Project Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward 25	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade shamfana street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Paving	01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	3 400 000	1.8km road paved, Project Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29	Ward	Basic Service Delivery	Access to Sustainable Basic Services	Roads (MIG)	To Upgrade Kherobeng street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Paving	01/07/2015	30/06/2016	Director INDEP	MIG	6 000 000	2 849 440	1.8km road paved, Project Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
20	Ward	Basic Service Delivery	Access to Sustainable Basic Services	Transport	To Plan and design a taxi rank for Khosotupa by 30 June 2016	Khosutupa Taxi Rank	01/07/2015	30/06/2016	Director INDEP	GLM	2 000 000	2 000 000	Khosutupa Taxi rank Completed	Consultatant not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
20	Ward 18	Basic Service Delivery	Access to Sustainable Basic Services	Transport	To Construct taxi rank at Wholesale by 30 June 2016	Wholesale Taxi Rank	01/07/2015	30/06/2016	Director INDEP	GLM	2 000 000	2 000 000	Wholesale Taxi rank Completed	Consultatant not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
20	Ward 8	Basic Service Delivery	Access to Sustainable Basic Services	Transport	To Construct taxi rank at Mamphakati by 30 June 2016		01/07/2015	30/06/2016	Director INDEP	GLM	2 000 000	1 997 600	Mamphakati Taxi rank Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
20	Ward 3	Basic Service Delivery	Access to Sustainable Basic Services	Transport	To Rehabilite Ga- Kgapane Taxi rank, paving extention and storage tank by 30 June 2016		01/07/2015	30/06/2016	Director INDEP	GLM	480 000	480 000	Ga-Kgapane Taxi rank Completed	Contract not appointed, Project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 21	Basic Service Delivery	Access to Sustainable Basic Services	Community services (MIG)	To Construct Library at Mokwakwaila by 30 June 2016		01/07/2015	30/06/2016	Director COMM	MIG	1 000 000	1 141 378	Mokwakwaila Library Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate

32	Ward 11	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Community Hall at Matshwi by 30 June 2016	Matshwi Community Hall	01/07/2015	30/06/2016	Director COMM	GLM	2 400 000	1 915 000	Matshwi Community hall Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 26	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Community Hall Mohlele by 30 June 2016	Mohlele Community Hall			Director COMM		2 400 000		Mohlele community hall Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 17	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Community Hall Mamaila- Kolobetona by 30 June 2016	Mamaila - Kolobetona Community Hall	01/07/2015	30/06/2016	Director COMM	GLM	2 400 000	2 682 000	Mamaila kolebotona community hall Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 17	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Community Hall Rotterdam by 30 June 2016	Rotterdam Community Hall (Rolled Over)	01/07/2015	30/06/2016	Director COMM	GLM	2 153 554	3 000 000	Rotterdam community hall Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 25	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Community Hall Shamfana by 30 June 2016	Shamfana Community Hall	01/07/2015	30/06/2016	Director COMM	GLM	2 400 000	2 400 000	Shamfana community hall Completed	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 2	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Community Hall Ward 2 by 30 June 2016	Ward 2 Community Hall	01/07/2015	30/06/2016	Director INDEP	GLM	2 400 000	2 400 000	Ward 2 Community hall Completed	Construction underway	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 5	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Community Hall Ward 5 by 30 June 2016	Ward 5 Community Hall		30/06/2016	Director INDEP		2 400 000	2 400 000	Ward 5 Community hall Completed	Consultatant not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Contribution from MIG	To Plan and design a community hall for Goedplass by 30 June 2016	Goedplaas Community Hall	01/07/2015	30/06/2016	Director INDEP	MIG	270 000	135 000	Designs completed and advertise for construction	Design stage	Target Not Achieved	Delayed due to cash flow challenges	Technical / Design report
32	Ward 12	Basic Service Delivery	Access to Sustainable Basic Services	Contribution from MIG	To Plan and design a community hall for Thakgalane by 30 June 2016	Thakgalane Community Hall	01/07/2015	30/06/2016	Director INDEP	MIG	270 000	135 000	Designs completed and advertise for construction	Design stage	Target Not Achieved	Delayed due to cash flow challenges	Technical / Design report
32	Ward 24	Basic Service Delivery	Access to Sustainable Basic Services	Contribution from MIG	To Plan and design a community hall for Ntata by 30 June 2016		01/07/2015	30/06/2016	Director INDEP	MIG	271 000	135 500	Designs completed and advertise for construction	Design stage	Target Not Achieved	Delayed due to cash flow challenges	Technical / Design report
32	Ward 21 & 12	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Purchase 2000 Chairs and 10 Tables for Mokwakwaila and Senwamokgope Community Halls by 30 June 2016	2000 Chairs and 10 Tables for Mokwakwaila and Senwamokgope Community Halls	01/07/2015	30/06/2016	Director INDEP	GLM	100 000	100 000	2000 chairs and 10 Tables puchased for Mokwakwaila and Senwamokgope Community halls	2000 Chairs and 10 Tables not purchased	Target Not Achieved	Delayed due to cash flow challenges	Delivery note
34	Ward 27	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Sports Complex at Mamanyoha by 30 June 2016	Mamanyoha Sports Complex	01/07/2015	30/06/2016	Director INDEP	GLM	6 414 503	500 000	Mamanyoha Sports Complex Completed	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
34	Ward 28	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Sports Complex at Rotterdam by 30 June 2016	Complex			Director INDEP	GLM	6 414 503	6 414 503	Rotterdam Sports Complex Completed	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
34	Ward 1 & 6	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To plan and design a sports complex for Madumeleng/Shoto ng by 30 June 2016	Madumeleng/Shoto ng Sports Complex	01/07/2015	30/06/2016	Director INDEP	GLM	500 000	500 000	Designs completed and advertise for construction	Consultatant not appointed	Target Not Achieved	Delayed due to cash flow challenges	Technical / Design report
34	Ward 12	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Plan and design a Sports Complex for Thakgalane by 30 June 2016	Thakgalane Sports Complex	01/07/2015	30/06/2016	Director INDEP	GLM	500 000	500 000	Designs completed and advertise for construction	Consultatant not appointed	Target Not Achieved	Delayed due to cash flow challenges	Technical / Design report
71	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Upgrade electricity infrastructure at Modjadjiskloof for compliance with NER by 31 March 2016	Upgrade of Electricity to NER Standards in Modjajdiskloof	01/07/2015	30/06/2016	Director INDEP	GLM	1 000 000	5 000 000	Commence with upgrading and complete the project	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate

71	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Street Lighting	To install Energy Efficient Street light in Modjadjiskloof by 31 March 2016	Energy Efficient Street light In Modjajiskloof	01/07/2015	31/03/2016	Director INDEP	GLM	500 000	640 000	Commence with upgrading and complete the project	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
71	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To install Prepaid Meters in Mokgoba Village by 30 June 2016.	Prepaid meters at Mokgoba village	01/07/2015	30/06/2016	Director INDEP		640 000	500 000	Prepaid meters at mokgoba village completed	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Progress report
28	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Traffic and Licensing	To Purchase Road Block Trailer and Equipment by 30 June 2016.	Road Block Trailer and Equipment		30/06/2016	Director COMM	GLM	250 000	250 000	Road Block Trailer purchased	Road Block Trailer purchased	Target Not Achieved	Delayed due to cash flow challenges	Delivery note
28	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	DLTC	To Purchase and Install Strong Room in Modjadjiskloof by 30 June 2016.	Strong room Modjadjiskloof DLTC	01/07/2015	30/06/2016	Director COMM	GLM	250 000	250 000	Strong room purchased and installed	Strong room not purchased	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
28	Ward	Basic Service Delivery	Access to Sustainable Basic Services	DLTC	To relocate the DLTCto Senwamokgope Sub Office by 30 June 2016	Relocation of DLTC to Senwamokgope	01/07/2015	30/06/2016	Director COMM	GLM	250 000	600 000	DLTC relocated to Senwamokgope Sub Office	DLTC not relocated to Senwamokgope	Target Achieved	None	Completion certificate
28	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	DLTC	To Purchase and Install Cublicles and Bullet proof Glass for the DLTC by 30 June 2016.		01/07/2015	30/06/2016	Director COMM	GLM	250 000	730 000	Cubicle and bullet proof Purchased and Installed	Cubicle and bullet proof not purchased	Target Achieved	None	Completion certificate
28	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	DLTC	To Complete the Construction of Modjadjiskloof DLTC by 30 June 2016.	Completion of Modjadjiskloof DLTC			Director COMM		250 000	450 000	Modjadjiskloof DLTC completed	Modjadjiskloof DLTC completed	Target Achieved	None	Completion certificate
31	Ward 20	Basic Service Delivery	Access to Sustainable Basic Services	Waste Management	To Contruct the landfill site at Maphalle village by 30 March 2016.	Site			Director COMM		3 000 000		Project Completed	Service Provider not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
31	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Waste Management	To Rehabilite the Old Modjadjiskloof Dumping Site by 30 June 2016.	Modjadjiskloof Dumping site	01/07/2015	30/06/2016	Director COMM	GLM	2 500 000	2 500 000	Old Modjadjiskloof Dumping site rehabilitated	Service Provider not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
31	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Waste Management	To purchase Skips Bins by 30 June 2016.	Skips Bins	01/07/2015	30/06/2016	Director COMM		250 000	250 000	Skips Bins Purchased	Skips Bins not purchased	Target Not Achieved	Delayed due to cash flow challenges	Delivery note
34	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Parks and Recreation	To purchase 7 Chain Saws by 30 June 2016	Chain Saws	01/07/2015	30/06/2016	Director COMM	GLM	92 000	60 000	Advertise and appoint service provider. Chain Saws purchased and delivered.	Chain Saws not purchased	Target Not Achieved	Delayed due to cash flow challenges	Delivery note
18	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Sports, Art and Recreation	To Purchase a Car Trailer by 30 June 2016.	Car Trailer	01/07/2015	30/06/2016	Director COMM	GLM	30 000	30 000	Car Trailer purchased and delivered	Car Trailer purchased and delivered	Target Achieved	None	Delivery note
34	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Sports, Art and Recreation	To Purchase a Drive on Lawn Mower by 30 June 2016.	Drive on Lawn Mower	01/07/2015	30/06/2016		GLM	150 000	150 000	Drive on Lawn Mower purchased and delivered	Drive Lawn Mower purchased and delivered	Target Not Achieved	Delayed due to cash flow challenges	Delivery note
34	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Sports, Art and Recreation	To enhance and Beautification of Town Entrances by 30 June 2016.	Town Entrances Beautification	01/07/2015	30/06/2016	Director COMM		200 000	200 000	Town entrances beautification project completed	Service Provider not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
38	Ward 3	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To conduct earthworks for Ga- Kgapane new cemetery (Rolled Over) by 30 June 2016.	Ga-Kgapane new Cemetery earthworks	01/07/2015	30/06/2016	Director COMM	GLM	401 142	140 000	Ga-Kgapane new cemetery Completed	Ga-Kgapane cemetery completed	Target Achieved	None	Completion certificate

38	Ward	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Fence the new cemetery at Ga- Kgapane by 30 June 2016	Ga-Kgapane New Cemetery Fencing	01/07/2015	30/06/2016	Director COMM	GLM	1 000 000	1 000 000	Ga-Kgapane New Cemetery Completed	Ga-Kgapane cemetery not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
18	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To purchase Disaster Emergency lights by 30 June 2016.	Emergency Disaster Lights	01/07/2015	30/06/2016	Director COMM	GLM	20 000	20 000	Emergency Disaster Lights purchased and delivered		Target Not Achieved	Delayed due to cash flow challenges	Delivery note
58	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property services	To Refurbish Municipal Workshop and Stores by 30 June 2016.	Municipal Workshop and Stores	01/07/2015	30/06/2016	Director INDEP	GLM	500 000	1 100 000	Municipal Workshop and stores Project Completed	Contractor not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
71		Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Erect highmast lights at Maapana and Mamphakathi (rolled over) village by 30 June 2016	Maapana and Mamphakathi Highmast Lights	01/07/2015	30/06/2016	Director INDEP	GLM	401 000	600 000	Maapana and Mamphakhathi Highmasts erected	Highmast completed	Target Achieved	None	Completion certificate
71		Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Erect highmast lights at Abel, Mamokgadi, Morwatshehla, Shamfana(rolled over) village by 30 June 2016	Abel, Mamokgadi, Morwatshehla, Shamfana High Mast	01/07/2015	30/06/2016	Director INDEP	GLM	298 000	600 000	Abel. Mamokgadi, Moroasethla and Shamfana Highmasts erected	Highmast completed	Target Achieved	None	Completion certificate
71		Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Erect highmast lights at Madibeng Medingen (rolled over) village by 30 June 2016	Madibeng Medingen High masts lights	01/07/2015	30/06/2016	Director INDEP	GLM	298 000	1 500 000	Madibeng Medingen Highmasts erected	Highmast completed	Target Achieved	None	Completion certificate
71		Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Erect highmast lights in Mamaila Kolobetona, Klabeleng, Tshabela Mmatswale, Itieleng and Thamisa villages(rolled over) village by 30 June 2016	Mamaila Kolobetona, Hlabeleng, Tshabela Mmatswale, Itieleng and Thamisa High Masts	01/07/2015	30/06/2016	Director INDEP	GLM	2 000 000	2 400 000	Highmasts at 10 villages erected	Highmast completed	Target Achieved	None	Completion certificate
29	Ward 29	Access to Sustainable Basic Services	Stormwater	Storm water	To Design and construct 110m stormwater management channels in Modjadjiskloof by 30 June 2016	Modjadjiskloof- Channels	01/07/2015	30/06/2016	Director INDEP	GLM	2 000 000	2 400 000	110m long Modjadjiskloof Stormwater Management project at construction stage. Excavations complete	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
29		Basic Service Delivery	Access to Sustainable Basic Services	Waste Water Management	To Design and construct 488m wide low level bridges at Thabanarshwana by 30 June 2016	Low Level Bridges(Thabanatshwana)	01/07/2015	30/06/2016	Director INDEP	GLM	1 386 956	1 390 000	488m wide Low Level Bridges at Thabanatshwane and Shamfana villages completed	Project completed	Target Achieved	None	Completion certificate
29		Basic Service Delivery	Access to Sustainable Basic Services	Waster Water Management	To Design and construct 488m wide low level bridges at Shamfana by 30 June 2016	Shamfana Low Level bridge	01/07/2015	30/06/2016	Director INDEP	GLM	251 301	252 000	488m wide Low Level Bridges at Shamfana villages completed	Project completed	Target Achieved	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To contruct side walks at Kgapane street by 30 June 2016.	Kgapane Side Walks	01/07/2015	30/06/2016	Director INDEP	GLM	1 349 069	1 666 022	Kgapane side walks project completed	Project completed	Target Achieved	None	Progress report, Payment Certificates

29	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Contruct side walks at Modjajdiskloof	Modjadjiskloof Side walks	01/07/2015	30/06/2016	Director INDEP	GLM	1 443 054	2 821 200	Modjadjiskloof side walks project completed	Project completed	Target Achieved	None	Progress report, Payment
			Basic Services		streets by 30 June 2016.								completed				Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Contruct an access road at the Existing Mokwakwaila Taxi Rank by 30 June 2016.	Mokwakwaila Taxi Rank (Access road)	01/07/2015	30/06/2016	Director INDEP	GLM	2 748 245	3 100 000	Access road at taxi rank side walks project completed	Project Ccompleted	Target Achieved	None	Progress report, Payment Certificates
29	Ward 10	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To supply and Install 480 cubic mtrs gabions at Sekgopo by 30 June 2016.	Sekgopo Gabions	01/07/2015	30/06/2016	Director INDEP	GLM	1 089 222	1 200 000	480 cubic mtrs Sekgopo gabions complete		Target Achieved	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Medingen street from gravel to concrete paving blocks for 2.0km by 30 June 2016	Medingen street paving	01/07/2015	30/06/2016	Director INDEP	GLM	152 900	9 500 000	Layer works for 2.0km of the paving at MedingenStreet paving complete	Project under Construction	Target Not Achieved	Delayed due to cash flow challenges	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Sefofotse street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Sefofotse street paving	01/07/2015	30/06/2016	Director INDEP	GLM	4 601 339	1 790 438	Layer works for 1.8 km of the paving at Sefofotse Street paving i complete	Project completed	Target Achieved	None	Progress report, Payment Certificates
29	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Hill & Kerk street from gravel to concrete Tar for 0.8km by 30 June 2016	upgrade		30/06/2016	Director INDEP	GLM	4 379 891	4 320 000	Layer works for 0.8km of the paving at Hill & Kerk Street tarring complete	Project completed	Target Achieved	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Matshwi street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Matshwi street paving	01/07/2015	30/06/2016	Director INDEP	GLM	84 128	1 000 000	Layer works for 1.8 km of the paving at Matshwi Street paving icomplete	Project completed	Target Achieved	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Mothobekgi street from gravel to concrete paving blocks for 1.8km by 30 June 2016		01/07/2015	30/06/2016	Director INDEP	GLM	6 992 793	7 000 000	Layer works for 1.8 km of the paving at Mothobeki complete	Project completed	Target Achieved	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Mmaila Phaphadi street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Mamaila Phaphadi street paving		30/06/2016	Director INDEP		4 744 289	4 744 289	Layer works for 1.8 km of the paving at Mamaila Phaphadi complete	Project completed	Target Achieved	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Raphahlelo street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Raphahlelo Head Kraal paving- roll over (Consultants)	01/07/2015	30/06/2016	Director INDEP	GLM	2 853 215	3 373 171	Layer works for 1.8 km of the paving at Raphahlelo Head Kraal paving complete	Project completed	Target Achieved	None	Progress report, Payment Certificates
29	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Purchase and Deliver 2 Tonner Truck with quarter canopy by 30 June 2016.	2 Toner Truck with quarter canopy	01/07/2015	30/06/2016	Director INDEP	GLM	320 000	320 000	2-tonner truck with quarter canopy purchased	2 Tonner truck with canopy not purchased	Target Not Achieved	Delayed due to cash flow challenges	Progress report, Payment Certificates

29			Roads & Stormwater	To contruct Market stalls at Maphalle by 30 June 2016.		01/07/2015	30/06/2016	Director INDEP	GLM	1 197 198	Design and construction of Maphalle Market stalls to completion	Project completed	Target Achieved	None	Progress report, Payment Certificates
29			Roads & Stormwater		Phooko head Kraal Paving phase II	01/07/2015	30/06/2016	Director INDEP	GLM	2 115 225	Layer works for 1.8 km of the paving at Phooko Head Kraal complete	Project completed	Target Achieved	None	Progress report, Payment Certificates
29	Ward 29		Roads & Stormwater	To Contruct gabions at Uitzicht street, Modjadjiskloof by 30 June 2016.	Modjadjiskloof Gabions	01/07/2015	30/06/2016	Director INDEP	GLM	1 200 000	480 cubic mtrs Modjadjiskllof gabions complete	Project completed	Target Achieved	None	Progress report, Payment Certificates

29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Modjadji Ivory Route Phase 1 street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Modjadji Ivory Route Phase 1		30/06/2016	Director INDEP		700 000	700 000	Layer works for 1.8 km of the paving at Modjajdi Ivory Route Phase 1	Contractor not appointed, project not completed	Target Not Achieved	Delayed due to cash flow challenges	Progress report, Payment Certificates
29	Ward	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Rotterdam Mahunisi street from gravel to concrete paving blocks for 0.7km by 30 June 2016	Rotterdam Mahunisi street paving	01/07/2015	30/06/2016	Director INDEP	GLM	28 478	28 500	0.7 km of street paving at Rotterdam Mahunisi street paving	Project completed	Target Achieved	None	Progress report, Payment Certificates
28		Basic Service Delivery	Access to Sustainable Basic Services	Property services	To Construct Testing room for Learners licesense in Modjajdiskloof by 30 June 2016.	Testing Room for leaners licenses in Modjajdiskloof	01/07/2015	30/06/2016	Director INDEP		231 717	259 000	Testing Room for Leaners s Licenses project completed		Ü	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Kuranta street from gravel to concrete paving blocks for 1.2km by 30 June 2016	paving			Director INDEP		888 865	1 488 865	1.2 km of street paving at Kuranta complete		Target Achieved	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Ratjeke street from gravel to concrete paving blocks for 1.8km by 30 June 2016	paving		30/06/2016	Director INDEP		1 080 624	1 080 624	1.8 km of street paving at Ratjeke streets completed		Target Achieved	None	Progress report, Payment Certificates
29	Ward 29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Mokgoba street from gravel to concrete paving blocks for 2km by 30 June 2016	Mokgoba upgrading of streets		30/06/2016	Director INDEP		5 166 356	5 166 356	2 km of street paving at Mokgoba streets completed	Construction	Target Not Achieved	Delayed due to cash flow challenges	Progress report, Payment Certificates
29		Basic Service Delivery Basic Service	Access to Sustainable Basic Services Access to	Roads & Stormwater	To Upgrade Modjadji Valley street from gravel to concrete paving blocks for 2km by 30 June 2016	Modjadji Valley upgrading of streets	01/07/2015	30/06/2016	Director INDEP		4 380 945 2 588 264	4 380 945 2 588 264	2 km of street paving at Modjadji Valley complete	Construction	Target Not Achieved	Delayed due to cash flow challenges	Progress report, Payment Certificates
29	Ward 12	Delivery	Sustainable Basic Services	Roads & Stormwater	To Upgrade Senwamokgope street from gravel to concrete paving blocks for 1.8km by 30 June 2016	Senwamokgope street paving	01/07/2015	30/06/2016	Director INDEP	MIG	2 388 264	2 388 204	Layer works for 1.8 km and 0.9 km of paving blocks at Senwamokgope complete	paved, Project completed	Target Achieved	None	Progress report, Payment Certificates
29	Ward 3	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Construct a Stadium at Kgapane Township by 30 June 2016	Kgapane Stadium	01/07/2015	30/06/2016	Director INDEP	MIG	822 112	3 828 603	Complete upgrading of Ga-Kgapane Stadium	Kgapane Stadium completed	Target Achieved	None	Progress report, Payment Certificates
	Ward 12	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Library at Senwamokgope by 30 June 2016	Senwamokgope Library	01/07/2015	30/06/2016	Director INDEP	MIG	744 074	744 074	Brick wall and roof for 400m2 Senwamokgope library completed	Senwamokgope Library completed	Target Achieved	None	Progress report, Payment Certificates
	Ward 10	Basic Service Delivery	Access to Sustainable Basic Services	Community services	To Construct a Library at Sekgopo by 30 June 2016	Sekgopo Library	01/07/2015	30/06/2016	Director INDEP	MIG	498 571	498 517	Brick wall and roof for 4000m2 Sekgopo library completed	Sekgopo Library completed	Target Achieved	None	Progress report, Payment Certificates

KPA 3 : LOCAL ECONOMIC DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME 9: IMPLEMENTATION OF THE COMMUNITY WORK PROGRAMME

Vote Nr		Municipal Programmes	Measurable Objectives		KPI Unit of measure	Baseline / Status	Annual Target (30/06/2016)	Budget 2015/16	4th Quarter (1 Apr- 3 Jun 2016)	4th Quarter Actual Performance	Remarks	Corrective measures		Evidence requires
	Improved Governance and Organisational Excellence	Improved local economy	To ensure Promotion of local economy within the financial year	# of jobs created through municipal s Capital Projects activies by 30 June 2016.	Number	656 Jobs created	800 Jobs created	Operational	200 Jobs created	216 Jobs created	Target Achieved	None	Director INDEP	EPWP reports
	Improved Governance and Organisational Excellence	Improved local economy	To ensure Promotion of local economy within the financial year	# of SMME s supported through Sypply Chain Management by 30 June 2016.	Number	New Indicator	120 SMME s supported	Operational	30 SMME s supported	48 SMME s supported	Target Achieved	None	CFO	Proof for SMME s supported
	Integrated Sustainable Development	Improved local economy	To ensure Promotion of local economy within the financial year	# of EPWP reports generated and submitted to Council by 30 June 2016.	Number	12 EPWP reports generated	12 EPWP reports generated	Operational	3 EPWP reports generated	3 EPWP reports generated and submitted to council	Target Achieved	None	Director INDEP	EPWP reports
	Integrated Sustainable Development	Improved local economy	To ensure Coordination of Agriculture forums within the financial year	# of Agriculture Forums coordinated by 30 June 2016.	Number	3 Agriculture forums coordinated	4 Agriculture forums coordinated	Operational	1 Agriculture forum coordinated	1 Agriculture forum coordinated	Target Achieved	None		Agenda, Minutes & Attendance register
	Integrated Sustainable Development	Marketing/ Branding	To Market municipal initiatives within the financial year	# of Marketing initiatives conducted by 30 June 2016.	Number	4 Marketing iniatives conducted	4 Marketing iniatives conducted	Operational	1 Marketing iniatives conducted	1 Marketing initiatives conducted	Target Achieved	None	Director INDEP	proof for marketing initiated

Oversight report published on the website on the 5th April 2016

Vote Nr	Region	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget	Quarter 4	4th Quarter Actual Performance	Remarks	Corrective measures	Evidence required
		Economic	Access to Sustainable Basic Services	Community Services	To Construct Ga- Kgapane Youth Centre by 30 June 2016	Ga-Kgapane Youth Centre	01/07/2015	30/06/2016	Director INDEP	GLM	2 250 000	2 871 00	Ga-Kgapane Youth Centre Completed	Construction under way	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 3	Economic	Access to Sustainable Basic Services		To Construct Roerfontein Youth Centre by 30 June 2016	Roerfontein Youth Centre	01/07/2015	30/06/2016	Director INDEP	GLM	2 250 000	2 250 000	Roerfontein Youth centre Completed	Contractor not appointed	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32	Ward 3	Economic	Access to Sustainable Basic Services	Community Services		Roerfontein Old Age Facility centre	01/07/2015	30/06/2016	Director INDEP	GLM	1 800 000	1 800 000	Roerfontein Old Age Facility Completed		Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
32		Economic			To design and construct fence and admin block at the new show ground by 30 June 2015	GLM Show Ground	01/07/2015	30/06/2016	Director INDEP	GLM	6 000 000	1 000 000	GLM show completed	Construction under way	Target Not Achieved	Delayed due to cash flow challenges	Completion certificate
	Ward	Economic		Planning and Development	To complete designs for Manokwe cave	Manokwe Cave	01/07/2015	30/06/2016	Director INDEP	GLM	0		Designs for Manokwe Cave completed	Designs for Manokwe Cave Completed	Target Achieved	None	Completion certificate

LED PROJECTS Page 18

KPA 4 MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY

									INANCIAL CAPABI					
ote Nr	Strategic Objective	Progranmes	Measurable Objectives	Measurable Objective/ Performance Indicator	KPI Unit of measure	Baseline / Status	Annual Target (30/06/15)	Budget 2014/2015	4th Quarter (1 Apr- 3 Jun 2016)	4th Quarter Actual Performance	Remarks	Corrective measures	Responsible Person	Evidence required
	Sustainable Financial Institution	Revenue	To ensure improvement in revenue collection within the financial year	% in revenue collected by 30 June 2016	Percentage	revenue collection	100% in revenue collection	Operational	100% in revenue collection	82% R42 858 206 Billed and R 35 230 178 received	Target Not Achieved	The Municipality will introduce the debt collecter	CFO	Financial reports
	Sustainable Financial Institution	Expenditure Management	Provision of free basic services within the financial year	# of HH receiving free basic services by 30 June 2016	Number	835 HH received free basic service		Operational	1500 HH receiving free basic services	2265 HH receiving free basic services	Target Achieved	None	CFO	Updated Indigent registe
	Sustainable Financial Institution	Budget and Reporting	To ensure that quartely financial statements are prepared within 14 days after the end of each quarter.	# of quarterly financial statements submitted to Council	Number	4 financial statements submitted	4 Financial statements submitted	Operational	1 Financial statement submitted	1 Financial statement submitted to council	Target Achieved	None	CFO	Dated proof of submissic Financial Statements
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve Final 2016/17 Budget by council by 31 May 2016	Date	31/05/2015	Approval of Final 2016/17 Budget by Council on 31 May 2016	Operational	Approval of Final 2016/17 Budget by Council on 31 May 2016	Final 2016/17 Budget approved by council 30 May 2016	Target Achieved	None	CFO	Council Approved Fina Budget, Council Resoluti
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve 2016/17 21 Budget related policies by 31 March 2016	Date	31/05/2015	Approval of 2016/17 21 budget related policies by Council on 31 March 2016	Operational	Approval of budget related policies by Council on 31 March 2016	Budget related policies approved by council on the 30 May 2016	Target Achieved	None	CFO	Council Approved Budg related policies, Counc Resolution
	Sustainable Financial Institution	Revenue Management	To ensure compliance with legislation within the financial year	To develop, review and adopt Revenue Enhancement Strategy by 30 June 2016	Document		Adoption of the Revenue Enhancement Strategy by 30 June 2016.	30/06/2016	Adoption by Council of the Revenue Enhancement Strategy by 30 June 2016.	enhancement strategy	Target Not Achieved		CFO	Council Approved Revenue Enhancement Strategy, Council Resolution
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Sec 32 Register developed and updated by 30 June 2016.	Number	New Indicator	12 Sec 32 register developed and updated by 30 June 2016.	Operational	3 Sec 32 registers developed and updated	3 Sec 32 reisters developed ,updated and submitted to council	Target Achieved	None	CFO	Dated proof of Sec 32 register
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve Finance 4 by-laws by 31 May 2016	Date	New Indicator	Approval of 4 Finance by-laws by 31 May 2016.	Operational	Approval of 4 Finance by-laws by 31 May 2016.	Oversight report published on the website on the 5th April 2016	Target Not Achieved	To review and approve in the 2016/17 financial year	CFO	Council approved finan- by-laws, Council Resolution
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Finance report compiled within the 2015/16 financial year.	Number	Finance compliance report submitted	12 Finance compliance report compiled	Oerational	3 Finance compliance report complied	3 Finance compliance report Compiled	Target Achieved	None	CFO	Financial reports
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To submit monthly Sec 71 reports to Provincial treasury within 10 working days by 30 June 2016.	Date		Submission of monthly Sec 71 reports to Provincial treasury within 10 working days by 30 June 2016.	Operational	Sec 71 reports submitted to Provincial Treasury within 10 working days	Sec 71 Reports submitted to Provincial Treasury within 10 working days	Target Achieved	None	CFO	Dated proof of submissi
	Sustainable Financial Institution	Supply Chain Management	To ensure payment of service providers within 30 days of the submission of invoices.	To pay invoices wiithin 30 days of receipt from the supplier within the financial year	Days	Invoices was paid within 30 days of receipt.	Payment of invoices within 30 days of receipt from the supplier	Operational	Payment of invoices within 30 days of receipt from the supplier	Payment of invooices paid within 30 days of receipt from the supplier	Target Achieved	None	CFO	Dated proof of paymer

MFMV KPI's - 2015/16 SDBIP Page 19

Sustainable Financial Institution	Assets Management		# Assets verifications conducted in line with GRAP standards by 30 June 2016.	Number	2 Assets verifications conducted	2 Assets verifications conducted	Operational	1 Assets verifications conducted	1 Assets verification conducetd	Target Achieved	None	CFO	Quarterly Assets verification reports
Sustainable Financial Institution	Expenditure Management	municipality within the	% capital budget spent as approved by Council by 30 June 2016.	Percentage	70% Budget spent	100% budget spent R 148 079 662	Capital	100% budget spent R 148 079 662	60.75% R 89 961 265 Budget spent	Target Not Achieved	Projects delayed due to cash flow challenges	CFO	Financial reports & Payment certificates
Sustainable Financial Institution	Expenditure Management		% MIG expenditure spent by 30 June 2016.	Percentage	79.53% Budget spent	100% budget spent R 88 766 515	Capital	100% budget spent R 88 766 515	100 % R 88 766 515 Budget spent	Target Achieved	None	CFO/ INDEP	Financial reports & Payment certificates
Sustainable Financial Institution	Expenditure Management		% FMG expenditure spent by 30 June 2016.	Percentage	90% Budget spent	100% budget spent R 1 983 195	Operational	100% budget spent R 1 983 195	100% R 1983 195 Budget spent	Target Achieved	None	CFO	Financial reports & Payment certfificates
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% MSIG expenditure spent 30 June 2016.	Percentage	100% budget spent	100% budget spent R 930 000	Operational	100% budget spent R 930 000	100% budget spent R 930 000	Target Achieved	None	CFO	Financial reports & Payment certificates
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% EPWP expenditure spent 30 June 2016.	Percentage	100% budget spent	100% budget spent R 1 489 000	Operational	100% budget spent R 1 489 000	100% budget spent R 1 489 000	Target Achieved	None	CFO/ INDEP	Financial reports & Payment certificates
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% FBS expenditure spent 30 June 2016.	Percentage	100% budget spent	100% budget spent R 392 732	Operational	100% budget spent R 392 732	102% budget spent R 401 668	Target Achieved	None	CFO	Financial reports & Payment certificates

MFMV KPI's - 2015/16 SDBIP Page 20

						SUMMA	RY OF CAPITA	2015/16 C. AL AND OPERAT	APITAL WORKS IONAL PROJEC		PONSIBLE MANA	AGER					
Vote Nr	Area Performance performance Indicator																
50		Municipal Transformatio n and Development		Technology		System	01/07/2015	30/06/2016	CFO	GLM	150 000		purchased and		Target Not Achieved		Completion certificate & Installation Certificate
50	Head Office	Municipal Transformatio n and Development			To Construct New Tanks, pumps and shades (rolled over) by 30 June 2016		01/07/2015	30/06/2016	CFO	GLM	1 000 000	3 850 000	Project completed	Project ongoing	Achieved	The project was cancelled and service provider was appointed	Completion certificate

MFMV PROJECTS Page 21

Vote Nr	Strategic Objective	Programmes	Measurable Objectives	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2016)	Budget 2015/2016	4th Quarter (1 Apr- 3 Jun 2016)	4th Quarter Actual Performanc e	Remarks	Corrective measures	Responsible Person	Evidence required
	Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2016.	Number	11 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Council	To ensure functionality of EXCO committee within the financial year.	# of EXCO meetings held by 30 June 2016.	Number	11 EXCO meetings held	4 EXCO meetings held	Operational	4 EXCO meetings held	3 EXCO meetings held	Target Achieved	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Committees	To ensure functionality of Council committee within the financial year.	# of Ward Committee reports submitted to the Office of the Speaker by 30 June 2016.	Number	348 ward committee reports submitted	348 ward committee reports submitted to Office of the Speaker	Operational	87 ward committee reports submitted to Office of the Speaker	87 ward committee reports submitted to Office of the Speaker	Target Achieved	None	Manager (Mayors Office)	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Committees	To ensure functionality of Council within the financial year	# of MPAC meetings held by 30 June 2016.	Number	14 MPAC meetings held	12 MPAC meetings held	Operational	3 MPAC meetings held	3 MPAC meetings held	Target Achieved	None	Manager (Mayors Office)	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Human Resource management	To ensure functionality of Council within the financial year		Number	6 LLF meetings held	12 LLF meetings held	Operational	3 LLF meetings held	4 LLF meetings held	Target Achieved	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Labour Relations	To ensure functionality of Municipality within the financial year	% in implementation of LLF resolutions by 30 June 2016(# of resolutions taken/ # of resolutions resolved and sign off).	Percentage	60% of resolutions implemented	100% resolutions implemented (# of resolutions taken/ # of resoltions implemented).	Operational	100% resolutions implemented (# of resolutions taken/ # of resoltions implemented)	implemented	Target Not Achieved	Implementati of LLF resolutions still in progress	Director Corp	LLF resolution register & Minutes
	Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in the IDP review	# of IDP/Budget/ PMS REP Forum meetings held by 30 June 2016.	Number	5 IDP/Budget/PMS REP Forum meetings held	5 IDP/Budget/PMS REP Forum meetings held	Operational	2 IDP/Budget/P MS REP Forum meetings held	2 IDP/Budget/P MS REP Forum meetings held	Target Achieved	None	Director INDEP	Agenda & Attandance register

Strategic Objective	Programmes	·		KPI Unit of measure	Baseline	Annual Target (30/06/2016)	•		4th Quarter Actual Performanc e	Remarks		Responsible Person	Evidence required
Improved Governance and Organisational Excellence			# of Council Meetings held by 30 June 2016.	Number	11 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	Director Corp	Agenda, Minutes & attandance register
'		involvement in the IDP	# of IDP/Budget/ PMS Steering Committee meetings held by 30 June 2016.	Number	5 IDP/Budget/PMS Steering Committee meetings held		Operational	1 IDP/Budget/P MS Steering Committee meetings held	Oversight report published on the website on the 5th April 2016	Target Achieved	None	Director INDEP	Agenda & Attandance register

	Programmes	Measurable Objectives	Performance measures/		Baseline	Annual Target	Budget	4th Quarter		Remarks	Corrective	Responsible	Evidence
Objective			Indicator	measure		(30/06/2016)	2015/2016	(1 Apr- 3 Jun 2016)	Actual Performanc e		measures	Person	required
Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2016.	Number	11 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	Director Corp	Agenda, Minutes & attandance register
	Public Participation	To ensure public involvement in Mayoral Imbizo 's within a financial year	# of Mayoral Imbizos held by 30 June 2016.	Number	4 Mayoral Imbizo s held	4 Mayoral Imbizos held	Operational	1 Mayoral Imbizos held	1 Mayoral Imbizo held	Target Achieved	None	Manager (Mayors Office)	Agenda & Attandance register
Improved Governance and Organisational Excellence	Internal Audit	To ensure functionality of Audit committee within a financial year	# of Audit Committee meetings held by 30 June 2016.	Number (Accumulative)	2 Audit Committee meetings held	4 Audit Committee meeting held	Operational	1 Audit Committee meetings held	1 Audit Committee meeting held	Target Achieved	None	Municipal Manager	Agenda, Minutes & Attandance register
Improved Governance and Organisational Excellence	Risk	To ensure functionality of Risk committee within the financial year.	# of Risk Committee meetings held by 30 June 2016.	Number (Accumulative)	3 Risk Committee meeting held	4 Risk Committee meetings held	Operational	1 Risk Committee meetings held	1 Risk Committee meetings held	Target Achieved	None	Municipal Manager	Agenda, Minutes & Attandance register
Improved Governance and Organisational Excellence	Risk	To ensure functionality of Risk committee within the financial year.	To approved Fraud and Anti Coruption strategy by 30 June 2016.	Number	New Indicator	Approved Fraud and Anti Corruption strategy	Operational	Approved Fraud and Anti Corruption strategy	Fraud and Anti Corruption strategy approved	Target Achieved	None	Manager	Approved Fraud and Anti Corruption strategy
Improved Governance and Organisational Excellence	Internal Audit	To conduct quarterly assessment on municipal performance information.	# of performance audit reports issued by 30 June 2016.	Number	2 Performance audit reports issued	4 Performance audit reports issued	Operational	1 Performance audit reports issued	1 Performance reports issued	Target Achieved	None	Municipal Manager	Performance Audit report tabled in council and resolution
Improved Governance and Organisational Excellence	Internal Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 12 December 2015	Audit issues resolved / #	Percentage	60% internal audit issues resolved	100% internal audit issues resolved	Operational	100% internal audit issues resolved	14% Internal audit issues resolved 3/22	Target Not Achieved	19 issues outstanding	Municipal Manager/ All Directors	Proof of Internal Audit issues resolved

Strategic Objective	Programmes	·	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2016)	Budget 2015/2016	(1 Apr- 3	4th Quarter Actual Performanc e			Responsible Person	Evidence required
Improved Governance and Organisational Excellence		'	# of Council Meetings held by 30 June 2016.	Number	11 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence		ensuring compliance to all	June 2016.	Percentage	90% Audit querries addresed		Operational	100% AG issues resolved	83% 76/63 issues resolved	Target Not Achieved	Outstanding issues will be resolved with the AFS	Municipal Manager/ All Directors	resolved AG issues and POE 's submitted
Improved Governance and Organisational Excellence		mitigations actions 30 June	resolved (# Risk issues	Percentage	80% Risk issues resolved	100% Risk issues resolved	Operational	100% Risk issues resolved	73% Risk issues resolved (19/22)	Target Not Achieved	3 issues outstanding	Municipal Manager/ All Directors	Resolved Risk issues and POE submitted

	2015/16 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER																
Vote Nr	Regio n	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date		Source of funding	Budget	Adjusted Budget	4th Quarter Target	4th Quarter Actual performance	Remarks	Corrective Measures	Evidence required
28	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Traffic and Licensing	To purchase 2 Traffic Blue Lights by 30 June 2016	Traffic Blue Lights	01/07/2015	30/06/2016	Director COMM	GLM	10 000	5 000	2 Traffic Lights purchased and Delivered	2 Traffic Lights purchased and delivered	Target Achieved	None	Delivery note
28	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Traffic and Licensing	To Purchase 6 Stop Watchers by 30 June 2016.	Stop Watchers	01/07/2015	30/06/2016	Director COMM	GLM	5 000	10 000	6 Stop Watchers purchased and delivered	6 Stop Watches purchased and delivered	Target Achieved	None	Delivery note
18	Head Office	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To purchase Fire 12 Extinguisher by 30 June 2016	Fire Extinguishers	01/07/2015	30/06/2016	Director COMM	GLM	300 000	300 000	Fire Extinguishers purchased and delivered	Fire Extinguishers not purchased	Target Not Achieved	Project delayed due to cash flow challenges.	Delivery note
41	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Office Management	To purchase 4 Suggestion Boxes by 30 June 2016	Suggestion Boxes	01/07/2015	30/06/2016	Director Corp	GLM	60 000	60 000	Suggestion Boxes purchased and delivered	Suggestion boxes not purchased	Target Not Achieved	Project delayed due to cash flow challenges.	Delivery note
40	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property Services	To decorate Council Chamber by 30 June 2016	Council Chamber decoration	01/07/2015	30/06/2016	Director Corps	GLM	700 000	311 000	Council Chamber decorated	Council Chamber decorated	Target Achieved	None	Completion certificate
40	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property Services	To fence and pave Kgapane Old Sub Office by 30 June 2016	Fencing and paving of Kgapane Old Sub Office (rolled over)	01/07/2015	30/06/2016	Director INDEP	GLM	104 320	161 000	Fencing and paving at Kgapane Old sub Office completed	Project completed	Target Achieved	None	Completion certificate, Progress report
40	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property Services	To rehabilitate Rotaba Cottages by 30 June 2016.	Rehabilitation of Rotaba Cottages	01/07/2015	30/06/2016	Director INDEP	GLM	500 000	500 000	Rehablilitation of Rotaba Cottages completed	Rotaba Cottages not rehabilitated	Target Not Achieved	Delayed due to cash flows challenges	Completion certificate, Progress report
40	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property Services	To renovate Mokwakwaila Sub office by 30 June 2016.	Renovation of Mokwakwaila Sub Office	01/07/2015	30/06/2016	Director INDEP	Oversight report published on the website on the 5th April 2016	500 000	500 000	Renovation of Mokwaikwaila Sub Office completed	Mokwakwaila Sub Office not renovated	Target Not Achieved	Delayed due to cash flows challenges	Completion certificate, Progress report
40	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property Services	To Contruct Parking at Municipal Offices by 30 June 2016.	Parking at municipal Offices	01/07/2015	30/06/2016	Director INDEP	GLM	45 357	46 000	Parking at MunicipalOffices completed	Project completed	Target Achieved	None	Completion certificate, Progress report
40	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property Services	To renovate Registry & Corporate services roof by 30 June 2016.	Renovation of Registry & Corporate services roof	01/07/2015	30/06/2016	Director INDEP	GLM	15 000	15 000	Renovation of Registry & Corporate Services roof completed	Corporate registry not renovated	Target Not Achieved	Project delayed due to cash flow challenges.	Completion certificate, Progress report

GGPP PROJECTS Page 26

	4th Quarter Performance Report					
Approval by the Mayor		Sec 52 of the Local Government: Municipal Finance Management Act, 56 of 2003, requires the Mayor of the municipality must, within 30 days of the end of each quarter, submit a report to council on the implementation of the budget and the financial state of affairs of the municipality.				
Signatures	4th Quarter Performance Report Compiled	· 				
	Mrs TG Mashaba Municipal Manager Greater-Letaba Muncipality	DATE				
	4th Quarter Performance Report Approved	d By:				
	CLLR GH Modjadji Mayor Greater-Letaba Muncipality	DATE				



Sources of Revenue	2016 Quarterly Monthly Projections R'00								
	4th Quarter Target	4th Quarter Actual Performance	Remarks	Challenges					
Property rates	1031								
Service charges- electricity revenue	6 533								
Services Charges- refuse revenue	1125								
Rental of Facilities and Equipment	47								
Interest earned- external investments	956								
Intersest Earned- Outstanding Debtors	1869								
Dividends received									
Fines	144								
Licenses and Permits	1715								
Agency services	693								
Transfers recognised- operational	4 534								
Other Revenue	2 711								
Transfers recognised Capital	28 685								
Total Revenue by Source	49 256								

Corrective Measures	Responsibl e person

Oversight report published on the