

# GREATER LETABA MUNICIPALITY




2023/24

THIRD QUARTER

SDBIP

REPORT



| <b>Table of Contents</b>                                     | <b>Page number</b> |
|--------------------------------------------------------------|--------------------|
| Introduction                                                 | 3                  |
| Municipal Strategic Intent                                   | 4                  |
| Revenue & expenditure Projections                            | 5                  |
| Summary Of Results                                           | 7                  |
| Municipal Transformation and Organisational Development KPIs | 8                  |
| Municipal Financial Viability KPIs                           | 11                 |
| Basic Service Delivery KPIs                                  | 17                 |
| Good Governance and Public Participation KPIs                | 24                 |
| Local Economic Development KPIs                              | 28                 |
| Projects milestones                                          | 32                 |
| Projects removed during Budget Adjustment                    | 41                 |
| Capital Works Plan                                           | 45                 |
| Approval                                                     | 49                 |


## INTRODUCTION

|                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Introduction</b>          | <p>The development, implementation and monitoring of a Service Delivery and Budget Implementation Plan (SDBIP) is required by the Municipal Finance Management Act (MFMA).</p> <p>In terms of Circular 13 of National Treasury, "the SDBIP gives effect to the Integrated Development Plan (IDP) and budget of the municipality and will be possible if the IDP and budget are fully aligned with each other, as required by the MFMA."</p> <p>As the budget gives effect to the strategic priorities of the municipality it is important to supplement the budget and the IDP with a management and implementation plan.</p> <p>The SDBIP serves as the commitment by the Municipality, which includes the administration, council and community, whereby the intended objectives and projected achievements are expressed in order to ensure that desired outcomes over the long term are achieved and these are implemented by the administration over the next twelve months.</p> <p>The SDBIP provides the basis for measuring performance in service delivery against quarterly targets and implementing the budget based on monthly projections.</p> <p>Circular 13 further suggests that "the SDBIP provides the vital link between the mayor, council (executive) and the administration, and facilitates the process for holding management accountable for its performance. The SDBIP is a management, implementation and monitoring tool that will assist the mayor, councillors, municipal manager, senior managers and community."</p> <p>The purpose of the SDBIP is to monitor the execution of the budget, performance of senior management and achievement of the strategic objectives set by council. It enables the municipal manager to monitor the performance of senior managers, the mayor to monitor the performance of the municipal manager, and for the community to monitor the performance of the municipality.</p> <p>In the interests of good governance and better accountability, the SDBIP should therefore determine and be aligned with the performance agreements of the municipal manager and senior managers.</p> |
| <b>Legislative Framework</b> | <p>Section 53 of the MFMA stipulates that the Mayor should approve the SDBIP within 28 days after the approval of the budget. The Mayor must also ensure that the revenue and expenditure projections for each month and the service delivery targets and performance indicators as set out in the SDBIP are made public within 14 days after their approval.</p> <p>The following National Treasury prescriptions as minimum requirements that must form part of the SDBIP are applicable to the Municipality :</p> <ol style="list-style-type: none"> <li>(1) Monthly projections of revenue to be collected by source.</li> <li>(2) Monthly projections of expenditure (operating and capital) and revenue for each vote.</li> <li>(3) Quarterly projections of service delivery targets and performance indicators for each vote.</li> <li>(4) Ward information for expenditure and service delivery.</li> <li>(5) Detailed capital works plan broken down per ward for three years.</li> </ol> <p>An adjustment to the SDBIP may only be done in line with section 54 (1)(c) of the MFMA, which states that:</p> <p>On receipt of a statement or report submitted by the accounting officer to the municipality in terms of section 71 or 72, the mayor must-</p> <ol style="list-style-type: none"> <li>(a) consider the statement or report;</li> <li>(h) check whether the municipality's approved budget is implemented in accordance with the service delivery and budget implementation plan;</li> <li>(c) consider and, if necessary, make any revisions to the service delivery and budget implementation plan, provided that revisions to the service delivery targets and performance indicators in the plan may only be made with the approval of the council following approval of an adjustments budget:</li> </ol> <p>As an Addendum to the SDBIP the KPIs as required by Circular 88 of the MFMA. Therein contained are KPIs which will gradually become compulsory for municipalities to report on on a quarterly and annual basis. Reporting on these KPIs will be done separately.</p>                                             |

## MUNICIPAL STRATEGIC INTENT

|                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Vision and Mission</b> | <p>The strategic vision of the organisation sets the long term goal the Municipality wants to achieve. The vision of Greater Letaba Municipality is:</p> <p><b>“To be the leading municipality in the delivery of quality services for the promotion of socio-economic development”</b></p> <p>The strategic mission speaks about what the purpose of Greater Letaba Municipality is:</p> <p>To ensure an effective, efficient and economically viable municipality through:</p> <ul style="list-style-type: none"> <li>• Promotion of accountable, transparent and consultative and co-operative governance;</li> <li>• Promotion of local economic development and poverty alleviation;</li> <li>• Strengthening cooperative governance;</li> <li>• Provision of sustainable and affordable services and</li> <li>• Ensuring a compliant, safe and healthy environment</li> <li>• Utilisation of smart technology</li> </ul> |
|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

|                     |                                                                                       |
|---------------------|---------------------------------------------------------------------------------------|
| <b>Strategy map</b> | The strategic Objectives of the municipality are presented in the Strategy Map below: |
|---------------------|---------------------------------------------------------------------------------------|





[illegible]

## 2023 24 THIRD QUARTER SDBIP REPORT SUMMARY OF RESULTS

| KPA's Performance Indicators and Projects               | No. of Applicable Indicators including | No. of targets achieved | No. of targets not achieved | % Target achieved | % Target Not Achieved |
|---------------------------------------------------------|----------------------------------------|-------------------------|-----------------------------|-------------------|-----------------------|
| Municipal Transformation and Organisational Development | 4                                      | 3                       | 1                           | 75%               | 25%                   |
| Basic Service Delivery                                  | 33                                     | 23                      | 10                          | 70%               | 30,00%                |
| Local Economic Development                              | 16                                     | 14                      | 2                           | 88%               | 12,00%                |
| Municipal Finance Management Viability                  | 20                                     | 12                      | 8                           | 60%               | 40,00%                |
| Good Governance and Public Participation                | 9                                      | 3                       | 6                           | 33%               | 67,00%                |
|                                                         | 82                                     | 55                      |                             |                   |                       |

**OVERALL PERCENTAGE =67%**

# KPA 1: MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT KEY PERFORMANCE INDICATORS

| Ref no     | Vote No | Strategic Objective      | Municipal Programme       | Key Performance Indicator                                            | KPI Unit of measure | Description of unit of measure                                                                                                                                  | Baseline / Previous Performance June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024)                                                                     | Actual Performance | Remarks             | Challenges/ Variance                                           | Intervention /Corrective measures                               | Responsible Dept | Evidence required                                                   |
|------------|---------|--------------------------|---------------------------|----------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|----------------------------|----------------|------------------------------------------------------------------------------------------------------------|--------------------|---------------------|----------------------------------------------------------------|-----------------------------------------------------------------|------------------|---------------------------------------------------------------------|
| IDP_MTO001 | *0046   | Improved human resources | IDP                       | IDP and Budget approved by Council by 31 May '23                     | Number              | The approval of the Budget and IDP by 31 May will result in a score of 1                                                                                        | 1                                       | 1                          | Operational    | N/A                                                                                                        | N/A                | N/A                 | N/A                                                            | N/A                                                             | CORP             | Council Minutes/Resolution                                          |
| IDP_MTO002 | *0046   | Improved human resources | Human Resource Management | Approved organisational structure                                    | Number              | The approval of the organisational structure by 31 May will result in a score of 1                                                                              | 1                                       | 1                          | Operational    | N/A                                                                                                        | N/A                | N/A                 | N/A                                                            | N/A                                                             | CORP             | Council Approved Organizational structure, Council Minutes          |
| IDP_MTO003 | *0046   | Improved human resources | Human Resource Management | Number of employees trained                                          | Number              | Number of employees trained in line with the approved Workplace Skills Plan                                                                                     | 88                                      | 20                         | Operational    | N/A                                                                                                        | N/A                | N/A                 | N/A                                                            | N/A                                                             | CORP             | WSP Attendance Registers                                            |
| IDP_MTO004 | *0046   | Improved human resources | Human Resource Management | Operational Electronic PMS system and compliance with PMS regulation | Percentage          | Electronic PMS system used for reporting would result in 50% achievement and compliance aspects of Reg 890 implemented would result in 50% achievement          | New KPI                                 | 100%                       | Operational    | Mid-year SDBIP report generated from Electronic PMS (50%) Reg 890 Jan-Mar requirements complied with (50%) | 100%               | TARGET ACHIEVED     | IDP_MTO000 4) Manager: PMS: There is no variation (March 2024) | IDP_MTO000 4) Manager: PMS: No corrective measures (March 2024) | MM               |                                                                     |
| IDP_MTO005 | *0046   | Improved human resources | Human Resource Management | Percentage of Service Level Agreements (SLA) signed within 14 days   | Percentage          | Number of SLA's signed within 14 days of appointment letter being issued expressed as a percentage of the total number of SLA's signed during a specific period | New KPI                                 | 100%                       | Operational    | 100%                                                                                                       | 0%                 | TARGET NOT ACHIEVED |                                                                |                                                                 | CORP             | Signed SLA and Appointment letters                                  |
| IDP_MTO006 | *0046   | Improved human resources | Human Resource Management | Approved HRM Strategy                                                | Number              | Human Resource Management Strategy approved in Council will result in a 1 being achieved                                                                        | New KPI                                 | 1                          | Operational    | N/A                                                                                                        | N/A                | N/A                 | N/A                                                            | N/A                                                             | CORP             | HRM strategy, Council Resolution                                    |
| IDP_MTO007 | *0046   | Improved human resources | Human Resource Management | Developed Change management strategy                                 | Number              | Developed Change management strategy approved in Council will count as 1 being achieved                                                                         | New KPI                                 | 1                          | Operational    | N/A                                                                                                        | N/A                | N/A                 | N/A                                                            | N/A                                                             | CORP             | Change Management strategy, Council Resolution                      |
| IDP_MTO008 | *0046   | Improved human resources | Special Programmes        | % increase in the participation by people with disability            | Percentage          | Percentage of people attending Special Programme Events that have a disability compared to the Percentage in the prior year, should be double to comply         | 100%                                    | 100%                       | Operational    | N/A                                                                                                        | N/A                | N/A                 | N/A                                                            | N/A                                                             | Comm             | Agenda Attendance Registers Register of prior year event attendance |

**KPA 1: MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT KEY PERFORMANCE INDICATORS**

| Ref no     | Vote No | Strategic Objective      | Municipal Programme       | Key Performance Indicator                                                                                                                                                    | KPI Unit of measure | Description of unit of measure                                                                                                                   | Baseline / Previous Performance June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                      | Intervention /Corrective measures                                                             | Responsible Dept | Evidence required                                                         |
|------------|---------|--------------------------|---------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|-----------------|-------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------|---------------------------------------------------------------------------|
| IDP_MTO009 | *0046   | Improved human resources | Special Programmes        | % increase in the participation of community in gender initiatives and mainstream programmes                                                                                 | Percentage          | Number of community members attending Special programmes events should increase by 100% compared to the prior year                               | 100%                                    | 100%                       | Operational    | 100%                                   | 100%               | TARGET ACHIEVED | IDP_MTO000<br>g) Manager: Facilities & Physical Security: NO TARGET ACHIEVED (March 2024) | IDP_MTO000<br>g) Manager: Facilities & Physical Security: NO CORRECTIVE MEASURES (March 2024) | Comm             | Agenda<br>Attendance Registers<br>Register of prior year event attendance |
| IDP_MTO010 | *0046   | Improved human resources | Special Programmes        | % increase in the participation by youth initiatives and mainstream programme                                                                                                | Percentage          | Percentage of people attending Special Programme Events that are youths compared to the Percentage in the prior year, should be double to comply | 50%                                     | 100%                       | Operational    | 100%                                   | 100%               | TARGET ACHIEVED | IDP_MTO001<br>o) Manager: Facilities & Physical Security: NO TARGET ACHIEVED (March 2024) | IDP_MTO001<br>o) Manager: Facilities & Physical Security: NO CORRECTIVE MEASURES (March 2024) | Comm             | Agenda<br>Attendance Registers<br>Register of prior year event attendance |
| IDP_MTO011 | *0046   | Improved human resources | Special Programmes        | % increase in HIV/AIDS programmes in the municipality                                                                                                                        | Percentage          | Number of HIV programmes held should increase by 100% compared to the prior year                                                                 | 50%                                     | 100%                       | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                       | N/A                                                                                           | Comm             | Agenda<br>Attendance Registers<br>Register of prior year event attendance |
| IDP_MTO012 | *0046   | Improved human resources | Special Programmes        | SLA signed and implemented (Dpt of Sports, Art & Culture)                                                                                                                    | Number              | SLA signed with the Dpt of Sports, Art & Culture and implemented by 30 June '24 will result in 1 being achieved                                  | New KPI                                 | 1                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                       | N/A                                                                                           | Comm             | SLA<br>Progress Reports                                                   |
| IDP_MTO013 | *0046   | Improved human resources | Special Programmes        | Percentage Reduction of Disaster risks                                                                                                                                       | Percentage          | Percentage of Disaster risks identified compared to Percentage Disaster risks identified in the prior year                                       | New KPI                                 | 100%                       | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                       | N/A                                                                                           | Comm             | Disaster Risk Register                                                    |
| IDP_MTO014 | *0046   | Improved human resources | Human Resource Management | Number of people from employment equity target groups employed in the three highest levels of management in compliance with a municipality's approved employment equity plan | Number              | Number of people in 3 highest levels in compliance with EE Plan                                                                                  | 18                                      | 21                         | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                       | N/A                                                                                           | CORPS            | Employment Equity reports                                                 |

| KPA 1: MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT KEY PERFORMANCE INDICATORS |         |                          |                           |                                                                                                |                     |                                                                                          |                                          |                            |                |                                        |                    |         |                      |                                   |                  |                   |
|-------------------------------------------------------------------------------------------|---------|--------------------------|---------------------------|------------------------------------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------|------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|---------|----------------------|-----------------------------------|------------------|-------------------|
| Ref no                                                                                    | Vote No | Strategic Objective      | Municipal Programme       | Key Performance Indicator                                                                      | KPI Unit of measure | Description of unit of measure                                                           | Baseline / Previous Performance- June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks | Challenges/ Variance | Intervention /Corrective measures | Responsible Dept | Evidence required |
| IDP_MTOD 015                                                                              | *0046   | Improved human resources | Human Resource Management | Percentage of a municipality's budget actually spent on implementing its workplace skills plan | Percentage          | (1) (R-value of operating budget spent on training) / (2) (Total Operating Budget ) *100 | 0.2%                                     | 0.2%                       | Operational    | N/A                                    | N/A                | N/A     | N/A                  | N/A                               | CORPS            | Financial Report  |

KPA 2: MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS

| Ref no       | Vote No | Strategic Objective                 | Municipal Programme | Key Performance Indicator              | KPI Unit of measure | Description of unit of measure                                                  | Baseline / Previous Performance June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                | Intervention/ Corrective measures                                                                                                                                                                                                      | Responsible Dept | Evidence required                                  |
|--------------|---------|-------------------------------------|---------------------|----------------------------------------|---------------------|---------------------------------------------------------------------------------|-----------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|
| IDP_MFV M001 | *0040   | Financially sustainable institution | Revenue             | % increase in revenue collected        | Percent             | Percentage of revenue collected for 23/24 compared to prior year collection     | 89%                                     | 95%                        | Operational    | 95%                                            | 52.55%             | TARGET NOT ACHIEVED | IDP_MFVM001<br>Manager: Revenue: Customers response on debts payment is not satisfactory. (March 2024)                                                                                                              | IDP_MFVM001<br>Manager: Revenue: Debtors awareness on paying accounts in Kgapane and Senwanokgope. Issuing of notices to restrict services and cut-off of electricity in Modjadikloof. (March 2024)                                    | Finance          | Revenue Reports                                    |
| IDP_MFV M002 | *0040   | Financially sustainable institution | Revenue             | Approved Revenue enhancement strategy  | Number              | Revenue enhancement strategy approved by Council will count as 1 being achieved | New KPI                                 | 1                          | Operational    | N/A                                            | N/A                | N/A                 | N/A                                                                                                                                                                                                                 | N/A                                                                                                                                                                                                                                    | Finance          | Revenue Enhancement strategy                       |
| IDP_MFV M003 | *0040   | Financially sustainable institution | Fleet management    | Number of inspection reports conducted | Number              | Simple count of the number of fleet inspections conducted and reported          | New KPI                                 | 100                        | Operational    | 25                                             | 25                 | TARGET ACHIEVED     | IDP_MFVM003<br>Manager: Asset and Fleet: No variation (January 2024)<br>IDP_MFVM003<br>Manager: Asset and Fleet: No variation (February 2024)<br>IDP_MFVM003<br>Manager: Asset and Fleet: No variation (March 2024) | IDP_MFVM003<br>Manager: Asset and Fleet: Target met (January 2024)<br>IDP_MFVM003<br>Manager: Asset and Fleet: vehicle inspection forms attached (February 2024)<br>IDP_MFVM003<br>Manager: Asset and Fleet: No variation (March 2024) | Finance          | Fleet Inspection reports                           |
| IDP_MFV M004 | *0040   | Financially sustainable institution | Asset Management    | Number of asset verification conducted | Number              | Simple count of the number of assets verified                                   | New KPI                                 | 100                        | Operational    | 1                                              | 0                  | TARGET NOT ACHIEVED |                                                                                                                                                                                                                     |                                                                                                                                                                                                                                        | Finance          | Asset Management Plan<br>Asset Verification report |

KPA 2: MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS

| Ref no       | Vote No | Strategic Objective                 | Municipal Programme     | Key Performance Indicator                                         | KPI Unit of measure | Description of unit of measure                                                                                                                                              | Baseline / Previous Performance June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Intervention/ Corrective measures                                                                                                                                                                                                                                                                                      | Responsible Dept | Evidence required                       |
|--------------|---------|-------------------------------------|-------------------------|-------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-----------------------------------------|
| IDP_MFV M005 | *0040   | Financially sustainable institution | Supply Chain Management | Percentage of bids and quotations awarded as per procurement plan | Number              | Count of the number of bids awarded within the timelines as contained in the Procurement plan expressed as a percentage of the total number of bids on the procurement plan | New KPI                                 | 100%                       | Operational    | 100%                                           | 60%                | TARGET NOT ACHIEVED | [IDP_MFVM005] Manager: Supply Chain Management: Specification delay (January 2024) [IDP_MFVM005] [IDP_MFVM005] Manager: Supply Chain Management: procure as soon as possible. (February 2024) [IDP_MFVM005] Manager: Supply Chain Management: on the process of procuring as per specifications on a new policy.. (February 2024) [IDP_MFVM005] Manager: Supply Chain Management: Two out of the four planned procurements achieved, due delay in submission of specification. (March 2024) | [IDP_MFVM005] Manager: Supply Chain Management: advertising (January 2024) [IDP_MFVM005] [IDP_MFVM005] Manager: Supply Chain Management: procure as soon as possible. (February 2024) [IDP_MFVM005] Manager: Supply Chain Management: on the process of submission of specifications on time by end-user. (March 2024) | Finance          | Procurement Plan<br>Procurement Reports |
| IDP_MFV M006 | *0040   | Financially sustainable institution | MSCOA compliance        | Implementation of the MSCOA Modules                               |                     | Full implementation of Financial Management System modules required to achieve 100%                                                                                         | New KPI                                 | 100%                       | Operational    | 100%                                           | 80%                | TARGET NOT ACHIEVED | [IDP_MFVM006] Manager: Budget and Reporting: Not yet implemented Asset and supply chain module (March 2024)                                                                                                                                                                                                                                                                                                                                                                                 | [IDP_MFVM006] Manager: Budget and Reporting: To be implemented in 2024/25 fy (March 2024)                                                                                                                                                                                                                              | Finance          | Munsoll System Screenshots              |

KPA 2: MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS

| Ref no      | Vote No | Strategic Objective                 | Municipal Programme     | Key Performance Indicator                                                 | KPI Unit of measure | Description of unit of measure                                                                                         | Baseline / Previous Performance- June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                                                                                                                                                                                                                                                          | Intervention/ Corrective measures                                                                                                                                                                                                                                                                                                             | Responsible Dept | Evidence required                              |
|-------------|---------|-------------------------------------|-------------------------|---------------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------------------|
| TL_MFVM 006 | *0040   | Financially sustainable institution | Supply Chain Management | Percentage of Bids awarded within 90 days after advertisement             | Percent             | Number of Bids awarded within 90 days of days after advertisement as percentage of the total number of bids advertised | 100%                                     | 100%                       | Operational    | 100%                                           | 100%               | TARGET ACHIEVED     | [TL_MFVM006] Manager: Supply Chain Management: ICT equipment specification has mistakes. [TL_MFVM006] (January 2024) Manager: Supply Chain [TL_MFVM006] Manager: Supply Chain Management: make sure we adhere to the bid awarded validity period. within 90 days. (February 2024) [TL_MFVM006] (February 2024) [TL_MFVM006] Manager: Supply Chain Management: No Management: no reason for deviation. 3 out of 3 bids advertised within 90 days. (March 2024) | [TL_MFVM006] Manager: Supply Chain Management: re-advert (January 2024) [TL_MFVM006] Manager: Supply Chain Management: make sure we adhere to the bid awarded validity period. (February 2024) [TL_MFVM006] Manager: Supply Chain Management: No Management: no reason for deviation. 3 out of 3 bids advertised within 90 days. (March 2024) | Finance          | Bid register                                   |
| TL_MFVM 007 | *0040   | Financially sustainable institution | Revenue                 | Percentage of debts collected                                             | Percentage          | R-value debt collected as a percentage of the R-value outstanding debtors                                              | 2%                                       | 60%                        | Operational    | 35%                                            | 0.47%              | TARGET NOT ACHIEVED | [TL_MFVM007] Manager: Revenue: customers not paying accounts (March 2024)                                                                                                                                                                                                                                                                                                                                                                                     | [TL_MFVM007] Manager: Revenue: Debtors awareness on paying accounts in Kgapane and Serwanokgope. issuing of notices to restrict services and cut-off of electricity in Modjadjiskloof. (March 2024)                                                                                                                                           | CFO              | Financial reports                              |
| TL_MFVM 008 | *0040   | Financially sustainable institution | Budget and Reporting    | Number of quarterly financial statements submitted to Provincial Treasury | Number              | Number of quarterly Financial statements compiled and submitted to Provincial Treasury                                 | 4                                        | 4                          | Operational    | 1                                              | 0                  | TARGET NOT ACHIEVED | [TL_MFVM008] Manager: Budget and Reporting: Still busy with the preparation of the third quarter financial statement. (March 2024)                                                                                                                                                                                                                                                                                                                            | [TL_MFVM008] Manager: Budget and Reporting: They will be submitted to provincial Treasury by end of April 2024. (March 2024)                                                                                                                                                                                                                  | CFO              | Dated proof of submission Financial Statements |

KPA 2: MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS

| Ref no      | Vote No | Strategic Objective                 | Municipal Programme  | Key Performance Indicator                                                                                                             | KPI Unit of measure | Description of unit of measure                                                                                              | Baseline / Previous Performance June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                                                                                                                              | Intervention/ Corrective measures                                                                                                                                                                                      | Responsible Dept | Evidence required                                 |
|-------------|---------|-------------------------------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|-----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|---------------------------------------------------|
| TL_MFVM 009 | *0040   | Financially sustainable institution | Budget and Reporting | Draft budget for 2024/25 tabled by 31 March annually                                                                                  | Number              | The tabling of the draft Budget, for the following financial year, by 31 March will result in a score of 1                  | 1                                       | 1                          | Operational    | 1                                              | 1                  | TARGET ACHIEVED | DONE                                                                                                                                                                                              | DONE                                                                                                                                                                                                                   | CFO              | Draft Budget, Council Resolution                  |
| TL_MFVM 010 | *0040   | Financially sustainable institution | Budget and Reporting | Final budget for 2024/25 approved by 31 May annually                                                                                  | Number              | The approval of the final Budget, for the following financial year, by 31 May will result in a score of 1                   | 1                                       | 1                          | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                               | N/A                                                                                                                                                                                                                    | CFO              | Final Budget, Council Resolution                  |
| TL_MFVM 011 | *0040   | Financially sustainable institution | Budget and Reporting | Number of Budget related policies approved by Council                                                                                 | Number              | Number of budget related policies approved along with the budget                                                            | 21                                      | 21                         | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                               | N/A                                                                                                                                                                                                                    | CFO              | Budget related policies, Council Resolution       |
| TL_MFVM 012 | *0040   | Financially sustainable institution | Budget and Reporting | Council to approve the Adjusted Budget annually by 28 February                                                                        | Number              | The approval of an Adjustment budget, for the current financial year, by Council by 28 February will result in a score of 1 | 1                                       | 1                          | Operational    | 1                                              | 1                  | TARGET ACHIEVED | DONE                                                                                                                                                                                              | DONE                                                                                                                                                                                                                   | CFO              | Adjustment budget, Council Resolution             |
| TL_MFVM 013 | *0040   | Financially sustainable institution | Budget and Reporting | Submit annual financial statements to the Auditor General by 31 August annually                                                       | Number              | The submission of the Annual Financial Statements by 31 August will result in a score of 1                                  | 1                                       | 1                          | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                               | N/A                                                                                                                                                                                                                    | CFO              | Dated proof of submission of AFS to AG            |
| TL_MFVM 014 | *0040   | Financially sustainable institution | Budget and Reporting | Number of updated Unauthorised, irregular, fruitless and wasteful expenditure (UIF) registers signed off by the CFO (Sect 32 of MFMA) | Number              | Monthly updated UIF registers is expected                                                                                   | 12                                      | 12                         | Operational    | 3                                              | 3                  | TARGET ACHIEVED | [TL MFVM014] Manager: Expenditure: Target Achieved (January 2024) [TL MFVM014] Manager: Expenditure: Target achieved (February 2024) [TL MFVM014] Manager: Expenditure: No Variation (March 2024) | [TL MFVM014] Manager: Expenditure: None Target Achieved (January 2024) [TL MFVM014] Manager: Expenditure: Target achieved (February 2024) [TL MFVM014] Manager: Expenditure: No Corrective Measure needed (March 2024) | CFO              | Monthly updated of UIF Register signed off by CFO |

KPA 2: MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS

| Ref no     | Vote No | Strategic Objective                 | Municipal Programme     | Key Performance Indicator                                                                               | KPI Unit of measure | Description of unit of measure                                                                                                                        | Baseline / Previous Performance June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                                                                                                                                                                                                                                                                                                                                                                            | Intervention/ Corrective measures                                                                                                                                                                                                                                                                                                                                                                                                    | Responsible Dept | Evidence required                                     |
|------------|---------|-------------------------------------|-------------------------|---------------------------------------------------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|-----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------------------------------------------------|
| TL_MFVM015 | *0040   | Financially sustainable institution | Budget and Reporting    | Average number of working days taken to submit monthly MFMA Sect 71 reports to Treasury after month-end | Number              | Any number of days, less than an average of 10 working days, will result in an overachievement and exceeding 10 days will reflect as underachievement | 10                                      | 10                         | Operational    | 10                                             | 10                 | TARGET ACHIEVED | [TL_MFVM015] Manager: Budget and Reporting: Consistent in complying with MFMA and Provincial Treasury circular no.2 of 2016, MFMA, this will also help Budget Accounting, Reporting and Revenue: Submission of all section 71 Monthly and Quarterly Returns. (January 2024) (January 2024) [TL_MFVM015] Manager: Budget and Reporting: Target achieved (February 2024) [TL_MFVM015] Manager: Budget and Reporting: Target Achieved (March 2024) | [TL_MFVM015] Manager: Budget and Reporting: The municipality need to improve closing of month end 5 days before final 10 ten days as per MFMA, this will also help Budget & Reporting Unit to consolidate and coordinate all section 71 reports from other unit. (January 2024) [TL_MFVM015] Manager: Budget and Reporting: Target achieved (February 2024) [TL_MFVM015] Manager: Budget and Reporting: Target Achieved (March 2024) | CFO              | Sect 71 reports Dated proof of submission to Treasury |
| TL_MFVM016 | *0040   | Financially sustainable institution | Budget and Reporting    | Cost coverage                                                                                           | Ratio               | R-value cash plus investments / Fixed operating expenditure                                                                                           | 1.1%                                    | 1,1                        | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                             | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                  | CFO              | Financial reports, reflecting calculations            |
| TL_MFVM017 | *0040   | Financially sustainable institution | Supply Chain Management | Percentage of invoices paid within 30 days of receipt from the service providers                        | Percentage          | Number of invoices paid within 30 days of receipt as a percentage of the Total number of invoices received for the period                             | 100%                                    | 100%                       | Operational    | 100%                                           | 100%               | TARGET ACHIEVED | [TL_MFVM017] Manager: Expenditure: Target Achieved (January 2024) [TL_MFVM017] Manager: Expenditure: No corrective measures (February 2024) [TL_MFVM017] Manager: Expenditure: Target Achieved (March 2024)                                                                                                                                                                                                                                     | [TL_MFVM017] Manager: Expenditure: Target Achieved (January 2024) [TL_MFVM017] Manager: Expenditure: Target achieved (February 2024) [TL_MFVM017] Manager: Expenditure: Target Achieved (March 2024)                                                                                                                                                                                                                                 | CFO              | Register of Invoices Dated proof of payment           |

# KPA 2: MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS

| Ref no      | Vote No | Strategic Objective                 | Municipal Programme    | Key Performance Indicator                                              | KPI Unit of measure | Description of unit of measure                                            | Baseline / Previous Performance June 23 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                         | Intervention/ Corrective measures                                                                   | Responsible Dept | Evidence required |
|-------------|---------|-------------------------------------|------------------------|------------------------------------------------------------------------|---------------------|---------------------------------------------------------------------------|-----------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|------------------|-------------------|
| TL_MFVM 018 | *0040   | Financially sustainable institution | Expenditure Management | Percentage of the approved capital budget spent                        | Percentage          | R-value capital expenditure as a percentage of the capital budget         | 81%                                     | 100%                       | Capital        | 70%                                            | 67%                | TARGET NOT ACHIEVED | TL MFVM018] Manager: Expenditure: No Variation (March 2024)                                                                                  | TL MFVM018] Manager: Expenditure: No Corrective Measures (March 2024)                               | CFO              | Financial reports |
| TL_MFVM 019 | *0040   | Financially sustainable institution | Expenditure Management | Percentage of the Operational budget spent                             | Percentage          | R-value operational expenditure as a percentage of the operational budget | 100%                                    | 100%                       | Operational    | 70%                                            | 76%                | TARGET ACHIEVED     | DONE                                                                                                                                         | DONE                                                                                                | CFO              | Financial reports |
| TL_MFVM 020 | *0029   | Financially sustainable institution | Expenditure Management | Percentage of Municipal Infrastructure Grant (MIG) budget spent        | Percentage          | R-value MIG expenditure as a percentage of the MIG budget                 | 100%                                    | 100%                       | Capital        | 70%                                            | 89.29%             | TARGET ACHIEVED     | TL MFVM020] Manager: PMU: Target Achieved, Projects Multi-year and our Contractors generally have performed more than expected. (March 2024) | TL MFVM020] Manager: PMU: None (March 2024)                                                         | TECH             | Financial reports |
| TL_MFVM 021 | *0029   | Financially sustainable institution | Expenditure Management | Percentage of Integrated National Energy Programme (INEP) budget spent | Percentage          | R-value INEP expenditure as a percentage of the INEP budget               | 100%                                    | 100%                       | Operational    | 70%                                            | 92%                | TARGET ACHIEVED     | TL MFVM021] Manager: Electrical: Target achieved (March 2024)                                                                                | TL MFVM021] Manager: Electrical: Target over achieved contractor appointed in December (March 2024) | TECH             | Financial reports |
| TL_MFVM 022 | *0040   | Financially sustainable institution | Expenditure Management | Percentage of Finance Management Grant (FMG) budget spent              | Percentage          | R-value FMG expenditure as a percentage of the FMG budget                 | 100%                                    | 100%                       | Operational    | 70%                                            | 47%                | TARGET NOT ACHIEVED | TL MFVM022] Manager: Expenditure: Training for interns started in March (March 2024)                                                         | TL MFVM022] Manager: Expenditure: Payment to be done in April (March 2024)                          | CFO              | Financial reports |
| TL_MFVM 023 | *0040   | Financially sustainable institution | Expenditure Management | Percentage of Expanded Public Works Programme (EPWP) budget spent      | Percentage          | R-value EPWP expenditure as a percentage of the EPWP budget               | 100%                                    | 100%                       | Operational    | 70%                                            | 100%               | TARGET ACHIEVED     | DONE                                                                                                                                         | DONE                                                                                                | TECH             | Financial reports |
| TL_MFVM 024 | *0040   | Financially sustainable institution | Expenditure Management | Percentage of Free Basic Services (FBS) budget spent                   | Percentage          | R-value FBS expenditure as a percentage of the FBS budget                 | 100%                                    | 100%                       | Operational    | 70%                                            | 95%                | TARGET ACHIEVED     | DONE                                                                                                                                         | DONE                                                                                                | CFO              | Financial reports |

KPA 3 : BASIC SERVICE DELIVERY KEY PERFORMANCE INDICATORS (KPIs)

| Ref no     | Vote No | Strategic Objective      | Municipal Programme  | Key Performance Indicator                                     | KPI Unit of measure | Description of unit of measure                                                                                    | Baseline / Previous Performance- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                 | Intervention /Corrective measures                                                                                                                                                                                      | Responsible Dept | Evidence required                       |
|------------|---------|--------------------------|----------------------|---------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-----------------------------------------|
| IDP_BSD001 | *0029   | Improved quality of life | Electricity          | Approved Electricity Master Plan                              | Number              | Electricity Master plan approved will be counted as 1 achieved                                                    | New KPI                                    | 1                          | Operational    | N/A                                            | N/A                | N/A                 | N/A                                                                                                                                                                                                  | N/A                                                                                                                                                                                                                    | Tech             | Signed Electricity Master Plan          |
| IDP_BSD002 | *0029   | Improved quality of life | Electricity          | Number of planned maintenance done                            | Number              | Simple count of the number of planned maintenance initiatives conducted in line with maintenance plan             | New KPI                                    | 100                        | Operational    | 25                                             | 17                 | TARGET NOT ACHIEVED | IDP_BSD002] Manager: Electrical: Target Not Achieved (January 2024) [IDP_BSD002] Manager: Electrical: Target Achieved (February 2024) [IDP_BSD002] Manager: Electrical: Target Achieved (March 2024) | IDP_BSD002] Manager: Electrical: Double Maintenance on the 3rd Quarter (January 2024) [IDP_BSD002] Manager: Electrical: Target Achieved (February 2024) [IDP_BSD002] Manager: Electrical: Target Achieved (March 2024) | Tech             | 23/24 Maintenance Plan Signed job cards |
| IDP_BSD003 | *0029   | Improved quality of life | Water Services       | Percentage Implemented Water Service Provider (WSP) Agreement | Percentage          | Number of WSP conditions implemented expressed as a percentage of the total number of conditions in the agreement | New KPI                                    | 100%                       | Operational    | N/A                                            | N/A                | N/A                 | N/A                                                                                                                                                                                                  | N/A                                                                                                                                                                                                                    | Tech             | WSP Agreement Compliance Report         |
| IDP_BSD004 | *0029   | Improved quality of life | Roads Infrastructure | Developed Road Master Plan                                    | Number              | Approved Roads Master plan will result in a 1 achieved                                                            | New KPI                                    | 1                          | Operational    | N/A                                            | N/A                | N/A                 | N/A                                                                                                                                                                                                  | N/A                                                                                                                                                                                                                    | Tech             | Roads Master Plan Council resolution    |

KPA 3 : BASIC SERVICE DELIVERY KEY PERFORMANCE INDICATORS (KPIs)

| Ref no     | Vote No | Strategic Objective      | Municipal Programme       | Key Performance Indicator          | KPI Unit of measure | Description of unit of measure                                                                                                          | Baseline / Previous Performance- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                                                                                                             | Intervention /Corrective measures                                                                                                                                                                        | Responsible Dept | Evidence required                              |
|------------|---------|--------------------------|---------------------------|------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------------------|
| IDP_BSD005 | *0029   | Improved quality of life | Budget management         | Number of projects funded          | Number              | Simple count of the number of infrastructure projects funded in the current budget                                                      | New KPI                                    | 40                         | Operational    | N/A                                            | N/A                | N/A                 | N/A                                                                                                                                                                                                                                                                                                              | N/A                                                                                                                                                                                                      | Tech             | Funded Service Delivery Projects Budget report |
| IDP_BSD006 | *0029   | Improved quality of life | Infrastructure management | Number of MIG projects implemented | Number              | Simple count of the number of PMU projects on the MIG Implementation plan for 23/24, implemented                                        | 14                                         | 9                          | R 65 174 750   | 10                                             | 10                 | TARGET ACHIEVED     | IDP_BSD006<br>Manager: PMU: Maphalle Landfill site Phase 2 registered (March 2024)                                                                                                                                                                                                                               | IDP_BSD006<br>Manager: PMU: None (March 2024)                                                                                                                                                            | Tech             | Quarterly Project Progress Reports             |
| IDP_BSD007 | *0029   | Improved quality of life | Electricity               | Number of households connected     | Number              | Simple count of the number of households within the GLM service area that are supplied with electricity according to the billing system | 1022                                       | 2000                       | Operational    | 2000                                           | 849                | TARGET NOT ACHIEVED | IDP_BSD007<br>Manager: Electrical: The 2000 need to adjusted during February as actual number is 849 (January 2024)<br>[IDP_BSD007]<br>Manager: Electrical: Number of customer on Database (February 2024)<br>[IDP_BSD007]<br>Manager: Electrical: Number of customer as per billing report are 849 (March 2024) | IDP_BSD007<br>Manager: Electrical: Adjust number (January 2024)<br>[IDP_BSD007]<br>Manager: Electrical: Adjust Target (February 2024)<br>[IDP_BSD007]<br>Manager: Electrical: Adjust target (March 2024) | Tech             | Billing Report                                 |

KPA 3 : BASIC SERVICE DELIVERY KEY PERFORMANCE INDICATORS (KPIs)

| Ref no     | Vote No | Strategic Objective      | Municipal Programme | Key Performance Indicator                                              | KPI Unit of measure | Description of unit of measure                                                                     | Baseline / Previous Performance- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Intervention /Corrective measures                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Responsible Dept | Evidence required |
|------------|---------|--------------------------|---------------------|------------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------------|
| IDP_BSD008 | *0029   | Improved quality of life | Free basic services | Number of approved list of Households receiving Free Basic Water (FBW) | Number              | Count of the number of households receiving Free Basic Water Services by GLM on the billing system | 37                                         | 60                         | Operational    | 50                                             | 13                 | TARGET NOT ACHIEVED | IDP_BSD008] Manager: Revenue: Ten(10) household in the rateable areas are currently receiving 6kl Free Basic Water as part of indigent support from the municipality (January 2024) [IDP_BSD008] Manager: Revenue: Eleven (11) household in the rateable areas are currently receiving 6kl Free Basic Water as part of indigent support from the municipality (February 2024) [IDP_BSD008] Manager: Revenue: Thirteen (13) household in the rateable areas are currently receiving 6kl Free Basic Water as part of indigent support from the municipality (March 2024) | IDP_BSD008] Manager: Revenue: The municipality to encourage the consumers in the rateable areas to register for indigent support and advertise for indigent applications in the local media forums (January 2024) [IDP_BSD008] Manager: Revenue: he municipality to encourage the consumers in the rateable areas to register for indigent support and advertise for indigent applications in the local media forums (February 2024) [IDP_BSD008] Manager: Revenue: The municipality to encourage the consumers in the rateable areas to register for indigent support and advertise for indigent applications in the local media forums (February 2024) [IDP_BSD008] Manager: Revenue: The municipality to encourage the consumers in the rateable areas to register for indigent support and advertise for indigent applications in the local media forums (March 2024) | Tech             | Billing Report    |

**KPA 3 : BASIC SERVICE DELIVERY KEY PERFORMANCE INDICATORS (KPIs)**

| Ref no     | Vote No | Strategic Objective                          | Municipal Programme    | Key Performance Indicator                                                    | KPI Unit of measure | Description of unit of measure                                                                                         | Baseline / Previous Performance- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                                                                                                                                | Intervention /Corrective measures                                                                                                                                                                                   | Responsible Dept | Evidence required                                                             |
|------------|---------|----------------------------------------------|------------------------|------------------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|-----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------------------------------------------------------------------------|
| IDP_BSD009 | *0029   | Improved quality of life                     | Free basic services    | Number of approved list of Households receiving Free Basic Electricity (FBE) | Number              | Count of the number of households receiving Free Basic Electricity Services by GLM on the billing system               | 844                                        | 860                        | Operational    | 850                                            | 850                | TARGET ACHIEVED | IDP_BSD009] Manager: Electrical: Target: Achieved (January 2024) [IDP_BSD009] Manager: Electrical: Target: Achieved (February 2024) [IDP_BSD009] Manager: Electrical: Target: Achieved (March 2024) | IDP_BSD009] Manager: Electrical: Customer receiving FBE (January 2024) [IDP_BSD009] Manager: Electrical: Customer Database attached (February 2024) [IDP_BSD009] Manager: Electrical: Target: Achieved (March 2024) | Tech             | Billing Report                                                                |
| IDP_BSD010 | *0029   | Improved quality of life                     | Municipal Offices      | Number of offices created                                                    | Number              | Count of the number of new offices created                                                                             | New KPI                                    | 200%                       | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                                 | N/A                                                                                                                                                                                                                 | Tech             | Building construction Reports                                                 |
| IDP_BSD011 | *0029   | Access to sustainable quality basic services | Solid waste management | Number of Skip bins purchased and placed in the rural areas                  | Number              | Simple count of the number of villages where skip bins are placed and emptied at least once per quarter                | 22                                         | 30                         | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                                 | N/A                                                                                                                                                                                                                 | CSD              | Waste collection truck log books (village names reflecting) Proof of purchase |
| IDP_BSD012 | *0029   | Access to sustainable quality basic services | Solid waste management | Landfill site operational and generating revenue                             | Percentage          | Approval of Landfill designs by DWS (50%) and commence Completed and operational landfill site with Construction (50%) | New KPI                                    | 100%                       | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                                 | N/A                                                                                                                                                                                                                 | CSD              | DWS Landfill site approval Project Implementation progress report             |

**KPA 3 : BASIC SERVICE DELIVERY KEY PERFORMANCE INDICATORS (KPIs)**

| Ref no     | Vote No | Strategic Objective                          | Municipal Programme    | Key Performance Indicator                         | KPI Unit of measure | Description of unit of measure                                          | Baseline / Previous Performance- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/Variance                                                                                                                                                                                                                                                                                                                                                                                                                                  | Intervention /Corrective measures                                                                                                                                                                                                                                                                                                                                                                                    | Responsible Dept | Evidence required                                                                       |
|------------|---------|----------------------------------------------|------------------------|---------------------------------------------------|---------------------|-------------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|-----------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-----------------------------------------------------------------------------------------|
| IDP_BSD013 | *0029   | Access to sustainable quality basic services | Solid waste management | Number of Solid-waste management By-laws Gazetted | Number              | By-law developed to control illegal dumping<br>Gazetted will count as 1 | Draft By-law developed, awaiting gazetting | 1                          | Operational    | N/A                                            | N/A                | N/A             | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                  | N/A                                                                                                                                                                                                                                                                                                                                                                                                                  | CSD              | Illegal Dumping By-law Government Gazette                                               |
| Tl_BSD015  | *0029   | Improved quality of life                     | Roads Infrastructure   | Kilometers of roads graded                        | Percentage          | Simple count of number of kilometres of road graded                     | 800km                                      | 800km                      | Operational    | 200km                                          | 241,50km           | TARGET ACHIEVED | (TL_BSD015) Manager: Infrastructure: The Municipality appointed service providers for Plants hire (January 2024)<br>(TL_BSD015) Manager: Infrastructure: The Municipality hired graders from 01 February 2024 (February 2024)<br>(TL_BSD015) Manager: Infrastructure: The Municipality hired graders from 01 February 2024 (February 2024)<br>(TL_BSD015) Manager: Infrastructure: The Municipality hired graders from 01 February 2024 (March 2024) | (TL_BSD015) Manager: Infrastructure: Heavy rainfall damaged most of the roads, additional plants are required.<br>(TL_BSD015) Manager: Infrastructure: Additional graders to be hired for other clusters to commence in March (February 2024)<br>(TL_BSD015) Manager: Infrastructure: The Municipality hired graders from 01 February 2024 (March 2024)<br>Hiring of Plant to supplement internal plans (March 2024) | Tech             | Quarterly Road Maintenance Programme/Register of job cards for grading/Progress Reports |

**KPA 3 : BASIC SERVICE DELIVERY KEY PERFORMANCE INDICATORS (KPIs)**

| Ref no    | Vote No | Strategic Objective                          | Municipal Programme    | Key Performance Indicator                                           | KPI Unit of measure | Description of unit of measure                                                                                  | Baseline / Previous Performance- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                                                                               | Intervention /Corrective measures                                                                                                | Responsible Dept | Evidence required |
|-----------|---------|----------------------------------------------|------------------------|---------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|-----------------|----------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|------------------|-------------------|
| TL_BSD016 | *0029   | Access to sustainable quality basic services | Solid waste management | Number of households with access to kerbside solid waste collection | Number              | Simple count of the number of households in the GLM service area with access to kerbside solid waste collection | 2731                                       | 2731                       | Operational    | 2696                                           | 2696               | TARGET ACHIEVED | [TL_BSD016] Manager: Environment, Waste, Parks and Cemeteries: There was an overstatement of 46 households, on the billing system (January 2024)   | [TL_BSD016] Manager: Environment, Waste, Parks and Cemeteries: The figure was rectified during budget adjustment (January 2024)  | CSD              | Billing Report    |
|           |         |                                              |                        |                                                                     |                     |                                                                                                                 |                                            |                            |                |                                                |                    |                 | [TL_BSD016] Manager: Environment, Waste, Parks and Cemeteries: There was an overstatement of 46 households, on the billing report. (February 2024) | [TL_BSD016] Manager: Environment, Waste, Parks and Cemeteries: The figure was rectified during budget adjustment (February 2024) |                  |                   |
|           |         |                                              |                        |                                                                     |                     |                                                                                                                 |                                            |                            |                |                                                |                    |                 | [TL_BSD016] Manager: Environment, Waste, Parks and Cemeteries: There was an overstatement of 46 households, on the billing system (March 2024)     | [TL_BSD016] Manager: Environment, Waste, Parks and Cemeteries: The figure was rectified during budget adjustment (March 2024)    |                  |                   |

**KPA 3 : BASIC SERVICE DELIVERY KEY PERFORMANCE INDICATORS (KPIs)**

| Ref no    | Vote No | Strategic Objective                          | Municipal Programme    | Key Performance Indicator                   | KPI Unit of measure | Description of unit of measure                                       | Baseline / Previous Performance- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Revised Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                                                                                                                             | Intervention /Corrective measures                                                                                                                                                                                      | Responsible Dept | Evidence required                              |
|-----------|---------|----------------------------------------------|------------------------|---------------------------------------------|---------------------|----------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|------------------------------------------------|--------------------|-----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------------------|
| TL_BSD017 | *0029   | Access to sustainable quality basic services | Solid waste management | Number of environmental awareness campaigns | Number              | Simple count of the number of environmental awareness campaigns held | 4                                          | 4                          | Operational    | 1                                              | 2                  | TARGET ACHIEVED | TL_BSD017<br>Manager: Environment, Waste, Parks and Cemeteries;<br>No variation (January 2024)<br>[TL_BSD017]<br>Manager: Environment, Waste, Parks and Cemeteries;<br>No variation (March 2024) | [TL_BSD017]<br>Manager: Environment, Waste, Parks and Cemeteries;<br>No corrective measures (January 2024)<br>[TL_BSD017]<br>Manager: Environment, Waste, Parks and Cemeteries;<br>No corrective measures (March 2024) | CSD              | Attendance Registers<br>Pictures<br>Programmes |

| KPA 4 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS (KPIs) |         |                                                   |                        |                                                    |                     |                                                                                                                                               |                                          |                            |                |                                        |                    |                     |                                                                                                               |                                                                                                                    |                  |                                          |
|------------------------------------------------------------------------------------|---------|---------------------------------------------------|------------------------|----------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|---------------------|---------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------------|
| Ref no                                                                             | Vote No | Strategic Objective                               | Municipal Programme    | Key Performance Indicator                          | KPI Unit of measure | Description of unit of measure                                                                                                                | Baseline /Previous performance-June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                          | Intervention /Corrective measures                                                                                  | Responsible Dept | Evidence required                        |
| IDP_GG001                                                                          | *0046   | Improved governance and organisational excellence | Customer Care          | Number of Community satisfaction surveys completed | Number              | Community satisfactory survey conducted and report submitted will be counted as 1 being achieved                                              | New KPI                                  | 1                          | Operational    | N/A                                    | N/A                | N/A                 | N/A                                                                                                           | N/A                                                                                                                | CORP             | Community Satisfaction Survey Report     |
| IDP_GG002                                                                          | *0046   | Improved governance and organisational excellence | Records Management     | Operational Electronic Record Management System    | Percentage          | Implementation of and operational Electronic File record management system required to achieve 100%                                           | New KPI                                  | 100%                       | Operational    | N/A                                    | N/A                | N/A                 | N/A                                                                                                           | N/A                                                                                                                | CORP             | Screenshots of Electronic Records System |
| IDP_GG003                                                                          | *0046   | Improved governance and organisational excellence | Audit Management       | Implementation of the Internal Audit Action plan   | Percentage          | Number of AG action plan activities implemented expressed as a percentage of the total number of activities required by the Audit Action Plan | 100%                                     | 100%                       | Operational    | 100%                                   | 68%                | TARGET NOT ACHIEVED | Manager: Internal Audit Management not yet implemented the agreed actions. (March 2024)                       | IDP_GG003 Manager: Internal Audit: The IA shall monitor progress on implementation of IA action plan. (March 2024) | MM               | Audit Action Plan Reports                |
| IDP_GG004                                                                          | *0046   | Improved governance and organisational excellence | Audit Management       | % of AG findings resolved                          | Percentage          | Number of AG findings resolved as a percentage of the total number of AG findings received in the prior year audit                            | 100%                                     | 100%                       | Operational    | 100%                                   | 59%                | TARGET NOT ACHIEVED | Manager: Internal Audit: management in process of resolving outstanding actions before year end. (March 2024) | IDP_GG004 Manager: Internal Audit: Outstanding actions to be resolved by year end. (March 2024)                    | MM               | Audit Action Plan Reports                |
| IDP_GG005                                                                          | *0046   | Improved governance and organisational excellence | Revenue Management     | Number of Approved and gazetted by-law             | Number              | By-laws gazetted for Property Rates, Debt collection, Electricity, Waste management                                                           | New KPI                                  | 4                          | Operational    | N/A                                    | N/A                | N/A                 | N/A                                                                                                           | N/A                                                                                                                | Finance          | By-laws Government Gazette               |
| IDP_GG006                                                                          | *0046   | Improved governance and organisational excellence | Information Technology | % Aligned strategies                               | Percentage          | ICT strategy reviewed to align with IDP will result in achievement of 100%                                                                    | New KPI                                  | 100%                       | Operational    | N/A                                    | N/A                | N/A                 | N/A                                                                                                           | N/A                                                                                                                | CORP             | Revised ICT Strategy                     |

| KPA 4 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS (KPIs) |         |                                                   |                      |                                                          |                     |                                                                                                                                                                                                                                |                                          |                            |                |                                        |                    |                     |                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                                                                                                         |                  |                                  |
|------------------------------------------------------------------------------------|---------|---------------------------------------------------|----------------------|----------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------|
| Ref no                                                                             | Vote No | Strategic Objective                               | Municipal Programme  | Key Performance Indicator                                | KPI Unit of measure | Description of unit of measure                                                                                                                                                                                                 | Baseline /Previous performance-June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                                                                                    | Intervention /Corrective measures                                                                                                                                                                                                                                                       | Responsible Dept | Evidence required                |
| IDP_GG007                                                                          | *0046   | Improved governance and organisational excellence | Fraud and Corruption | % of complaints and reported cases reported and resolved | Percentage          | Number of complaints and reported cases resolved expressed as a percentage of the total number of complaints or cases reported<br><br>Stakeholder Management Framework approved by Council will be counted as 1 being achieved | New KPI                                  | 100%                       | Operational    | 100%                                   | 99%                | TARGET NOT ACHIEVED | IDP_GG007<br>Manager Administration and Council support: no variation (January 2024)<br>[IDP_GG007]<br>Manager Administration and Council support: No variation (February 2024)<br>[IDP_GG007]<br>Manager Administration and Council support: Crane Truck went for service (March 2024) | IDP_GG007<br>Manager Administration and Council support: no variation (January 2024)<br>[IDP_GG007]<br>Manager Administration and Council support: No variation (February 2024)<br>[IDP_GG007]<br>Manager Administration and Council support: Crane Truck went for service (March 2024) | CORP             | Fraud & Corruption case register |
| IDP_GG008                                                                          | *0046   | Improved governance and organisational excellence | Development Planning | Developed stakeholder management framework               | Number              |                                                                                                                                                                                                                                | New KPI                                  | 1                          | Operational    | N/A                                    | N/A                | N/A                 | N/A                                                                                                                                                                                                                                                                                     | N/A                                                                                                                                                                                                                                                                                     | N/A              | CORP                             |

| KPA 4 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS (KPIs) |         |                                                   |                     |                                                |                     |                                                                                              |                                          |                            |                |                                        |                    |                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                                                                            |                  |                                               |
|------------------------------------------------------------------------------------|---------|---------------------------------------------------|---------------------|------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------|------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|------------------|-----------------------------------------------|
| Ref no                                                                             | Vote No | Strategic Objective                               | Municipal Programme | Key Performance Indicator                      | KPI Unit of measure | Description of unit of measure                                                               | Baseline /Previous performance-June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Intervention /Corrective measures                                                                                                          | Responsible Dept | Evidence required                             |
| IDP_GG009                                                                          | *0046   | Improved governance and organisational excellence | Risk Management     | % Implementation of identified risk mitigation | Percentage          | Number of risks mitigated expressed as a percentage of total number of risks identified      | New KPI                                  | 100%                       | Operational    | 100%                                   | 45%                | TARGET NOT ACHIEVED | IDP_GG009] Manager: Risk: The municipality identified 12 strategic risks with 48 mitigation actions to be implemented during the year under review a) 21 (45%) mitigation actions were implemented, 11 (23%) were outstanding by 31 March, 11 (23%) were partially implemented, 4 (9%) were not due for implementation during the quarter under review and 1 mitigation action were removed from the register since it was removed from SDBIP. Two (2) mitigation actions could not be implemented due to budget constraints (March 2024) | IDP_GG009] Manager: Risk: Management to fast track and finalize implementation of mitigation actions which require no funding (March 2024) | MM               | Risk management Reports                       |
| IDP_GG010                                                                          | *0046   | Improved governance and organisational excellence | Risk Management     | Approved Strategic Risk Assessment Reports     | Percentage          | Quarterly approval of Strategic Risk reports in Council will result in a 100% being achieved | New KPI                                  | 100%                       | Operational    | 100%                                   | 100%               | TARGET ACHIEVED     | DONE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | DONE                                                                                                                                       | MM               | Council Resolutions on Strategic Risk reports |

| KPA 4 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS (KPIs) |         |                                                   |                              |                                  |                     |                                                                                                                                               |                                               |                            |                |                                        |                    |                     |                                                                                                                                                                                                                                                                 |                                                                                                                                                                            |                  |                                               |
|------------------------------------------------------------------------------------|---------|---------------------------------------------------|------------------------------|----------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-----------------------------------------------|
| Ref no                                                                             | Vote No | Strategic Objective                               | Municipal Programme          | Key Performance Indicator        | KPI Unit of measure | Description of unit of measure                                                                                                                | Baseline /Previous performance-June-June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                                                                            | Intervention /Corrective measures                                                                                                                                          | Responsible Dept | Evidence required                             |
| IDP_GG011                                                                          | *0046   | Improved governance and organisational excellence | Public Participation         | % of complaints resolved         | Percentage          | Number of complaints received from the public that have been resolved, expressed as a percentage of the total number of complaints registered | New KPI                                       | 100%                       | Operational    | 100%                                   | 99%                | TARGET NOT ACHIEVED | IDP_GG011) Manager Administration and Council support: no variation (January 2024) [IDP_GG011) Manager Administration and Council support: No variation (February 2024) [IDP_GG011) Manager Administration and Council support: Target achieved (February 2024) | IDP_GG011) Manager Administration and Council support: no variation (January 2024) [IDP_GG011) Manager Administration and Council support: Target achieved (February 2024) | CORP             | Complaints register                           |
| IDP_GG012                                                                          | *0046   | Improved governance and organisational excellence | Public Participation         | Number of Community Imbizos held | Number              | Simple count of the number of Imbizos held                                                                                                    | New KPI                                       | 4                          | Operational    | 1                                      | 1                  | TARGET ACHIEVED     | DONE                                                                                                                                                                                                                                                            | DONE                                                                                                                                                                       | CORP             | Imbizo Programme Attendance Registers Reports |
| IDP_GG013                                                                          | *0046   | Improved governance and organisational excellence | Ward Committee Functionality | Number of Reports submitted      | Number              | Simple count of the number of ward committee reports submitted                                                                                | New KPI                                       | 120                        | Operational    | 30                                     | 30                 | TARGET ACHIEVED     | DONE                                                                                                                                                                                                                                                            | DONE                                                                                                                                                                       | CORP             | Ward Committee Reports                        |

| KPA 5 : LOCAL ECONOMIC DEVELOPMENT & SPATIAL RATIONAL KEY PERFORMANCE INDICATORS (KPIs) |         |                                      |                            |                                                               |                     |                                                                                                                    |                                             |                            |                |                                        |                    |                 |                                                                                                              |                                                                                                                     |                  |                                                                                                   |
|-----------------------------------------------------------------------------------------|---------|--------------------------------------|----------------------------|---------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------|---------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|-----------------|--------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|------------------|---------------------------------------------------------------------------------------------------|
| Ref no                                                                                  | Vote No | Strategic Objective                  | Municipal Programme        | Key Performance Indicator                                     | KPI Unit of measure | Description of unit of measure                                                                                     | Baseline /Previous Performance e- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                                         | Intervention /Corrective measures                                                                                   | Responsible Dept | Evidence required                                                                                 |
| IDP_LED001                                                                              | *0022   | Integrated human settlement          | Spatial Planning           | Approved Land Invasion Strategy                               | Number              | Land Invasion Strategy Approved by Council will be counted as 1 being achieved                                     | New KPI                                     | 1                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                          | N/A                                                                                                                 | PLAN             | Inception Report,Draft Strategy, Advert/ Land Invasion Strategy Council Minutes                   |
| IDP_LED002                                                                              | *0022   | Integrated human settlement          | Spatial Planning           | Number of Township established                                | Number              | Township establishment concluded will be counted as 1.                                                             | New KPI                                     | 1                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                          | N/A                                                                                                                 | PLAN             | SG Plan and approval                                                                              |
| IDP_LED003                                                                              | *0022   | Integrated human settlement          | Spatial Planning           | Approved Rural Development Strategy                           | Number              | Rural Development Strategy approved by Council will be counted as 1 being achieved                                 | New KPI                                     | 1                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                          | N/A                                                                                                                 | PLAN             | Inception Report, Draft Strategy, Advert/ Rural Development Strategy Council Minutes              |
| IDP_LED004                                                                              | *0022   | Integrated human settlement          | Spatial Planning           | Number of sites demarcated and approved                       | Number              | Simple count of the number of sites demarcated and approved                                                        | New KPI                                     | 60                         | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                          | N/A                                                                                                                 | PLAN             | SG Plan and approval                                                                              |
| IDP_LED005                                                                              | *0022   | Integrated human settlement          | Spatial Planning           | Approved Precinct Plan                                        | Number              | Precinct Plan for Kgapane , Modjadjiskloof and Senwamokope approved by Council will be counted as 1 being achieved | New KPI                                     | 3                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                          | N/A                                                                                                                 | PLAN             | Inception Report, Draft Plans, Advert Precinct plans for Kgapane & Modjadjiskloof Council Minutes |
| IDP_LED006                                                                              | *0022   | Integrated human settlement          | Property Valuation         | Approved compliance Valuation Roll                            | Number              | Property valuation roll completed and approved will count as 1                                                     | New KPI                                     | 1                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                          | N/A                                                                                                                 | CFO              | Reviewed Valuation Roll                                                                           |
| IDP_LED007                                                                              | *0022   | Integrated human settlement          | RDP Housing support        | Number of housing beneficiary policy approved and implemented | Number              | The approval of a RDP housing beneficiary policy by Council will count as 1                                        | New KPI                                     | 1                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                          | N/A                                                                                                                 | PLAN             | Housing Beneficiary Policy Council Resolution                                                     |
| IDP_LED008                                                                              | *0022   | Improved and inclusive local economy | Local Economic Development | # of SMME's training conducted                                | Number              | Simple count of the number of SMME training sessions arranged by GLM                                               | 3                                           | 100                        | Operational    | 25                                     | 33                 | TARGET ACHIEVED | IDP_LED008] Manager: LED, Business registration and Tourism: No Reason For Corrective Variation (March 2024) | IDP_LED008] Manager: LED, Business registration and Tourism: No Reason For Corrective measure Required (March 2024) | PLAN             | SMME Training session Invitation, Agenda & Attendance Register                                    |

| KPA 5 : LOCAL ECONOMIC DEVELOPMENT & SPATIAL RATIONAL KEY PERFORMANCE INDICATORS (KPIs) |         |                                        |                            |                                                                                                                                                                             |                     |                                                                                                                     |                                             |                            |                |                                        |                    |                     |                                                                                                                                                                                                         |                                                                                                           |                  |                                                                       |
|-----------------------------------------------------------------------------------------|---------|----------------------------------------|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------|---------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|------------------|-----------------------------------------------------------------------|
| Ref no                                                                                  | Vote No | Strategic Objective                    | Municipal Programme        | Key Performance Indicator                                                                                                                                                   | KPI Unit of measure | Description of unit of measure                                                                                      | Baseline /Previous Performance e- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks             | Challenges/ Variance                                                                                                                                                                                    | Intervention /Corrective measures                                                                         | Responsible Dept | Evidence required                                                     |
| IDP_LED009                                                                              | *0022   | Improved and inclusive local economy   | Local Economic Development | Number of Marketing initiatives conducted                                                                                                                                   | Number              | Number of initiatives undertaken to market the municipality at a formal event                                       | 3                                           | 100                        | Operational    | 25                                     | 52                 | TARGET ACHIEVED     | IDP_LED009] Manager: LED, Business registration and Tourism: The Number of SMMEs attended the training are 52 and there was also a presentation on the event organized by the municipality (March 2024) | IDP_LED009] Manager: LED, Business registration and Tourism: No Corrective measure required (March 2024)  | PLAN             | Attendance Register Marketing Material/ Presentation                  |
| IDP_LED010                                                                              | *0022   | Improved and inclusive local economy   | Local Economic Development | # of jobs created through tourism activities                                                                                                                                | Number              | Simple count of the number of separate individuals employed at Tourism related activities                           | New KPI                                     | 200                        | Operational    | 50                                     | 51                 | TARGET ACHIEVED     | DONE                                                                                                                                                                                                    | DONE                                                                                                      | PLAN             | Project Implementation Reports Job creation register                  |
| IDP_LED011                                                                              | *0022   | Improved and inclusive local economy   | Local Economic Development | # of jobs created through agricultural activities                                                                                                                           | Number              | Simple count of the number of separate individuals employed at Agriculture related activities                       | New KPI                                     | 300                        | Operational    | 75                                     | 166                | TARGET ACHIEVED     | IDP_LED011] Manager: LED, Business registration and Tourism: No Variation Required (March 2024)                                                                                                         | IDP_LED011] Manager: LED, Business registration and Tourism: No Corrective Measure Required (March 2024)  | PLAN             | Project Implementation Reports Job creation register                  |
| IDP_LED012                                                                              | *0022   | Improved and inclusive local economy   | Local Economic Development | % of formalised register of markets                                                                                                                                         | Percentage          | Number of margels formally registered expressed as a percentage of the total number of existing markets             | New KPI                                     | 70%                        | Operational    | 70%                                    | 100%               | TARGET ACHIEVED     | IDP_LED012] Manager: LED, Business registration and Tourism: The municipality has received 93 applications in the 3rd quarter and processed all the 93 applications (March 2024)                        | IDP_LED012] Manager: LED, Business registration and Tourism: No corrective measure required. (March 2024) | PLAN             | Report on location of existing markets Business registration Register |
| TL_LED013                                                                               | *0022   | Integrated and sustainable development | Integrated Planning        | Percentage of capital budget actually spent on capital projects identified for a particular financial year in terms of the municipality's integrated development plan (IDP) | Percentage          | R-value spent on capital projects as contained in the approved IDP as a percentage of the total capital expenditure | 1                                           | 100%                       | Capital        | 100%                                   | 76%                | TARGET NOT ACHIEVED | TL_LED013] Manager: IDP: Delay in appointment of service providers (March 2024)                                                                                                                         | TL_LED013] Manager: IDP: The SCM committees to finalise procurement processes (March 2024)                | MM               | IDP Capital allocation Capital Budget expenditure reconciliation      |

**KPA 5 : LOCAL ECONOMIC DEVELOPMENT & SPATIAL RATIONAL KEY PERFORMANCE INDICATORS (KPIs)**

| Ref no    | Vote No | Strategic Objective                    | Municipal Programme        | Key Performance Indicator                                                 | KPI Unit of measure | Description of unit of measure                                                                                                 | Baseline /Previous Performance e-June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance                                                                                                                                                                                                                    | Intervention /Corrective measures                                                                                                                                                                                                                                                                 | Responsib le Dept | Evidence required                                                  |
|-----------|---------|----------------------------------------|----------------------------|---------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|-----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|--------------------------------------------------------------------|
| TL_LED014 | *0022   | Integrated human settlement            | Spatial Planning           | Percentage of land use applications processed within 90 days              | Percentage          | Number of land use applications processed within 90 days as a percentage of the total number of land use applications received | 100%                                       | 100%                       | Operational    | 100%                                   | 100%               | TARGET ACHIEVED | TL_LED014] Manager: Urban and Regional Planning: No Deviation (January 2024) [TL_LED014] Manager: Urban and Regional Planning: No Variation (February 2024) [TL_LED014] Manager: Urban and Regional Planning: No variation (March 2024) | [TL_LED014] Manager: Urban and Regional Planning: No corrective measures required (January 2024) [TL_LED014] Manager: Urban and Regional Planning: No corrective measures required (February 2024) [TL_LED014] Manager: Urban and Regional Planning: No corrective measures required (March 2024) | PLAN              | Dated register recording land use applications and approval dates  |
| TL_LED015 | *0022   | Improved and inclusive local economy   | Local Economic Development | Number of jobs created through municipal funded Capital Projects          | Number              | Number of jobs (Full time equivalent) created through municipal funded Capital Projects                                        | 387                                        | 600                        | Operational    | 150                                    | 1036               | TARGET ACHIEVED | TL_LED015] Manager: PMU: Target achieved (January 2024) [TL_LED015] Manager: PMU: Target was over achieved (February 2024) [TL_LED015] Manager: PMU: Target Achieved (March 2024)                                                       | [TL_LED015] Manager: PMU: None target achieved (January 2024) [TL_LED015] Manager: PMU: Target was over achieved (February 2024) [TL_LED015] Manager: PMU: Target Achieved (March 2024)                                                                                                           | TECH              | Capital Project Job creation reports                               |
| TL_LED016 | *0022   | Improved and inclusive local economy   | Local Economic Development | Number of LED Forums coordinated                                          | Number              | Number of quorate LED Forum meetings coordinated by the GLM                                                                    | 4                                          | 4                          | Operational    | 1                                      | 1                  | TARGET ACHIEVED | DONE                                                                                                                                                                                                                                    | DONE                                                                                                                                                                                                                                                                                              | PLAN              | Agenda, Minutes & Attendance register                              |
| TL_LED017 | *0022   | Integrated and sustainable development | Integrated Planning        | IDP/Budget/PMS Process Plan to be approved by Council on 31 July annually | Number              | The approval of the IDP/Budget /PMS process plan by 31 July will result in a score of 1                                        | 1                                          | 1                          | Operational    | N/A                                    | N/A                | N/A             | N/A                                                                                                                                                                                                                                     | N/A                                                                                                                                                                                                                                                                                               | MM                | Council Approved IDP/ Budget/ PMS Process plan, Council Resolution |

| KPA 5 : LOCAL ECONOMIC DEVELOPMENT & SPATIAL RATIONAL KEY PERFORMANCE INDICATORS (KPIs) |         |                                        |                     |                                                            |                     |                                                                                             |                                             |                            |                |                                        |                    |                 |                      |                                   |                   |                                       |
|-----------------------------------------------------------------------------------------|---------|----------------------------------------|---------------------|------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------|---------------------------------------------|----------------------------|----------------|----------------------------------------|--------------------|-----------------|----------------------|-----------------------------------|-------------------|---------------------------------------|
| Ref no                                                                                  | Vote No | Strategic Objective                    | Municipal Programme | Key Performance Indicator                                  | KPI Unit of measure | Description of unit of measure                                                              | Baseline /Previous Performance e- June 2023 | Annual Target (30/06/2024) | Budget 2023/24 | Target 3rd Quarter (1 Jan 31 Mar 2024) | Actual Performance | Remarks         | Challenges/ Variance | Intervention /Corrective measures | Responsib le Dept | Evidence required                     |
| TL_LED018                                                                               | *0022   | Integrated and sustainable development | Integrated Planning | Draft IDP to be tabled in Council by 30 March annually     | Number              | The approval of the draft IDP by 30 March will result in a score of 1                       | 1                                           | 1                          | Operational    | 1                                      | 1                  | TARGET ACHIEVED | DONE                 | DONE                              | MM                | Draft IDP Council Resolution          |
| TL_LED019                                                                               | *0022   | Integrated and sustainable development | Integrated Planning | Final IDP to be approved by Council by 30 May annually     | Number              | The approval of the Final IDP by 30 May will result in a score of 1                         | 1                                           | 1                          | operational    | N/A                                    | N/A                | N/A             | N/A                  | N/A                               | MM                | Final IDP Council Resolution          |
| TL_LED020                                                                               | *0022   | Integrated and sustainable development | Integrated Planning | Number of IDP/Budget/ PMS REP Forum meetings held          | Number              | Simple count of the number of quorate meetings of the IDP/ Budget/ PMS Representative forum | 5                                           | 5                          | Operational    | 1                                      | 1                  | TARGET ACHIEVED | DONE                 | DONE                              | MM                | Agenda, Minutes & attendance register |
| TL_LED021                                                                               | *0022   | Integrated and sustainable development | Integrated Planning | Number of IDP/Budget/ PMS Steering Committee meetings held | Number              | Simple count of the number of quorate meetings of the IDP/ Budget/ PMS steering committee   | 5                                           | 5                          | Operational    | 1                                      | 1                  | TARGET ACHIEVED | DONE                 | DONE                              | MM                | Agenda, Minutes & attendance register |

# 2023/24 PROJECT MILESTONES

| Ref no                 | Region/<br>Ward | Strategic<br>Objective                                        | Programme                 | Project<br>Name                                                 | Project<br>description                                                                     | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completion<br>date | Project<br>Owner | Baseline/<br>Previous<br>Performance                                                            | Revised<br>Project<br>Milestone                                                                     | Actual<br>Performance | Remarks                | Challenges/<br>Variance                                                                                                                                                                   | Intervention<br>/Corrective<br>measures                                                                                                                                                            | Evidence<br>required                                                          | Source<br>of<br>Funding                                   |
|------------------------|-----------------|---------------------------------------------------------------|---------------------------|-----------------------------------------------------------------|--------------------------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|--------------------|------------------|-------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|-----------------------|------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|-----------------------------------------------------------|
| Good Governance        |                 |                                                               |                           |                                                                 |                                                                                            |                 |                       |                                  |            |                    |                  |                                                                                                 |                                                                                                     |                       |                        |                                                                                                                                                                                           |                                                                                                                                                                                                    |                                                                               |                                                           |
| CP_GG002               | Head office     | Improved<br>governance<br>and<br>organisational<br>excellence | Information<br>Technology | Installations of<br>DSTV<br>Decoder                             | Installation of<br>Dstv Decoder                                                            | Capex           | R 3 500,00            | R 3 500,00                       | 01/07/2023 | 30/06/2024         | CORPS            | New Project                                                                                     | Delivery of Dstv<br>Decoder<br>completed -50%<br>(100%)                                             | 50%                   | TARGET NOT<br>ACHIEVED | ICP_GG002<br>Manager<br>Communication<br>and Event<br>management<br>not yet procured<br>(March 2024)                                                                                      | ICP_GG002<br>Manager<br>Communication<br>and Event<br>management<br>supply chain to<br>procure (March                                                                                              | Delivery note/<br>GRN and<br>Payment<br>Certificate                           | Own<br>revenue                                            |
| BASIC SERVICE DELIVERY |                 |                                                               |                           |                                                                 |                                                                                            |                 |                       |                                  |            |                    |                  |                                                                                                 |                                                                                                     |                       |                        |                                                                                                                                                                                           |                                                                                                                                                                                                    |                                                                               |                                                           |
| CP_BSD002              | Head office     | Access to<br>sustainable<br>quality basic<br>services         | Office facilities         | Designs for<br>the extension<br>of Municipal<br>Office building | Design for the<br>extension of<br>Municipal Main<br>office                                 | Capex           | R 500 000,00          | R 500 000,00                     | 01/07/2023 | 30/06/2024         | Tech             | New Project                                                                                     | Develop<br>Preliminary<br>Design Report -<br>25% (75%)                                              | 50%                   | TARGET NOT<br>ACHIEVED | ICP_BSD002<br>Manager: PMU:<br>Target not<br>Achieved. Delay<br>in finalizing the<br>Scoping report<br>because of<br>unavailability of<br>the As Build<br>drawings/plans.<br>(March 2024) | ICP_BSD002<br>Manager: PMU:<br>Recovery Plan<br>Submitted.<br>Engineers<br>committed on<br>plan to<br>accelerate the<br>programme and<br>be on Detail<br>Design by 30<br>June 2024<br>(March 2024) | Appointment<br>letter/Scopin<br>g<br>report/PDR/D<br>DR-Approval<br>letter(s) | Own<br>revenue                                            |
| CP_BSD003              | 01, 06 &<br>07  | Access to<br>sustainable<br>quality basic<br>services         | Sports &<br>Recreation    | Completion of<br>Madumeleng /<br>Sholong<br>Sports<br>Complex   | Construction of<br>Madumeleng/<br>Sholong Sport<br>Complex                                 | Capex           | R 9 404 000,00        | R 9 404 000,00                   | 01/07/2023 | 30/06/2024         | Tech             | Construction of<br>the<br>Madumeleng/<br>Sholong Sport<br>Complex<br>physical<br>progress (80%) | Construction of<br>the Madumeleng/<br>Sholong Sport<br>Complex at 95%<br>physical<br>progress (95%) | 95%                   | TARGET<br>ACHIEVED     | ICP_BSD003<br>Manager: PMU:<br>Target achieved<br>(March 2024)                                                                                                                            | ICP_BSD003<br>Manager: PMU:<br>None. (March<br>2024)                                                                                                                                               | Progress<br>report/Practic<br>al or<br>completion<br>certificate              | MIG/Own<br>revenue                                        |
| CP_BSD004              | 18              | Access to<br>sustainable<br>quality basic<br>services         | Stormwater<br>management  | Low level<br>bridge at<br>Roerfontain                           | Roerfontain Roads<br>and stormwater-<br>Construction of<br>Roerfontain low<br>level bridge | Capex           | R 1 150 000,00        | R 1 150 000,00                   | 01/07/2024 | 30/06/2025         | Tech             | New Project                                                                                     | N/A                                                                                                 | N/A                   | N/A                    | N/A                                                                                                                                                                                       | N/A                                                                                                                                                                                                | Progress<br>report/Compl<br>etion<br>certificate                              | Municipal<br>Disaster<br>Managem<br>ent<br>Grant/MD<br>RG |
| CP_BSD005              | 3               | Access to<br>sustainable<br>quality basic<br>services         | Stormwater<br>management  | Low level<br>bridge at<br>Itlileng                              | Itlileng Roads and<br>stormwater-<br>Itlileng<br>regravelling - 1,2km                      | Capex           | R 1 500 000,00        | R 1 500 000,00                   | 01/07/2025 | 30/06/2026         | Tech             | New Project                                                                                     | N/A                                                                                                 | N/A                   | N/A                    | N/A                                                                                                                                                                                       | N/A                                                                                                                                                                                                | Progress<br>report/Compl<br>etion<br>certificate                              | Municipal<br>Disaster<br>Managem<br>ent<br>Grant/MD<br>RG |

# 2023/24 PROJECT MILESTONES

| Ref no    | Region/<br>Ward | Strategic<br>Objective                                | Programme                | Project<br>Name                                                                | Project<br>description                                                                | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completion<br>date | Project<br>Owner | Baseline/Pre<br>vious<br>Performanc<br>e- June 2023                                            | Revised<br>Project<br>Milestone<br>(1 Jan - 31<br>Mar '24)                                                 | Actual<br>Performanc<br>e | Remarks            | Challenges/<br>Variance                                        | Intervention<br>/Corrective<br>measures             | Evidence<br>required                              | Source<br>of<br>Funding                                   |
|-----------|-----------------|-------------------------------------------------------|--------------------------|--------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|--------------------|------------------|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|---------------------------|--------------------|----------------------------------------------------------------|-----------------------------------------------------|---------------------------------------------------|-----------------------------------------------------------|
| CP_BSD006 | Ward 25         | Access to<br>sustainable<br>quality basic<br>services | Stormwater<br>management | Construction<br>of Buqa low<br>level bridge<br>(1)                             | Construction of<br>Buqa low level<br>bridge                                           | Capex           | R 1 250 000,00        | R 1 250 000,00                   | 01/07/2023 | 30/06/2024         | Tech             | New Project                                                                                    | N/A                                                                                                        | N/A                       | N/A                | N/A                                                            | N/A                                                 | Progress<br>report/Compl<br>etion<br>certificate  | Municipal<br>Disaster<br>Managem<br>ent<br>Grant/MD<br>RG |
| CP_BSD008 | 15              | Access to<br>sustainable<br>quality basic<br>services | Roads                    | Construction<br>of Street<br>Paving at<br>Raphahlelo/<br>Phooko (2.48<br>km)   | Construction of<br>Street Paving at<br>Raphahlelo/<br>Phooko (2.48<br>km)(Multi-year) | Capex           | R 6 940 000,00        | R 4 727 454,84                   | 01/07/2023 | 30/06/2024         | Tech             | Physical<br>progress for<br>construction of<br>2.5km- (90%)                                    | N/A                                                                                                        | N/A                       | N/A                | N/A                                                            | N/A                                                 | Progress<br>report/<br>Completion<br>certificate  | Own<br>revenue                                            |
| CP_BSD009 | 26              | Access to<br>sustainable<br>quality basic<br>services | Roads                    | Construction<br>Of Ramodumo<br>street paving                                   | Construction of<br>Street Paving at<br>Ramodumo (3.5<br>km) (Multi-year)              | Capex           | R 11 830 000,00       | R 13 879 571,11                  | 01/07/2023 | 30/06/2024         | Tech             | Physical<br>progress for<br>construction of<br>3.5km- (50%)                                    | Physical progress<br>for construction<br>of 3.5km at 82%                                                   | 82%                       | TARGET<br>ACHIEVED | ICP_BSD009<br>Manager: PMU:<br>Target Achieved<br>(March 2024) | ICP_BSD009<br>Manager: PMU:<br>None (March<br>2024) | Progress<br>report                                | MIG and<br>own<br>revenue                                 |
| CP_BSD010 | 27              | Access to<br>sustainable<br>quality basic<br>services | Roads                    | Construction<br>of Rampepe<br>Access Bridge                                    | Construction of<br>Access Bridge at<br>Rampepe (Multi-<br>year)                       | Capex           | R 2 200 000,00        | R 3 143 510,00                   | 01/07/2023 | 30/06/2024         | Tech             | Physical<br>progress for<br>construction of<br>20m Access<br>Bridge 70%                        | N/A                                                                                                        | N/A                       | N/A                | N/A                                                            | N/A                                                 | Progress<br>report/<br>Completion<br>Certificates | Own<br>revenue                                            |
| CP_BSD011 | 25              | Access to<br>sustainable<br>quality basic<br>services | Roads                    | Construction<br>of Abel Street<br>Paving                                       | Construction of<br>Abel Street Paving<br>(2.8 km)-Multi-year                          | Capex           | R 11 102 467,00       | R 13 571 881,00                  | 01/07/2023 | 30/06/2024         | Tech             | Physical<br>progress for<br>construction of<br>2.8km streets<br>at 55%                         | Physical<br>progress for<br>construction of<br>2.8km streets at<br>77%                                     | 81,40%                    | TARGET<br>ACHIEVED | ICP_BSD011<br>Manager: PMU:<br>Target Achieved<br>(March 2024) | ICP_BSD011<br>Manager: PMU:<br>None (March<br>2024) | Progress<br>report                                | MIG/Own<br>revenue                                        |
| CP_BSD012 | 19              | Access to<br>sustainable<br>quality basic<br>services | Roads                    | Construction<br>of<br>Mohlabaaneng<br>street paving-<br>Multi Year<br>(3.3 km) | Construction of<br>Street Paving at<br>Mohlabaaneng (3.3<br>km) (Multi-year)          | Capex           | R 6 246 314,00        | R 3 525 495,05                   | 01/07/2023 | 30/06/2024         | Tech             | Physical<br>progress for<br>construction of<br>3.3km streets<br>including 40m<br>bridge at 85% | Physical<br>progress for<br>construction of<br>3.3km streets<br>including 40m<br>bridgecompleted<br>(100%) | 100%                      | TARGET<br>ACHIEVED | ICP_BSD012<br>Manager: PMU:<br>Target achieved<br>(March 2024) | ICP_BSD012<br>Manager: PMU:<br>None (March<br>2024) | Progress<br>report/comple<br>tion certificate     | MIG and<br>own<br>revenue                                 |

# 2023/24 PROJECT MILESTONES

| Ref no    | Region/<br>Ward | Strategic<br>Objective                                | Programme | Project<br>Name                                                          | Project<br>description                                                            | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completion<br>date | Project<br>Owner | Baseline/Pre<br>vious<br>Performanc<br>e- June 2023                    | Revised<br>Project<br>Milestone<br>Qtr 3<br>(1 Jan - 31<br>Mar '24)            | Actual<br>Performanc<br>e | Remarks            | Challenges/<br>Variance                                                                             | Intervention<br>/Corrective<br>measures              | Evidence<br>required                                                                                    | Source<br>of<br>Funding |
|-----------|-----------------|-------------------------------------------------------|-----------|--------------------------------------------------------------------------|-----------------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|--------------------|------------------|------------------------------------------------------------------------|--------------------------------------------------------------------------------|---------------------------|--------------------|-----------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------------------------------------------------------------------------------------------------|-------------------------|
| CP_BSD013 | 2               | Access to<br>sustainable<br>quality basic<br>services | Roads     | Construction<br>of Moshakga/<br>Makaba Street<br>Paving (2.5<br>km)      | Construction of<br>Moshakga/<br>Makaba street<br>paving (2.5 km)-<br>(Multi-year) | Capex           | R 9 000 000.00        | R 10 300 000.00                  | 01/07/2023 | 30/06/2024         | Tech             | Specification<br>developed for<br>procurement of<br>contractor<br>2.5% | Physical<br>progress for<br>construction of<br>2.5km at 25%<br>(28.5%)         | 42.40%                    | TARGET<br>ACHIEVED | ICP_BSD013]<br>Manager: PMU;<br>Target Achieved<br>None (March<br>Multiyear project<br>(March 2024) | ICP_BSD013]<br>Manager: PMU;<br>None (March<br>2024) | Tender<br>advert,<br>Appointment<br>letter for<br>contractor,<br>Progress<br>reports                    | MIG                     |
| CP_BSD015 | 30              | Access to<br>sustainable<br>quality basic<br>services | Roads     | Designs for<br>Boshakhe<br>Bridge                                        | Designs of<br>Boshakhe bridge                                                     | Capex           | R 400 000.00          | R 1 000 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | Preliminary<br>designs<br>developed- 2%                                | N/A                                                                            | N/A                       | N/A                | N/A                                                                                                 | N/A                                                  | Detailed<br>designs<br>approval<br>letter                                                               | Own<br>revenue          |
| CP_BSD016 | 2               | Access to<br>sustainable<br>quality basic<br>services | Roads     | Construction<br>of Molsinoni<br>street paving<br>(1.5 km)- Multi<br>year | Construction of<br>Molsinoni street<br>paving (1.5 km)                            | Capex           | R 5 000 000.00        | R 8 046 098.17                   | 01/07/2023 | 30/06/2024         | Tech             | Physical<br>progress for<br>construction of<br>1.5km streets<br>at 65% | Physical<br>progress for<br>construction of<br>1.5km streets at<br>85%         | 92.40%                    | TARGET<br>ACHIEVED | ICP_BSD016]<br>Manager: PMU;<br>Target Achieved<br>None (March<br>(March 2024)                      | ICP_BSD016]<br>Manager: PMU;<br>None (March<br>2024) | Progress<br>report                                                                                      | Own<br>revenue          |
| CP_BSD017 | 1               | Access to<br>sustainable<br>quality basic<br>services | Roads     | Construction<br>of Thibeni<br>street paving<br>(2.3 km)                  | Construction of<br>Thibeni street<br>paving (2.3 km)<br>Multi-year                | Capex           | R 4 500 000.00        | R 5 000 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | Physical<br>progress for<br>construction of<br>2.3km Streets<br>at 25% | Physical<br>progress for<br>construction of<br>2.3km Streets at<br>40%         | 40.14%                    | TARGET<br>ACHIEVED | ICP_BSD017]<br>Manager: PMU;<br>Target Achieved<br>None (March<br>(March 2024)                      | ICP_BSD017]<br>Manager: PMU;<br>None (March<br>2024) | Progress<br>reports                                                                                     | Own<br>revenue          |
| CP_BSD019 | 8               | Access to<br>sustainable<br>quality basic<br>services | Roads     | Construction<br>of Burkina<br>Faso street<br>paving -Multi<br>Year (2km) | Construction of<br>Burkino Farso<br>Street Paving (2<br>km) Multi year            | Capex           | R 9 000 000.00        | R 8 500 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | Designs<br>Developed<br>2.5%                                           | Physical<br>progress for<br>construction of<br>2km streets at<br>20% (23.5%)   | 24%                       | TARGET<br>ACHIEVED | ICP_BSD019]<br>Manager: PMU;<br>Target Achieved<br>None (March<br>(March 2024)                      | ICP_BSD019]<br>Manager: PMU;<br>None (March<br>2024) | Tender<br>advert/ Appoin<br>tment<br>letter/Progress<br>s report                                        | MIG                     |
| CP_BSD020 | 23              | Access to<br>sustainable<br>quality basic<br>services | Roads     | Construction<br>of Maupa<br>Street Paving-<br>Multi Year<br>(4.9 km)     | Construction of<br>Maupa Street<br>Paving (4.9 km)<br>Multi year                  | Capex           | R 9 000 000.00        | R 8 190 997.84                   | 01/07/2023 | 30/06/2024         | Tech             | Designs<br>developed-<br>2.5%                                          | Physical<br>progress for<br>construction of<br>4.9km Streets at<br>15% (18.5%) | 20%                       | TARGET<br>ACHIEVED | ICP_BSD020]<br>Manager: PMU;<br>Target Achieved<br>None (March<br>(March 2024)                      | ICP_BSD020]<br>Manager: PMU;<br>None (March<br>2024) | Tender<br>advert,<br>Appointment<br>Of Contractor,<br>Progress<br>reports<br>Completion<br>Certificates | MIG                     |

# 2023/24 PROJECT MILESTONES

| Ref no    | Region/<br>Ward | Strategic<br>Objective                                | Programme              | Project<br>Name                                                                          | Project<br>description                                                                | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completi<br>on date | Project<br>Owner | Baseline/Pre<br>vious<br>Performanc<br>e- June 2023 | Revised<br>Project<br>Milestone<br>Qtr 3<br>(1 Jan - 31<br>Mar '24)                                | Actual<br>Performanc<br>e | Remarks                | Challenges/<br>Variance                                                                   | Intervention<br>/Corrective<br>measures                                                                            | Evidence<br>required                                                                                                               | Source<br>of<br>Funding |
|-----------|-----------------|-------------------------------------------------------|------------------------|------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|---------------------|------------------|-----------------------------------------------------|----------------------------------------------------------------------------------------------------|---------------------------|------------------------|-------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------|
| CP_BSD021 | 4               | Access to<br>sustainable<br>quality basic<br>services | Roads                  | Construction<br>of<br>Masakhaneng<br>Street Paving (3.1<br>km)<br>Multi Year<br>(3.1 km) | Construction of<br>Masakhaneng<br>Street Paving (3.1<br>km) Multi-year                | Capex           | R 7 728 725.00        | R 6 094 040.00                   | 01/07/2023 | 30/06/2024          | Tech             | Preliminary<br>designs<br>developed- 2%             | Physical<br>Progress for<br>construction of<br>3.1km at 15%<br>(18.5)                              | 18.60%                    | TARGET<br>ACHIEVED     | ICP_BSD021<br>Manager: PMU:<br>Target achieved<br>(March 2024)                            | ICP_BSD021<br>Manager: PMU:<br>None (March<br>2024)                                                                | Detailed<br>design report<br>approval<br>letter, Tender<br>advert,<br>Appointment<br>letter,<br>Progress<br>report                 | MIG                     |
| CP_BSD022 | Head<br>Office  | Access to<br>sustainable<br>quality basic<br>services | Traffic &<br>Licensing | Supply and<br>delivery of 2<br>Traffic<br>Vehicles                                       | Supply and<br>delivery of 2 Traffic<br>vehicles                                       | Capex           | R 800 000.00          | R 800 000.00                     | 01/07/2023 | 30/06/2024          | Comm             | New Project                                         | Appointment of<br>service provider -<br>5% (20%); Patrol<br>Vehicles<br>delivered - 100%<br>(100%) | 50%                       | TARGET NOT<br>ACHIEVED | ICP_BSD022<br>Manager: Traffic:<br>Procurement<br>process in<br>progress (March<br>2024)  | ICP_BSD022<br>Manager: Traffic:<br>No corrective<br>measures (March<br>2024)                                       | Delivery note/<br>GRN and<br>Payment<br>Certificate                                                                                | Own<br>revenue          |
| CP_BSD024 | 29              | Access to<br>sustainable<br>quality basic<br>services | Electricity            | Refurbishing<br>of LV network                                                            | Refurbishment of<br>LV network at<br>Pearl and<br>Orchards streets-<br>Modjadjiskloof | Capex           | R 1 000 000.00        | R 1 606 334.97                   | 01/07/2023 | 30/06/2024          | Director<br>Tech | New Project                                         | Design report<br>Approval letter<br>and tender<br>advert for<br>construction -<br>2.5% (4.5%)      | 85%                       | TARGET<br>ACHIEVED     | ICP_BSD024<br>Manager:<br>Electrical: Target<br>Achieved over<br>achieved (March<br>2024) | ICP_BSD024<br>Manager:<br>Electrical:<br>Service Provider<br>Appointed and<br>started<br>execution<br>(March 2024) | Proof of<br>submission of<br>Specification<br>to SCM/<br>Advertisemen<br>t/<br>Appointment<br>letter/<br>Completion<br>Certificate | Own<br>revenue          |

# 2023/24 PROJECT MILESTONES

| Ref no    | Region/<br>Ward | Strategic<br>Objective                                | Programme   | Project<br>Name                                                          | Project<br>description                                                    | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completion<br>date | Project<br>Owner | Baseline/<br>Previous<br>Performance | Revised<br>Project<br>Milestone<br>Qtr 3<br>(1 Jan - 31<br>Mar '24) | Actual<br>Performanc<br>e | Remarks                | Challenges/<br>Variance                                                                                                              | Intervention<br>/Corrective<br>measures                                                                                                 | Evidence<br>required                                                                                                            | Source<br>of<br>Funding |
|-----------|-----------------|-------------------------------------------------------|-------------|--------------------------------------------------------------------------|---------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|--------------------|------------------|--------------------------------------|---------------------------------------------------------------------|---------------------------|------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-------------------------|
| CP_BSD025 | 29              | Access to<br>sustainable<br>quality basic<br>services | Electricity | Replacement<br>of old HT<br>Cables from<br>Spar to FNB-<br>Modjadiskloof | Replacement of<br>old HT cables from<br>Spar to FNB-<br>Modjadiskloof     | Capex           | R 1 000 000.00        | R 1 008 772.02                   | 01/07/2023 | 30/06/2024         | Director<br>Tech | New Project                          | Appointment of<br>service provider -<br>5% (20%)                    | 76%                       | TARGET<br>ACHIEVED     | [CP_BSD025]<br>Manager:<br>Electrical: Target<br>over Achieved<br>(March 2024)                                                       | [CP_BSD025]<br>Manager:<br>Electrical:<br>Service Provider<br>Appointed and<br>construction<br>commenced<br>(March 2024)                | Proof of<br>submission of<br>Specification<br>to SCM/<br>Advertisement<br>/ Appointment<br>letter/<br>Completion<br>Certificate | Own<br>Funding          |
| CP_BSD026 | 29              | Access to<br>sustainable<br>quality basic<br>services | Electricity | Supply and<br>delivery of<br>Emergency<br>Transformers                   | Supply and<br>delivery of<br>Emergency<br>Transformers for<br>GLM network | Capex           | R 1 000 000.00        | R 1 000 000.00                   | 01/07/2023 | 30/06/2024         | Director<br>Tech | New Project                          | Appointment of<br>service provider -<br>5% (20%)                    | 20%                       | TARGET<br>ACHIEVED     | [CP_BSD026]<br>Manager:<br>Electrical: Target<br>not achieved<br>(March 2024)                                                        | [CP_BSD026]<br>Manager:<br>Electrical:<br>Appoint from<br>Panel (March<br>2024)                                                         | Proof of<br>submission of<br>Specification<br>to SCM/<br>Advertisement<br>/ Appointment<br>letter/<br>Completion<br>Certificate | Own<br>Funding          |
| CP_BSD027 | Head office     | Access to<br>sustainable<br>quality basic<br>services | Electricity | Supply and<br>delivery of<br>mobile<br>Scaffolding                       | Supply and<br>delivery of Mobile<br>Scaffolding                           | Capex           | R 30 000.00           | R 80 000.00                      | 01/07/2023 | 30/06/2024         | Director<br>Tech | New Project                          | Mobile<br>Scaffolding<br>delivered - 80%<br>(100%)                  | 30%                       | TARGET NOT<br>ACHIEVED | [CP_BSD027]<br>Manager:<br>Infrastructure:<br>Awaiting<br>advertisement<br>and appointment<br>of service<br>provider (March<br>2024) | [CP_BSD027]<br>Manager:<br>Infrastructure:<br>The municipality<br>to expedite the<br>appointment of<br>service provider<br>(March 2024) | Proof of<br>submission of<br>specification<br>to<br>SCM/Appoint<br>ment<br>letter/Delivery<br>note                              | Own<br>revenue          |

# 2023/24 PROJECT MILESTONES

| Ref no    | Region/<br>Ward | Strategic<br>Objective                                | Programme                 | Project<br>Name                                                                | Project<br>description                                                   | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completion<br>date | Project<br>Owner | Baseline/<br>Previous<br>Performance<br>e-June 2023 | Revised<br>Project<br>Milestone<br>Qtr 3<br>(1 Jan - 31<br>Mar '24)       | Actual<br>Performance | Remarks                | Challenges/<br>Variance                                                                                   | Intervention<br>/Corrective<br>measures                                                                                                         | Evidence<br>required                                                                                         | Source<br>of<br>Funding |
|-----------|-----------------|-------------------------------------------------------|---------------------------|--------------------------------------------------------------------------------|--------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|--------------------|------------------|-----------------------------------------------------|---------------------------------------------------------------------------|-----------------------|------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|-------------------------|
| CP_BSD028 | Head office     | Access to<br>sustainable<br>quality basic<br>services | Waste Disposal            | Maphalle<br>Landfill Site<br>ph 2                                              | Designs of<br>Maphalle landfill<br>site phase 2 (Multi-<br>year)         | Capex           | R 500 000,00          | R 2 000 000,00                   | 01/07/2023 | 30/06/2024         | Director<br>Tech | Designs<br>developed -2%                            | Develop<br>Specification<br>document and<br>submit to SCM-<br>(0.4%) (3%) | 2,80%                 | TARGET NOT<br>ACHIEVED | Manager:<br>Environment,<br>Waste, Parks<br>and Cemeteries:<br>No reason for<br>variation (March<br>2024) | Manager:<br>Environment,<br>Waste, Parks<br>and Cemeteries:<br>No corrective<br>measures<br>(March 2024)                                        | MIG<br>registration<br>letter/Proof of<br>Submission<br>specification<br>document to<br>SCM tender<br>advert | MIG                     |
| CP_BSD030 | Head office     | Access to<br>sustainable<br>quality basic<br>services | Parks and<br>recreation   | Supply and<br>delivery of 20<br>Grass Cutters                                  | Supply and<br>delivery of 20<br>Grass Cutters                            | Capex           | R 400 000,00          | R 378 000,00                     | 01/07/2023 | 30/06/2024         | Comm             | New Project                                         | Procurement of<br>15 Brush Cutters<br>completed - 85%<br>(100%)           | 100%                  | TARGET<br>ACHIEVED     | Manager:<br>Environment,<br>Waste, Parks<br>and Cemeteries:<br>No variation<br>(March 2024)               | Manager:<br>Environment,<br>Waste, Parks<br>and Cemeteries:<br>No corrective<br>measures<br>(March 2024)                                        | Specifications<br>Advertisemen<br>t<br>Appointment<br>Letter<br>Delivery<br>Notes                            | Own<br>revenue          |
| CP_BSD031 | All wards       | Access to<br>sustainable<br>quality basic<br>services | Solid Waste<br>Collection | Supply and<br>Delivery of 11<br>Skip Bins (6<br>cubic meter)                   | Supply and<br>delivery of 11 Skip<br>Bins (6 cubic<br>meter)             | Capex           | R 500 000,00          | R 873 340,00                     | 01/07/2023 | 30/06/2024         | Comm             | 22 Skip Bins                                        | Procurement of<br>18 Skip Bins<br>completed - 85%<br>(100%)               | 15%                   | TARGET NOT<br>ACHIEVED | Manager:<br>Environment,<br>Waste, Parks<br>and Cemeteries:<br>No variation<br>(March 2024)               | Manager:<br>Environment,<br>Waste, Parks<br>and Cemeteries:<br>11x skip bins<br>have been sent<br>to supply chain<br>for advert<br>(March 2024) | Specifications<br>Advertisemen<br>t<br>Appointment<br>Letter<br>Delivery<br>Notes                            | Own<br>revenue          |
| CP_BSD032 | All wards       | Access to<br>sustainable<br>quality basic<br>services | Electricity               | Supply and<br>Construction<br>of High Mast<br>lights in<br>various<br>villages | Supply and<br>Construction of<br>High Mast lights in<br>various villages | Capex           | R 2 499 254,00        | R 2 499 254,00                   | 01/07/2023 | 30/06/2024         | Tech             | New Project                                         | Appointment of<br>service provider-<br>5% (20%)                           | 87%                   | TARGET<br>ACHIEVED     | Manager: PMU<br>Target Achieved<br>Multiyear<br>projects (March<br>2024)                                  | Manager: PMU:<br>None (March<br>2024)                                                                                                           | Specifications<br>Advertisemen<br>t<br>Appointment<br>Letter<br>Delivery<br>Notes                            | MIG                     |

# 2023/24 PROJECT MILESTONES

| Ref no    | Region/<br>Ward | Strategic<br>Objective                                | Programme   | Project<br>Name                                     | Project<br>description                                       | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completion<br>date | Project<br>Owner | Baseline/<br>Previous<br>Performance<br>e- June 2023 | Revised<br>Project<br>Milestone<br>Qtr 3<br>(1 Jan - 31<br>Mar '24) | Actual<br>Performance | Remarks                | Challenges/<br>Variance                                                                                                                                                                                                      | Intervention<br>/Corrective<br>measures                                                                                                            | Evidence<br>required                            | Source<br>of<br>Funding |
|-----------|-----------------|-------------------------------------------------------|-------------|-----------------------------------------------------|--------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|--------------------|------------------|------------------------------------------------------|---------------------------------------------------------------------|-----------------------|------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------|-------------------------|
| OP_BSD001 | 23              | Access to<br>sustainable<br>quality basic<br>services | Electricity | Mohlabaeng<br>Phase 2<br>village<br>Electrification | New electricity<br>connections at<br>Mohlabaeng<br>(Phase 2) | Opex<br>(INEP)  | R 2 600 000.00        | R 2 600 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | New Project                                          | Appointment of<br>service provider -<br>5% (20%)                    | 0%                    | TARGET NOT<br>ACHIEVED | OP_BSD001<br>Manager:<br>Electrical:<br>Project deferred<br>(February 2024)<br>[OP_BSD001]<br>Manager:<br>Electrical:<br>Project Deferred<br>2024-25 FY No<br>Appointment as<br>project was not<br>Appointed<br>(March 2024) | [OP_BSD001]<br>Manager:<br>Electrical:<br>Duplication<br>(February 2024)<br>[OP_BSD001]<br>Manager:<br>Electrical:<br>Update SDBIP<br>(March 2024) | Appointment<br>letter and<br>Progress<br>report | INEP                    |
| OP_BSD002 | 17              | Access to<br>sustainable<br>quality basic<br>services | Electricity | Carel Garden<br>1 and 2<br>Electrification          | New electricity<br>connections at<br>Carel Garden 1 and<br>2 | Opex<br>(INEP)  | R 2 880 000.00        | R 2 880 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | New Project                                          | Appointment of<br>service provider -<br>5% (20%)                    | 65%                   | TARGET<br>ACHIEVED     | OP_BSD002<br>Manager:<br>Electrical: Target<br>over Achieved<br>(March 2024)                                                                                                                                                 | [OP_BSD002]<br>Manager:<br>Electrical:<br>Service Provider<br>appointed and<br>started<br>construction<br>(March 2024)                             | Appointment<br>letter and<br>Progress<br>report | INEP                    |
| OP_BSD003 | 11              | Access to<br>sustainable<br>quality basic<br>services | Electricity | Itleng(Matsw<br>i)<br>Electrification               | New Electricity<br>connections at<br>Itleng(Matswi)          | Opex<br>(INEP)  | R 2 400 000.00        | R 2 400 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | New Project                                          | Appointment of<br>service provider -<br>5% (20%)                    | 66,70%                | TARGET<br>ACHIEVED     | OP_BSD003<br>Manager:<br>Electrical: Target<br>over Achieved<br>(March 2024)                                                                                                                                                 | [OP_BSD003]<br>Manager:<br>Electrical:<br>Service Provider<br>Appointed and<br>started<br>construction<br>(March 2024)                             | Appointment<br>letter and<br>Progress<br>report | INEP                    |
| OP_BSD004 | 27              | Access to<br>sustainable<br>quality basic<br>services | Electricity | Thlathokwe<br>village<br>electrification            | New Electricity<br>connections at<br>Thlathokwe              | Opex<br>(INEP)  | R 1 760 000.00        | R 1 760 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | New Project                                          | Appointment of<br>service provider -<br>5% (20%)                    | 0%                    | TARGET NOT<br>ACHIEVED | OP_BSD004<br>Manager:<br>Electrical: Target<br>not Achieved<br>(March 2024)                                                                                                                                                  | [OP_BSD004]<br>Manager:<br>Electrical:<br>Project Deferred<br>to 2024-25 FY<br>(March 2024)                                                        | Appointment<br>letter and<br>Progress<br>report | INEP                    |
| OP_BSD005 |                 | Access to<br>sustainable<br>quality basic<br>services | Electricity | Ramaroka<br>village<br>electrification              | New Electrification<br>connections at<br>Ramaroka            | Opex<br>(INEP)  | R 1 360 000.00        | R 1 360 000.00                   | 01/07/2023 | 30/06/2024         | Tech             | New Project                                          | Appointment of<br>service provider -<br>5% (20%)                    | 0%                    | TARGET NOT<br>ACHIEVED | OP_BSD005<br>Manager:<br>Electrical: Target<br>not Achieved<br>(March 2024)                                                                                                                                                  | [OP_BSD005]<br>Manager:<br>Electrical:<br>Project deferred<br>to 2024-25 fy<br>(March 2024)                                                        | Appointment<br>letter and<br>Progress<br>report | INEP                    |

# 2023/24 PROJECT MILESTONES

| Ref no                                                           | Region/<br>Ward | Strategic<br>Objective                     | Programme                     | Project<br>Name                                                                  | Project<br>description                                                 | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completi<br>on date | Project<br>Owner | Baseline/Pre<br>vious<br>Performanc<br>e- June 2023 | Revised<br>Project<br>Milestone<br>Qtr- 3<br>(1 Jan - 31<br>Mar '24) | Actual<br>Performanc<br>e | Remarks                | Challenges/<br>Variance                                                                                | Intervention<br>/Corrective<br>measures                                                                              | Evidence<br>required                                                           | Source<br>of<br>Funding |
|------------------------------------------------------------------|-----------------|--------------------------------------------|-------------------------------|----------------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|---------------------|------------------|-----------------------------------------------------|----------------------------------------------------------------------|---------------------------|------------------------|--------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-------------------------|
| LOCAL ECONOMIC DEVELOPMENT AND SPATIAL RATIONAL CAPITAL PROJECTS |                 |                                            |                               |                                                                                  |                                                                        |                 |                       |                                  |            |                     |                  |                                                     |                                                                      |                           |                        |                                                                                                        |                                                                                                                      |                                                                                |                         |
| OP_LED001                                                        | 4               | Improved and<br>inclusive local<br>economy | Local Economic<br>Development | Evictions at<br>Gakgapane<br>Township                                            | Eviction of<br>squatters at<br>Gakgapane<br>township                   | Opex            | R 900 000.00          | R 900 000.00                     | 01/07/2023 | 30/06/2024          | Planning         | New Project                                         | Appointment of<br>service provider -<br>5% (20%)                     | 20%                       | TARGET<br>ACHIEVED     | [OP_LED001]<br>Manager: Urban<br>and Regional<br>Planning: No<br>deviation (March<br>2024)             | [OP_LED001]<br>Manager: Urban<br>and Regional<br>Planning: No<br>corrective<br>measures<br>required.<br>(March 2024) | Specifications<br>Advisemen<br>t<br>Appointment<br>Letter<br>Delivery<br>Notes | Own<br>revenue          |
| OP_LED002                                                        | 14 and 29       | Improved and<br>inclusive local<br>economy | Local Economic<br>Development | Precinct Plans<br>for<br>Gakgapane.M<br>odjadjiskloof<br>and<br>Senwamokgo<br>pe | Precinct Plans for<br>Gakgapane.Modja<br>djiskloof and<br>Senwamokgope | Opex            | R 1 450 000.00        | R 1 450 000.00                   | 01/07/2023 | 30/06/2024          | Planning         | New Project                                         | Appointment of<br>service provider -<br>5% (20%)                     | 15%                       | TARGET NOT<br>ACHIEVED | [OP_LED002]<br>Manager: Urban<br>and Regional<br>Planning:<br>Budget<br>constraints<br>(March 2024)    | [OP_LED002]<br>Manager: Urban<br>and Regional<br>Planning:<br>allocation of<br>budget (March<br>2024)                | Specifications<br>Advisemen<br>t<br>Appointment<br>Letter<br>Precinct<br>Plans | Own<br>revenue          |
| OP_LED003                                                        | 29              | Improved and<br>inclusive local<br>economy | Local Economic<br>Development | EIA and<br>Beacon<br>relocation in<br>Modjadjiskloof                             | EIA and Beacon<br>relocation in<br>Modjadjiskloof                      | Opex            | R 700 000.00          | R 700 000.00                     | 01/07/2023 | 30/06/2024          | Planning         | New Project                                         | Appointment of<br>service provider -<br>5% (20%)                     | 100%                      | TARGET<br>ACHIEVED     | [OP_LED003]<br>Manager: Urban<br>and Regional<br>Planning: No<br>variation<br>required (March<br>2024) | [OP_LED003]<br>Manager: Urban<br>and Regional<br>Planning: No<br>corrective action<br>required (March<br>2024)       | Specifications<br>Advisemen<br>t<br>Appointment<br>Letter<br>Precinct<br>Plans | Own<br>revenue          |

# 2023/24 PROJECT MILESTONES

| Ref no    | Region/<br>Ward | Strategic<br>Objective                     | Programme                     | Project<br>Name                                                           | Project<br>description                                                 | Funding<br>Type | Budget for<br>2023/24 | Revised<br>Budget for<br>2023/24 | Start Date | Completi<br>on date | Project<br>Owner | Baseline/Pre<br>vious<br>Performanc<br>e- June 2023 | Revised<br>Project<br>Milestone<br>Qtr 3<br>(1 Jan - 31<br>Mar '24) | Actual<br>Performanc<br>e | Remarks            | Challenges/<br>Variance                                                                            | Intervention<br>/Corrective<br>measures                                                              | Evidence<br>required                                                                                  | Source<br>of<br>Funding |
|-----------|-----------------|--------------------------------------------|-------------------------------|---------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------|-----------------------|----------------------------------|------------|---------------------|------------------|-----------------------------------------------------|---------------------------------------------------------------------|---------------------------|--------------------|----------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|-------------------------|
| OP_LED004 | 4               | Improved and<br>inclusive local<br>economy | Local Economic<br>Development | Subdivision<br>and rezoning<br>of Parks in<br>Masakhaneng<br>at Gakgapane | Subdivision and<br>rezoning of Parks<br>in Masakhaneng<br>at Gakgapane | Opex            | R 800 000.00          | R 800 000.00                     | 01/07/2023 | 30/06/2024          | Planning         | New Project                                         | Appointment of<br>service provider -<br>5% (20%)                    | 20%                       | TARGET<br>ACHIEVED | IOP_LED004<br>Manager: Urban<br>and Regional<br>Planning:<br>Budget<br>constraints<br>(March 2024) | IOP_LED004<br>Manager: Urban<br>and Regional<br>Planning:<br>allocation of<br>budget (March<br>2024) | Specifications<br>Advertisemen<br>t<br>Appointment<br>Letter<br>Subdivision<br>and rezoning<br>report | Own<br>revenue          |

2023/24 PROJECT REMOVED DURING BUDGET ADJUSTMENT

[illegible]

|           |             |                                              |                              |                                           |                                                    |             |            |            |            |      |                                                                                                               |                                                               |                                                                |                                                    |                                                         |                                                                |             |
|-----------|-------------|----------------------------------------------|------------------------------|-------------------------------------------|----------------------------------------------------|-------------|------------|------------|------------|------|---------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------|----------------------------------------------------------------|----------------------------------------------------|---------------------------------------------------------|----------------------------------------------------------------|-------------|
| CP_BSD001 | 5           | Access to sustainable quality basic services | Community Halls & Facilities | Construction of Ward 5 Community Hall     | Construction of Ward 05 community hall             | Capex       | R500 000   | 01/07/2023 | 30/06/2024 | Tech | Project halted due to location dispute between Meidingen & site 1% Rabothatha Villages. Construction at (15%) | Negotiations with Tribal Authorities to resume Works on (16%) | Council approval for project continuation 1% (17%)             | Progress with physical construction at 3% (20%)    | Progress with physical construction at 5% (25%)         | Minutes/Council Resolution/Progress report                     | Own revenue |
| CP_BSD023 | 27          | Access to sustainable quality basic services | Traffic & Licensing          | Designs of Mokwaila DLTC                  | Establishment of DLTC at Mokwaila                  | Capex       | R 700 000  | 01/07/2023 | 30/06/2024 | Comm | New Project                                                                                                   | Appointment of service provider 5%                            | Develop preliminary Designs report-45% (50%)                   | Developed and approved detailed designs            | Designs of Mokwaila DLTC completed-20% (100%)           | Specifications Advertisement Appointment letter Completion     | Own Funding |
| CP_BSD029 | Head office | Access to sustainable quality basic services | Parks and recreation         | Supply and delivery of 15 Chain Saws      | Supply and delivery of 15 Chain Saws               | Capex       | R 150 000  | 01/07/2023 | 30/06/2024 | Comm | New Project                                                                                                   | Develop Specifications and submit to SCM (10%)                | Advertisement and appointment of a service provider - 5% (15%) | Procurement of 7 Chain Saws completed - 85% (100%) | n/a                                                     | Specifications Advertisement Appointment Letter Delivery Notes | Own revenue |
| OP_BSD001 | 23          | Access to sustainable quality basic services | Electricity                  | Mohlabane Phase 2 village Electrification | New electricity connections at Mohlabane (Phase 2) | Opex (INEP) | R2 600 000 | 01/07/2023 | 30/06/2024 | Tech | New Project                                                                                                   | Develop Specifications and submit to SCM - 10%                | Tender Advertisement - 5% (15%)                                | Appointment of service provider - 5% (20%)         | Connections completed at Maupa Phase 3 (89%) 80% (100%) | Appointment letter and Progress report                         | INEP        |

|           |    |                                              |             |                                      |                                                     |             |             |            |            |      |             |                                                |                                |                                            |                                                                            |                                        |      |
|-----------|----|----------------------------------------------|-------------|--------------------------------------|-----------------------------------------------------|-------------|-------------|------------|------------|------|-------------|------------------------------------------------|--------------------------------|--------------------------------------------|----------------------------------------------------------------------------|----------------------------------------|------|
| OP_BSD002 | 17 | Access to sustainable quality basic services | Electricity | Carel Garden 1 and 2 Electrification | New electricity connections at Carel Garden 1 and 2 | Opex (INEP) | R2 880 000  | 01/07/2023 | 30/06/2024 | Tech | New Project | Develop Specifications and submit to SCM - 10% | Tender Advertisment - 5% (15%) | Appointment of service provider - 5% (20%) | Connections completed at Carel Garden 1 and 2 (144 Connections) 80% (100%) | Appointment letter and Progress report | INEP |
| OP_BSD003 | 11 | Access to sustainable quality basic services | Electricity | Itlileng(Mat swi) Electrification    | New Electricity connections at Itlileng(Mat swi)    | Opex (INEP) | #####       | 01/07/2023 | 30/06/2024 | Tech | New Project | Develop Specifications and submit to SCM - 10% | Tender Advertisment - 5% (15%) | Appointment of service provider - 5% (20%) | Connections completed at Itlileng(Mat swi) (120 Connections) 80% (100%)    | Appointment letter and Progress report | INEP |
| OP_BSD004 | 27 | Access to sustainable quality basic services | Electricity | Tlithokwe village electrification    | New Electricity connections at Tlithokwe            | Opex (INEP) | R1 760 000  | 01/07/2023 | 30/06/2024 | Tech | New Project | Develop Specifications and submit to SCM - 10% | Tender Advertisment - 5% (15%) | Appointment of service provider - 5% (20%) | Connections completed at Tlithokwe (88 Connections) 80% (100%)             | Appointment letter and Progress report | INEP |
| OP_BSD005 |    | Access to sustainable quality basic services | Electricity | Ramaroka village electrification     | New Electrification connections at Ramaroka         | Opex (INEP) | RR1 360 000 | 01/07/2023 | 30/06/2024 | Tech | New Project | Develop Specifications and submit to SCM - 10% | Tender Advertisment - 5% (15%) | Appointment of service provider - 5% (20%) | Connections completed at Ramaroka (68 Connections) 80% (100%)              | Appointment letter and Progress report | INEP |



| 3-year Capital Works Plan by Ward |                                                                       |            |                 |                                         |          |            |          |          |          |          |          |          |          |                         |            |               |                   |               |                 |     |
|-----------------------------------|-----------------------------------------------------------------------|------------|-----------------|-----------------------------------------|----------|------------|----------|----------|----------|----------|----------|----------|----------|-------------------------|------------|---------------|-------------------|---------------|-----------------|-----|
| Ward                              | Project Name                                                          | Start date | Completion date | 2023/24 Monthly Expenditure Projections |          |            |          |          |          |          |          |          |          | MTREF Budget allocation |            |               | Source of Funding |               |                 |     |
|                                   |                                                                       |            |                 | July '23                                | Aug '23  | Sept '23   | Oct '23  | Nov '23  | Dec '23  | Jan '24  | Feb '24  | Mar '24  | Apr '24  | May '24                 | Jun '24    | MTREF 2023/24 | MTREF 2024/25     | MTREF 2025/26 |                 |     |
| Good Governance                   |                                                                       |            |                 |                                         |          |            |          |          |          |          |          |          |          |                         |            |               |                   |               |                 |     |
| Head office                       | Installation of ICT Networks and Equipments for new office building   | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R0       | R0       | R250 000 | R0       | R0       | R250 000 | R0       | R0                      | R0         | R0            | R500 000          | R0            | Own revenue     |     |
| Head office                       | Installations of DSTV Decoder                                         | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R0       | R3 500   | R0       | R0       | R0       | R0       | R0       | R0                      | R0         | R0            | R3 500            | R0            | Own revenue     |     |
| Head office                       | Installations of ICT Inverter and Solar for the new offices buildings | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R0       | R600 000 | R0       | R0       | R0       | R0       | R0       | R0                      | R0         | R0            | R600 000          | R0            | Own revenue     |     |
| Head office                       | Installation of 20 Cubicles at Kgapanne Old Sub office                | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R0       | R200 000 | R0       | R300 000 | R0       | R0       | R0       | R0                      | R0         | R0            | R500 000          | R0            | Own revenue     |     |
| BASIC SERVICE DELIVERY            |                                                                       |            |                 |                                         |          |            |          |          |          |          |          |          |          |                         |            |               |                   |               |                 |     |
| Head office                       | Designs for the extension of Municipal Office building                | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R0       | R0       | R0       | R0       | R500 000 | R0       | R0       | R0                      | R0         | R0            | R500 000          | R0            | Own revenue     |     |
| 5                                 | Construction of Ward 5 Community hall                                 | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R250 000 | R0       | R0       | R0       | R0       | R250 000 | R0       | R0                      | R0         | R0            | R500 000          | R2 000 000    | Own revenue     |     |
| 1                                 | Completion of Madumeleng / Sholong Sports Complex                     | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R750 000   | R250 000 | R750 000 | R500 000 | R750 000 |          | R500 000 | R450 000 | R4 704 000              | R0         | R0            | R9 404 000        | R0            | Own revenue     |     |
| 26                                | Construction of Buqa low level bridge (1)                             | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R625 000 | R250 000 | R0       | R0       | R0       | R0       | R250 000 | R0                      | R0         | R0            | R1 250 000        | R0            | MIG             |     |
| 9                                 | Construction of Sekgopo Moshale Low level bridge                      | 01/07/2023 | 30/06/2024      | R0                                      |          | R0         | R0       | R0       | R0       | R0       | R0       | R500 000 | R500 000 | R0                      | R550 000   | R0            | R1 550 000        | R0            | MIG             |     |
| 15                                | Construction of Street Paving at Raphahlelo/ Phooko (2.48 km)         | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R3 470 000 | R0       | R0       | R0       | R0       | R0       | R0       | R0       | R0                      | R3 470 000 | R0            | R6 940 000        | R0            | Own revenue     |     |
| 25                                | Construction Of Ramodumo street paving                                | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R5 915 000 | R0       | R0       | R0       | R0       | R0       | R0       | R5       | R0                      | R5 915 000 | R0            | R11 830 000       | R0            | Own revenue/MIG |     |
| 27                                | Construction of Rampepe Access Bridge (Counter funding)               | 01/07/2023 | 30/06/2024      | R0                                      | R0       | R0         | R550 000 | R0       | R0       | R550 000 | R0       | R550 000 | R0       | R0                      | R550 000   | R0            | R2 200 000        | R0            | Own revenue     |     |
| 25                                | Construction of Abel Street Paving                                    | 01/07/2023 | 30/06/2024      | R925 206                                | R925 206 | R925 206   | R925 206 | R925 206 | R925 206 | R925 206 | R925 206 | R925 206 | R925 206 | R925 206                | R925 201   | R925 206      | R11 102 467       | R4 280 000    | R0              | MIG |

| Ward        | Project Name                                                           | Start date | Completion date | 2023/24 Monthly Expenditure Projections |            |            |            |            |            |            |            |            |            |            |            | MTREF Budget allocation |               |               |             | Source of Funding |
|-------------|------------------------------------------------------------------------|------------|-----------------|-----------------------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|-------------------------|---------------|---------------|-------------|-------------------|
|             |                                                                        |            |                 | July '23                                | Aug '23    | Sept '23   | Oct '23    | Nov '23    | Dec '23    | Jan '24    | Feb '24    | Mar '24    | Apr '24    | May '24    | Jun '24    | MTREF 2023/24           | MTREF 2024/25 | MTREF 2025/26 |             |                   |
| 19          | Construction of Mohlabaeng street paving-Multi Year (3.3 km)           | 01/07/2023 | 30/06/2024      | R520 531                                | R520 531   | R520 531   | R520 531   | R520 531   | R520 531   | R520 531   | R520 531   | R520 531   | R520 531   | R520 501   | R520 531   | R520 503                | R6 246 314    | R0            | R0          | Own and MIG       |
| 2           | Construction of Moshakha/Makaba Street Paving (2.5 km)                 | 01/07/2023 | 30/06/2024      | R0                                      | R0         | R0         | R500 000   | R0         | R0         | R0         | R0         | R2 250 000 | R0         | R0         | R2 250 000 | R2 250 000              | R9 000 000    | R12 000 000   | R3 013 575  | MIG               |
| 2           | High Mast in Various Villages (1)                                      | 01/07/2023 | 30/06/2024      | R0                                      | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R597 244                | R0            | R0            | MIG         |                   |
| 26          | Designs for Boshakhe Bridge                                            | 01/07/2023 | 30/06/2024      | R0                                      | R0         | R100 000   | R0         | R0         | R100 000   | R0         | R0         | R0         | R0         | R0         | R0         | R400 000                | R1 000 000    | R0            | Own revenue |                   |
| 27          | Construction of Moisinoni Street Paving -Multi Year (1.5 km)           | 01/07/2023 | 30/06/2024      | R576 158                                | R576 158   | R1 000 000 | R1 000 000 | R0         | R1 000 000 | R576 158   | R0         | R1 000 000 | R0         | R0         | R1 000 000 | R1 000 000              | R5 000 000    | R7 041 168    | Own revenue |                   |
| 5           | Construction of Thibeni Street Paving-Multi Year (2.3 km)              | 01/07/2023 | 30/06/2024      | R1 125 000                              | R0         | R0         | R1 125 000 | R0         | R0         | R1 125 000 | R0         | R0         | R0         | R1 125 000 | R0         | R0                      | R4 500 000    | R1 206 072    | Own revenue |                   |
| 24          | Modubung Regraveling of Road to Cemetery (1.3 km)                      | 01/07/2023 | 30/06/2024      | R425 000                                | R1 283 333 | R1 283 333 | R425 000   | R1 283 333 | R1 283 333 | R425 000   | R1 283 333 | R1 283 333 | R1 283 333 | R1 283 333 | R1 283 333 | R1 283 333              | R1 700 000    | R0            | R0          | MIG               |
| 19          | Construction of Burkina Faso street paving -Multi Year (2km)           | 01/07/2023 | 30/06/2024      | R2 250 000                              | R0         | R0         | R2 250 000 | R0         | R0         | R2 250 000 | R0         | R0         | R0         | R2 250 000 | R0         | R0                      | R9 000 000    | R12 000 000   | R3 013 575  | MIG               |
| 23          | Construction of Maupa Street Paving-Multi Year (4.9 km)                | 01/07/2023 | 30/06/2024      | R2 250 000                              | R0         | R0         | R2 250 000 | R0         | R0         | R2 250 000 | R0         | R0         | R0         | R2 250 000 | R0         | R0                      | R9 000 000    | R12 000 000   | R18 200 000 | MIG               |
| 4           | Construction of Masakhaneng Street Paving -Multi Year (3.1 km)         | 01/07/2023 | 30/06/2024      | R654 060                                | R0         | R0         | R0         | R644 060   | R0         | R2 250 000 | R680 000   | R0         | R2 900 000 | R0         | R600 605   | R7 728 725              | R10 000 000   | R7 321 275    | MIG         |                   |
| Head office | Supply and delivery of 2 Traffic Vehicles                              | 01/07/2023 | 30/06/2024      | R0                                      | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R800 000   | R800 000                | R0            | R0            | Own revenue |                   |
| 27          | Designs of Mokwawala DLTC                                              | 01/07/2023 | 30/06/2024      | R0                                      | R0         | R0         | R0         | R0         | R0         | R0         | R -        | R0         | R0         | R0         | R700 000   | R700 000                | R0            | R0            | Own revenue |                   |
| Head Office | Refurbishment of LV network at Pearl and Orchards Street-Modjadiskloof | 01/07/2023 | 30/06/2024      | R0                                      | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R0         | R1 000 000 | R1 000 000              | R2 000 000    | R2 000 000    | Own revenue |                   |

| Ward        | Project Name                                                | Start date | Completion date | 2023/24 Monthly Expenditure Projections |         |          |         |         |          |         |         |         |         |         |         | MTREF Budget allocation |               |               |             | Source of Funding |
|-------------|-------------------------------------------------------------|------------|-----------------|-----------------------------------------|---------|----------|---------|---------|----------|---------|---------|---------|---------|---------|---------|-------------------------|---------------|---------------|-------------|-------------------|
|             |                                                             |            |                 | July '23                                | Aug '23 | Sept '23 | Oct '23 | Nov '23 | Dec '23  | Jan '24 | Feb '24 | Mar '24 | Apr '24 | May '24 | Jun '24 | MTREF 2023/24           | MTREF 2024/25 | MTREF 2025/26 |             |                   |
| Head Office | Replacement of old HT Cables from Spar to FNB-Modjadiskloof | 01/07/2023 | 30/06/2024      | R0                                      | R0      | R0       | R0      | R0      | R0       | R0      | R0      | R0      | R0      | R0      | R0      | R1 000 000              | R2 000 000    | R2 000 000    | Own revenue |                   |
| Head Office | Supply and delivery of Emergency Transformers               | 01/07/2023 | 30/06/2024      | R0                                      | R0      | R0       | R0      | R0      | R0       | R0      | R0      | R0      | R0      | R0      | R0      | R1 000 000              | R2 000 000    | R2 000 000    | Own revenue |                   |
| Head Office | Supply and delivery of mobile Scaffolding                   | 01/07/2023 | 30/06/2024      | R0                                      | R0      | R30 000  | R0      | R0      | R0       | R0      | R0      | R0      | R0      | R0      | R0      | R30 000                 | R0            | R0            | Own revenue |                   |
| 20          | Maphalle Landfill Site ph2                                  | 01/07/2023 | 30/06/2024      | R0                                      | R0      | R0       | R0      | R0      | R0       | R0      | R0      | R0      | R0      | R0      | R0      | R500 000                | R10 000 000   | R15 000 000   | MIG         |                   |
| Head office | Supply and delivery of 15 Chain Saws                        | 01/07/2023 | 30/06/2024      | R0                                      | R0      | R        | R0      | R0      | R150 000 | R0      | R0      | R0      | R0      | R0      | R0      | R150 000                | R0            | R0            | Own revenue |                   |
| Head office | Supply and deliver of 20 Grass Cutters                      | 01/07/2023 | 30/06/2024      | R0                                      | R0      | R0       | R0      | R0      | R400 000 | R0      | R0      | R0      | R0      | R0      | R0      | R400 000                | R1 400 000    | R0            | Own revenue |                   |
| Head office | Supply and Delivery of 11 Skip Bins (6 cubic meter)         | 01/07/2023 | 30/06/2024      | R0                                      | R0      | R0       | R0      | R0      | R500 000 | R0      | R0      | R0      | R0      | R0      | R0      | R500 000                | R1 200 000    | R1 500 000    | Own revenue |                   |
| 25          | Construction of low level bridges                           | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R1 000 000    | R2 000 000    | Own revenue |                   |
| 29          | Rehabilitation of Modjadiskloof Eugene streets Phase 2      | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R1 000 000    | R2 000 000    | Own revenue |                   |
| 3 & 4       | Resealing and Rehabilitation of Kgapanne Internal Streets   | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R1 000 000    | R2 000 000    | Own revenue |                   |
| 21          | Construction of Ramaroka Street Paving                      | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R5 609 756    | R5 000 000    | MIG         |                   |
| 6           | Construction of Ramphenyane Bridge                          | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R1 000 000    | R4 500 000    | MIG         |                   |
| 13          | Construction of Senwamokope Street Paving                   | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R0            | R174 900      | MIG         |                   |
| Head office | Supply & delivery of 1 x Electricity Bakkie                 | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R1 250 000    | R0            | Own revenue |                   |
| Head office | Supply & delivery of Waste Management Bakkies               | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a                     | R1 000 000    | R0            | Own revenue |                   |

| Ward        | Project Name                                                          | Start date | Completion date | 2023/24 Monthly Expenditure Projections |         |          |         |         |         |         |         |         |         |         |          | MTREF Budget allocation |               |               | Source of Funding |
|-------------|-----------------------------------------------------------------------|------------|-----------------|-----------------------------------------|---------|----------|---------|---------|---------|---------|---------|---------|---------|---------|----------|-------------------------|---------------|---------------|-------------------|
|             |                                                                       |            |                 | July '23                                | Aug '23 | Sept '23 | Oct '23 | Nov '23 | Dec '23 | Jan '24 | Feb '24 | Mar '24 | Apr '24 | May '24 | Jun '24  | MTREF 2023/24           | MTREF 2024/25 | MTREF 2025/26 |                   |
| Head office | Social Media Equipment(Camera,Lens, Ring Light, Tripot & Flash Light) | 01/07/2024 | 30/06/2025      | n/a                                     | n/a     | n/a      | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | n/a     | R300 000 | R0                      | Own revenue   |               |                   |

# 2023/24 THIRD QUARTER SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN REPORT

Signatures

2023/2024 THIRD QUARTER SDBIP REPORT is Compiled By:




Mr. Sewape MO  
Municipal Manager

26/04/2024

DATE

2023/24 THIRD QUARTER SDBIP REPORT is Approved By:



Cllr. Mamanyoha TD  
Mayor

26/04/2024

DATE