GREATER LETABA MUNICIPALITY





2016/17

THIRD QUARTER SDBIP REPORT (SECTION 52)



Table of Contents	
Introduction	3
Legislation	3
Methodology and Contents	4
Strategic Vision, Mission and Strategy Map	5
Summary	6
Municipal Transformation and Organisational Development KPI's	7
Municipal Transformation and Organisational Development Projects	9
Basic Service Delivery KPI's	11
Basic Service Delivery Projects	12
Local Economic KPI 's	21
Local Economic Projects	22
Municipal Financial Viability KPI's	23
Municipal Financial Viability Projects Cond Covernous and Bubble Porticipation KBBs	25
Good Governance and Public Participation KPI's Good Governance and Public Participation Projects	2629
	30
Approval	

Introduction

The development, implementation and monitoring of a Service Delivery and Budget Implementation Plan (SDBIP) is required by the Municipal Finance Management Act (MFMA).

In terms of Circular 13 of National Treasury, "the SDBIP gives effect to the Integrated Development Plan (IDP) and budget of the municipality and will be possible if the IDP and budget are fully aligned with each other, as required by the MFMA."

As the budget gives effect to the strategic priorities of the municipality it is important to supplement the budget and the IDP with a management and implementation plan.

The SDBIP serves as the commitment by the Municipality, which includes the administration, council and community, whereby the intended objectives and projected achievements are expressed in order to ensure that desired outcomes over the long term are achieved and these are implemented by the administration over the next twelve months.

The SDBIP provides the basis for measuring performance in service delivery against quarterly targets and implementing the budget based on monthly projections.

Circular 13 further suggests that "the SDBIP provides the vital link between the mayor, council (executive) and the administration, and facilitates the process for holding management accountable for its performance. The SDBIP is a management, implementation and monitoring tool that will assist the mayor, councillors, municipal manager, senior managers and community."

The purpose of the SDBIP is to monitor the execution of the budget, performance of senior management and achievement of the strategic objectives set by council. It enables the municipal manager to monitor the performance of senior managers, the mayor to monitor the performance of the municipal manager, and for the community to monitor the performance of the municipal manager, and for the community to monitor the performance of the municipal manager, and better accountability, the SDBIP should therefore determine and be aligned with the performance agreements of the municipal manager and senior managers.

The development, implementation and monitoring of a Service Delivery and Budget Implementation Plan (SDBIP) is required by the Municipal Finance Management Act (MFMA).

In terms of Circular 13 of National Treasury, "the SDBIP gives effect to the Integrated Development Plan (IDP) and budget of the municipality and will be possible if the IDP and budget are fully aligned with each other, as required by the MFMA."

According to the Municipal Finance Act (MFMA) the definition of a SDBIP is:

Legislation

service delivery and budget implementation plan' means a detailed plan approved by the mayor of a municipality in terms of section 53 (1) (c) (ii) for implementing the municipality's delivery of municipal services and its annual budget, and which must indicate-

- (a) projections for each month;
- (i) revenue to be collected by source;
- (ii) operational and capital expenditure by vote;
- (b) service delivery targets and performance indicators for each quarter.

Section 53 of the MFMA stipulates that the Mayor should approve the SDBIP within 28 days after the approval of the budget. The Mayor must also ensure that the revenue and expenditure projections for each month and the service delivery targets and performance indicators as set out in the SDBIP are made public within 14 days after their approval.

The following National Treasury prescriptions as minimum requirements that must form part of the SDBIP are applicable to the Municipality:

- (1) Monthly projections of revenue to be collected by source.
- (2) Monthly projections of expenditure (operating and capital) and revenue for each vote.
- (3) Quarterly projections of service delivery targets and performance indicators for each vote.
- (4) Ward information for expenditure and service delivery.
- (5) Detailed capital works plan broken down per ward for three years.
- * Section 1 of the MFMA defines a "vote" as:
- a) One of the main segments into which a budget of a municipality is divided for the appropriation of money for the different departments or functional areas of the municipality; and
- b) which specifies the total amount that is appropriated for the purposes of the department or functional area concerned.

Section 28 of the Municipal Finance Management Act deals with adjustments budgets. In terms of the Act, an adjustments budget is intended to do the following: Sub-Section 2 a) Must adjust the revenue and expenditure estimates downwards if there is material under-collection of revenue during the current year b) May appropriate additional revenues that have become available over and above those anticipated in the annual budget, but only to revise or accelerate spending programmes already budgeted for c) May, within a prescribed framework, authorise unforeseeable and unavoidable expenditure recommended by the mayor of the municipality d) May authorise the utilisation of projected savings in one vote towards spending under another vote e) May authorise the spending of funds that were unspent at the end of the past financial year where the under-spending could not reasonably have been foreseen at the time to include projected roll-overs when the annual budget for the current year was approved by the council f) May correct any errors in the annual budget; and g) May provide for any other expenditure within a prescribed framework.

Methodology and Content

National Treasury directives are clear on the contents and methodology to derive at the SDBIP.

As a first step, the IDP objectives need to be quantified and related into key performance indicators. The budget is aligned to the objectives, projects and activities to enable the SDBIP to serve as monitoring tool for service delivery.

The SDBIP is described as a layered plan. The top layer deals with consolidated service delivery targets and time frames. Top Management is held accountable for the implementation of the consolidated projects and Key Performance Indicators. From the consolidated information, top management is expected to develop the next level of detail by breaking up outputs into smaller outputs and then linking and assigning responsibility to middle-level and junior managers.

The SDBIP of the Greater Letaba Municipality consists of strategic objectives derived from the IDP that are aligned with the strategic intent of the organisation. Strategic indicators with targets are set to measure the objectives. The Municipal Manager takes responsibility for the strategic indicators and objectives which will form part of his/her Performance Agreement and Plan. Projects and activities are aligned to the indicators with quarterly targets, time-frame and budget assigned to each.

The Strategic Indicators give rise to the institutional indicators for which the Directors will take responsibility. These indicators will form part of the Performance Agreements and Plans of Senior Managers (Directors). Indicators are assigned quarterly targets and responsibilities to monitor performance.

Derived from this, the next layer is developed, whereby the details with responsibilities for the next level of management is outlined and forms part of the Lower SDBIP. This lower SDBIP is a management tool for the S57 Managers and need not be made public and is a separate document for each internal department.

The SDBIP serves as a management, implementation and monitoring tool that will assist the Mayor, Councilors, Municipal Manager and Directors in delivering services to the community

Vision and Mission	The strategic vision of the organisation sets the long term goal the Municipality wants to achieve. The vision of Greater Letaba Municipality is:
	"To be an outstanding agro-processing and eco-cultural tourism hub".
	The strategic mission speaks about what the purpose of Greater Letaba Municipality is:
	The mission of Greater Letaba Municipality is to ensure an effective, efficient and economically viable municipality through: Provision of accountable, transparent, consultative and co-operative governance. Improving the quality of life through economic development and poverty alleviation. Provision of sustainable services. Ensuring a safe and healthy environment.
Strategy map	The Strategy Map depicts the strategic objectives on how Greater Letaba Municipality will be able to become an outstanding agro-processing and eco-cultural tourism hub while providing sustainable and affordable services to all. These objectives were positioned in terms of the Balanced Scorecard Perspectives being: Learning and Growth; Institutional Processes; Financial results and Community Satisfaction. All operational outputs (projects, initiatives and process) as contained within the SDBIP are aligned to the attainment of one or more of these objectives.

Votes and	Votes	Objectives and Targets
Operational objectives	Municipal Manager Office (Vote 0040)	To lead, direct and manage a motivated and inspired administration and account to the Greater Letaba Municipal Council as Accounting Officer for long term municipal sustainability to achieve a good creditor rating within the requirements of the relevant legislation and whereas the following sections within the department, i.e. HIV/Aids, Youth, Disabled and Gender Desk, Communication and Internal Auditing is managed for integration, economic growth, marginalised poverty alleviation, efficient, economic and effective communication and service delivery.
	Finance (Vote 0050)	To secure a sound and sustainable management of the financial affairs of Greater Letaba Municipality by managing the budget and treasury office and advising and if necessary assisting the Accounting Officer and the Directors in their duties and delegation contained in the MFMA. Ensuring that the Greater Letaba Municipality is 100% financially viable when it comes to cost coverage and to manage the grant revenue of the municipality so that no grant funding is foregone
	Community Services (Vote 0028)	To co-ordinate Environmental Health Services, Sports Arts and Culture, Education, Libraries, Safety and Security, Environmental and Waste management, Health and Social development programmes as well as Disaster management to decrease community affected by disasters
	Infrastructure Development and Economic Planning (Votes 0029 and 0022)	To ensure that the service delivery requirements for roads are met and maintenance of water, sewerage and electricity are conducted for access to basic services as well as no less than an average of 100% MIG expenditure
		To direct the Greater Letaba Municipality's resources for advanced economic development and investment growth through appropriate town and infrastructure planning in order that an environment is created whereby all residents will have a sustainable income.
	Corporate Services (Vote 0046)	To ensure efficient and effective operation of council services, human resources and management, legal services and the provision of high quality customer orientated administrative systems. Ensuring 100% compliance to the Skills Development Plan.

SERVICE DELIVERY PERFORMANCE SUMMARY 3rd QUARTER 2016/17

The table and graph below illustrates service delivery performance of Greater Letaba Municipality against the National Key

KPA's Performance Indicators	No. of	No. of targets	No. of targets	% Target
	Applicable	achieved	not achieved	achieved
	Indicators			
Municipal Transformation and Organisational Development	10	9	1	90%
Basic ServiceDelivery	5	1	4	20%
Local Economic Development	4	4	0	100%
Municipal Finance Management Viability	18	12	6	67%
Good Governance and Public Participation	20	13	5	72%
	55	39	16	71%

		Overall % = 71%						
KPA's Projects	No. of	No. of targets	No. of targets	% Target				
	Applicable	achieved	not achieved	achieved				
	Indicators							
Municipal Transformation and Organisational Development	13	3	10	23%				
Basic ServiceDelivery	94	61	33	65%				
Local Economic Development	3	3	0	100%				
Municipal Finance Management Viability	3	3	0	100%				
Good Governance and Public Participation	4	2	0	50%				
	117	72	45	62%				

		Ove	erall % = 62%	
KPA's Performance Indicators and Projects	No. of Applicable Indicators including projects	No. of targets achieved	No. of targets not achieved	_
Municipal Transformation and Organisational Development	23	12	11	52%
Basic ServiceDelivery	98	62	36	63%
Local Economic Development	7	7	0	100%
Municipal Finance Management Viability	21	15	6	71%
Good Governance and Public Participation	22	15	7	68%
	172	111	61	65%

Overall % = 65%

The municipality had a total of 171 Key performance Indicators and Projects for 2016/17 3rd quarter. The municipality managed to record good performance on 110 key performance indicators which constitutes to 65%. The 35% of non achievement was due to less number of land use applications not being processed since the municipality do not have the SPLUM by laws, Consumers not paying for services rendered to them and municipal by laws not reviewed and promulgated and delay in appointment of service provider.

KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME NINE (OUTPUT 1: IMPLEMENT A DIFFERENTIATED APPROACH TO MUNICIPAL FINANCING, PLANNING AND SUPPORT, OUTPUT 4: ACTIONS SUPPORTIVE OF THE HUMAN SETTLEMENT OUTCOMES)

	Municipal Programm es	Objectives	Key Performance measures/ Performance Indicator	KPI Unit of measure	Baseline / Status	Annual Target (30/06/2017)	Budget 2016/17	3rd Quarter (1 Jan 31 Mar 2017)	3rd Quarter Actual Performance	Remarks	Challenges	Corrective measures	Responsible Person	Evidence requires
Integrated Sustainable Development		2016/17 IDP by 31	To approve Draft 2016/17 IDP by 31 March 2017	Date		Approval of 2016/17 IDP by 31 March 2017	Operational	Approval of 2016/17 IDP by 31 March 2017	Draft 2016/17 IDP approved on 30 March 2017	Target Achieved	None	None	Director INDEP	Council approved Draft IDP and resolution, Council Resolution
Improved Governance and Organisational Excellence		reporting and compliance within the	# of Quarterly performance reports compiled by 30 June 2017.	Number	4 Quarterly reports	4 Quarterly performance reports compiled	Operational	1 Quarterly performance reports compiled	1 Quarterly performance reports compiled	Target Achieved	None	None	Municipal Manager	Council approved Quarterly reports
Improved Governance and Organisational Excellence		assessments for \$54 & 56 Managers is conducted within 30 days after the end of	# of Individual performance assessments conducted in 2015/16 for Sec 54 & 56 Managers financial year by 30 June 2017	Number	2 Individual performance assessements for 2014/15 Annual and 2015/16 Mid year	2 Individual performnace conducted for Sec 54 & 56 Managers	Operational	1 Individual performnace conducted for Sec 54 & 56 Managers	Individual Assessments not conducted	Target not Achieved	Competing activities	To conclude the assessment in the 4th quarter	Municipal Manager	Performance Assessments report
Improved Governance and Organisational Excellence		reporting and compliance within the financial year	To submit 2016/17 Mid-Year report to CoGHSTA, Provincial and National Treasury by 25 January 2017	Date	25-Jan-16	Submission of 2016/17 Mid- year report to CoGHSTA, Provincial Treasury and National Treasury by 25 January 2017.	Operational	2016/17 Mid- year report to CoGHSTA, Provincial Treasury and National	Mid Year report submitted to National Treasury, CoGHSTA and Provincial Treasury on the 25 January 2017		None	None	Municipal Manager	Dated proof of submission to CoGHSTA, Provincial and National Treasury

KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME NINE (OUTPUT 1: IMPLEMENT A DIFFERENTIATED APPROACH TO MUNICIPAL FINANCING, PLANNING AND SUPPORT, OUTPUT 4: ACTIONS SUPPORTIVE OF THE HUMAN SETTLEMENT OUTCOMES)

Inanarousad	PMS	To ensure municipal	To table 2015/16	Date		Tabling of	Operational	Tabling of	2015/16	Target Achieved	None	None	Municipal	Council approved
Improved Governance and	FIVIS	reporting and compliance	Annual Report in Council by 31 January	Date		2015/16 Annual report in Council		Tabling of 2016/17 Annual report in Council	Annual report tabled at	rarget Achieved	None	None		Annual report, Council resolution
Organisational Excellence		·	2017			by 31 January 2017		by 31 January 2017.	council on the 31 January 2017					
Improved Governance and Organisational Excellence	PMS	To ensure municipal reporting and compliance within the financial year	Oversight report on	Date	31/03/2016	Tabling of 2015/16 Oversight report on the Annual Report in Council by 31 March 2017	Operational	Tabling of 2015/16 Oversight report on the Annual Report in Council by 31 March 2017.	2015/16 Oversight Report tabled by council on the 30 March 2017	Target Achieved	None	None	Municipal Manager	Council approv. Oversight repor on the Annual report, Council resolution
Improved Governance and Organisational Excellence	PMS	To ensure municipal reporting and compliance within the financial year	To approve reviewed 2016/17 SDBIP in Council by 31 March 2017	Date	31-Mar-16	Approval of the reviewed 2016/17 SDBIP in Council by 31 March 2017	Operational	Approval of the reviewed 2016/17 SDBIP in Council by 31 March 2017.	Achieved	Target Achieved	None	None	Municipal Manager	Reviewed 2016/17 SDBIF Council resoluti
Improved Governance and Organisational Excellence	Legal Services	and effictiveness of municipal	% developed Service Level Agreements within 30 days after the appointment of Service provider by 30 June 2017 (# of SLA's developed/ # of Appointments made)	Percentage	100% SLA developed	100% (# of SLA s developed/ # of Appointments made)	Operational	100% (# of SLA s developed/ # of Appointments made)	developed	Target Achieved	None	None	Director Corp	Dated signed Service Level Agreements
Improved Governance and Organisational Excellence	Internal Audit	To conduct quarterly assessment on municipal performance within the financial year	# of performance audit reports compiled and issued to the Accounting Officer by 30 June 2017.	Number	4 Performance audit reports issued	4 Performance audit reports issued	Operational	1 Performance audit reports compiled and issued to the Accounting Officer	1 Performance audit reports compiled and issued to the Accounting Officer	Target Achieved	None	None	Municipal Manager	Performance Audit report tabled,Council resolution, repo signed off by th MM
Improved Governance and Organisational Excellence	Internal Audit	Functionality of Audit within the financial year	To develop Audit action plan for 2015/16 31 January 2017	Date	31-Jan-16	Development of 2015/16 Audit Action plan by 31 January 2017	Operational	Development of 2015/16 Audit Action plan by 31 January 2017	2015/16 Audit action plan developed and submitted to council on 30 January 2017	Target Achieved	None	None	None	Council approv audit action pla Council resoluti

2016/17 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER

Vote Nr	Region	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget	3rd Quarter (1 Jan 31 Mar 2017)	3rd Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Evidence required
39	Head Office	Municipal Transformation and Development			To Purchase 1 Scanner office by 30 June 2017	Scanner	01/07/2016	30/06/2017	Director Corp	GLM	5 000	5 000	1 Scanner purchased and delivered	Scanner not purchased			To finalise the procurement in the 4th Quarter	Delivery note
41	Head Office	Municipal Transformation and Development			To Purchase office Furniture by 30 June 2017 (22 High back chairs, 22 Office tables and 44 visitors chairs)		01/07/2016	30/06/2017	Director Corp	GLM	2 000 000		Service Provider	Tender advertised, service provider not appointed		Delay in appointment of service provider	To finalise the procurement in the 4th Quarter	Delivery note
39	Head Office	Municipal Transformation and Development			To purchase 55 Laptops by 30 June 2017	Laptop Replacement	01/07/2016	30/06/2017	Director Corp	GLM	200 000		Advertisement and Appointment of Service Provider	Tender advertised, service provider not appointed			To finalise the procurement in the 4th Quarter	Delivery note
39	Head Office	Municipal Transformation and Development			To Purchase Desktops by 20 June 2017	Desktops replacements	01/07/2016	30/06/2017	Director Corp	GLM	150 000		Advertisement and Appointment of Service Provider	Tender advertised, service provider not appointed	Achieved		To finalise the procurement in the 4th Quarter	Delivery note
39	Head Office	Municipal Transformation and Development	Governance		To Purchase and Install Uninterupted Power Supply by 30 June 2017	Uninterrupted Power Supply	01/07/2016	30/06/2017	Director Corp	GLM	150 000		Advertisement and Appointment of Service Provider	Tender advertised, service provider not appointed	Achieved		To finalise the procurement in the 4th Quarter	Delivery note
39	Head Office	Municipal Transformation and Development		, ,	To purchase and Install Brail Note Software by 31 March 2017	Brail Note	01/07/2016	30/06/2017	Director Corp	GLM	100 000		Brail Printer Software purchased and Installed	Brail Printer Software purchased and installed	Target Achieved	None	None	Delivery note

39	Head Office	Municipal Transformation and Development	Governance	0,	To purchase and Install of Org Plus Professional system by 30 June 2017	Org Plus Professionalls	01/07/2016	30/06/2017	Director Corp	GLM	24 000		Develop and submit specification to SCM for advertisement		Target Achieved	None	None	Delivery note
39	Head Office	Municipal Transformation and Development	Governance	Technology	To purchase and Install Call Log System by 30 June 2017		01/07/2016	30/06/2017	Director Corp	GLM	350 000		Call Log System purchased and Installed	Service povider not appointed		Delay in appointment of service provider	procurement in	Delivery note
41	Head Office	Municipal Transformation and Development		Management	To purchase 16 Mobile Filling Units by 31 June 2017	Mobile Filing Unit	01/07/2016	30/06/2017	Director Corp	GLM	200 000		delivered	Tender not advertised , service provider not adevrtised	Target not Achieved	Delay in appointment of service provider	To finalise the procurement in the 4th Quarter	Delivery note
41	Head Office	Municipal Transformation and Development	Governance	Management	To purchase 16 Steel Cabinets Units by 31 June 2017	Steel Cabinets(sub Offices,, MM & Corps)	01/07/2016	30/06/2017	Director Corp	GLM	15 000		delivered	Tender not advertised , service provider not adevrtised	Achieved		procurement in	Delivery note
41	Head Office	Municipal Transformation and Development		Technology	To Purchase PDF Converter Software by 30 June 2017	. D. Comverter	01/07/2016	30/06/2017	Director Corp	GLM	10 000	10 000		PDF Converter purchased and delivered	Target Achieved	None		Delivery note
41	Head Office	Municipal Transformation and Development			To purchase and Intall Server room air conditioner by 30 June 2017	Server room air Conditioner	01/07/2016	30/06/2017	Director Corp	GLM	25 000		Server room air conditioner purchased and Installed	Service povider not appointed	Target not Achieved	Delay in appointment of service provider		Delivery note
41	Head Office	Municipal Transformation and Development	Governance		corporate services	Refurbishmet of corporate services Offices, toilet, Kitchen & registry	01/07/2016	30/06/2017	Director Corp	GLM	305 000		foyer to corporate	Tender not advertised , service provider not adevrtised	Target not Achieved	Delay in appointment of service provider	the 4th Quarter	Payment certificate & Progress report

KPA 2 : BASIC SERVICE DELIVERY INDICATORS

OUTPUT 2: IMPROVING ACCESS TO BASIC SERVICES, OUTPUT 3: IMPLEMENTATION OF THE COMMUNITY WORKS PROGRAMME

	OUTPUT 2: IMPROVING ACCESS TO BASIC SERVICES, OUTPUT 3: IMPLEMENTATION OF THE COMMUNITY WORKS PROGRAMME The Control of the Community works programme Co													
Vote Nr	Strategic Objective	Programme	Measurable Objective	KPI Unit of measure/ Performance Indicator	Baseline / Status	Target (30/06/17)	Budget 2016/2017	3rd Quarter (1 Jan 31 Mar 2017)	Performance	Remarks	Challenges	Corrective Measures	Responsible Person	Evidence required
	Integrated and Sustainable Human Settlement	Spatial Planning	To ensure that land use applications are processed within 90 days of receipt.	% of land use applications processed (# of applications received / # of land use applications processed) within 90 days of receipt by 30 June 2017.	0% applications processed	applications processed (# of applications received / # of land use applications processed)	Operational	100% applications processed (# of applications received / # of land use applications processed)	no land use applications processed for 3rd quarter	Target not Achieved	The municipal planning tribunal could not process the applications due to unavailability of SPLUM by laws.	To conclude publuic participating the SPLUMA by laws	Director Iplan	Dated register recording land use applications & Land use applications
	Access to Sustainable Basic Services	Waste management	Provision of waste removal within the financial year	# of HH with access to refuse removal at least once a week by 30 June 2017.	4654 HH accessed refuse removal once a week	4654 HH with access to refuse removal at least once a week	Operational	access to refuse removal at least once a week	4654 HH have access to refuse removal at least once a week	Target Achieved	None	None	Director COMM	Rooster/ waste management reports
	Improved Governance and Organisational Excellence	Legal	To monitor the reviewal of by laws and policies within a financial year	# of By laws reviewed (# of policies reviewed/ # of By laws)		# of By laws reviewed (# of policies reviewed/ # of By laws)	Operational	# of By laws reviewed (# of policies reviewed/ # of By laws)	0 by laws reviewed	Target not Achieved	the public participation of the SPLUMA by laws was halted	the by laws will be reviewed during the 4th qauarter	Director Corps/ Director Tech	Reviewed and council approved by laws
	Improved Governance and Organisational Excellence	Legal	To monitor the reviewal of by laws and policies within a financial year	# of by laws promulgated (# of By laws promulgated/ by laws due for promulgation	New	# of by laws promulgated (# of By laws promulgated/ by laws due for promulgation	Operational	# of by laws promulgated (# of By laws promulgated/ by laws due for promulgation	0 by laws promulgated	Target not Achieved	the public participation of the SPLUMA by laws was halted	2 draft by- laws (Electricity & SPLUM) reviewed, awaiting public participation	Director Corps/ Director Tech	By laws promulgated
	Access to Sustainable Basic Services	Electricity	To ensure reduction of electricity losse s within a financial year	% of electricity losses reduced as per regulation	New	% of electricity losses reduced : # of electricity lossed / % of electricity supplied	Operational	% of electricity losses reduced: # of electricity lossed / % of electricity supplied	21% of electricity losses reduced	Target not Achieved	the municipality is not billing own consumption	The municipality must start billing for municipal usage to track spending patterns of the municiaplity	Director Tech	Electricity/ Finance reports
	Access to Sustainable Basic Services	Infrastructure	development and	Development of municipal infrastructure plan	New	Approved Municipal Infrastructure Plan	Operattional	Approved Municipal Infrastructure Plan	Municipa Infrastructure plan was approved	Target Achieved	None	None	Director Tech	Approved Municipal Infrastructure Plan

BSB KPI's -2016/17 SDBIP Page 12

							SUMMARY	OF CAPITAL A	2016/17 CAP AND OPERATIO	ITAL WORKS NAL PROJEC		ONSIBLE MAN	AGER_					
Vote Nr	Re gio n	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget	3rd Quarter Target (31 Mar 2017)	3rd Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Evidence required
14		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To construct a Library at Shotong by 30 June 2017	Shotong Library (Phase1)	01/07/2016	30/06/2017	Director Tech	GLM	2 000 000	1 000 000	Construction commences	Contractor not appointed	Target not Achived	Tender at Adjudication phase	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
14		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To construct a Library at Rotterdam by 30 June 2017	Rotterdam Library (Phase 1)	01/07/2016	30/06/2017	Director Tech	GLM	2 000 000	1 000 000	Construction commences	Contractor not appointed	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services	Community Services		Rotterdam Communiry Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	3 000 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services	Services	To purchase 2000 Chairs and 10 Tables for Mokwakwaila & Senwamokgope by 30 June 2017	Tables (10) for Mokwakwaila & Senwamokgope	01/07/2016	30/06/2017	Director Tech	GLM	350 000	350 000	Tender processes and appoint service provider	Tender advertised, service provider appointed	Target Achieved	None	None	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services		To Construct a Community hall at Ward 2 by 30 June 2017	Ward 2 Community Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	2 400 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Community hall at Ward 5 by 30 June 2017	Ward 5 Community Hall (Planning)	01/07/2016	30/06/2017	Director Tech	GLM	400 000	400 000	Construction commences	Consulting Engineers not not appointed	Target not Achived	Engineers appointed late	To Complete the designs in the 4th Quarter	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Community hall at Matshwi by 30 June 2017	Matswi Community Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	2 400 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Community hall at Mohlele by 30 June 2017	Mohlele Community Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	1 000 000	Construction commences	Construction commenced, Foundations completed	Target Achieved	Contract has been terminated due to poor performance		Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Community hall atMamaila Kolebetona by 30 June 2017	Mamaila- Kolobetona Community Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	2 682 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services		To Design a Community hall at Shamfana by 30 June 2017	Shamfana Community Hall (Phase 2)	01/07/2016	30/06/2017	Director Tech	GLM	1 500 000	2 400 000	Construction commences	Contractor not appointed	Target not Achived	Tender not advertised	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
32		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Design a community hall in Lemondokop by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	400 000	400 000	Construction commences	Consulting Engineers not appointed	Target not Achived	Consulting Engineers appointed late	To Complete the designs in the 4th Quarter	Progress report, Payment Certificates

	100000000000000000000000000000000000000	IA		1	1	04/07/0040	00/00/0047	In:				11	W	1_	1		lin
32	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Design a community hall in Thlothlokwe by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	400 000	400 000	Draft designs completed	Consulting Engineers not appointed	Target not Achived	The municipality is still negotiating with the service provider	To finalise the appointment of the service provider in the 4th Quarter	Progress report, Payment Certificates
32	Basic Service Delivery	Access to Sustainable Basic Services		To Construct a Sports Complex in Mamanyoha by 30 June 2017	Mamanyoha Sports Complex	01/07/2016	30/06/2017	Director Tech	GLM	6 414 503	1 000 000	Construction commences	Contractor not appointed	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
34	Basic Service Delivery	Access to Sustainable Basic Services		To Construct a Sports Complex in Madumeleng / Shotong by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	6 024 250	500 000	Construction commences	Consulting Engineers not appointed	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
34	Basic Service Delivery	Access to Sustainable Basic Services		To Construct a Sports Complex in Thakgalane by 30 June 2017	Thakgalane Sports Complex	01/07/2016	30/06/2017	Director Tech	GLM	6 024 250	500 000	Construction commences	Consulting Engineers not appointed	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
34	Basic Service Delivery	Access to Sustainable Basic Services		To Construct a Sports Complex in Rotterdam by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	6 500 000	4 000 000	Construction commences	Contractor not appointed	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
42	Basic Service Delivery	Access to Sustainable Basic Services	management	To Construct Modjajdiskloof Transfer Stations(Designs)	Modjajdiskloof Transfer Stations	01/07/2016	30/06/2017	Director COMM	GLM	600 000	600 000	Tender processes and appoint service provider	Tender advertised, awaiting appointment of Service Provider	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
42	Basic Service Delivery	Access to Sustainable Basic Services	management	To purchase and deliver 15 Skips Bins by 30 Jun e2017	Skip Bins (15)	01/07/2016	30/06/2017	Director COMM	GLM	250 000	250 000	Tender processes and appoint service provider	Tender advertised, awaiting appointment of Service Provider	Target not Achived	Awaiting negotiations with the service provider	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
42	Basic Service Delivery	Access to Sustainable Basic Services	Parks and Cemetery	To purchase and deliver drive on lawnmower by 30 Jun e2017	Drive on Lawnmower (Roll over)	01/07/2016	30/06/2017	Director COMM	GLM	0	150 000	Appoint Service provider	Service Provider not appointed	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Payment certificates and delivery note
42	Basic Service Delivery	Access to Sustainable Basic Services		To enhance the town entrances(Kgapane and Tzaneen entrances) by 30 June 2017	Beautification of	01/07/2016	30/06/2017	Director COMM	GLM	0	500 000	Construction commences	Service Provider not appointed	Target not Achived	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment Certificates
42	Basic Service Delivery	Access to Sustainable Basic Services	management	To Construct Maphalle landfill site by 30 June 2017	Maphalle Landfill site	01/07/2016	30/06/2017	Director COMM	GLM	5 000 000	2 000 000	Construction commences	38% concrete Palisade fence complete.	Target Achieved	None	None	Progress report, Payment Certificates
42	Basic Service Delivery	Access to Sustainable Basic Services	management	To rehabilitate the Old Modjajdiskloof dumping site by 30 June 2017	Old Modjajdiskloof	01/07/2016	30/06/2017	Director COMM	GLM	0	2 500 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates

	Basic Service Delivery	Sustainable	Waste & Environmental	To purchase and deliver Refuse	Refuse Compactor Truck	01/07/2016	30/06/2017	Director COMM	GLM	2 000 000	1 500 000	Tender processes and appoint service	Tender advertised,	Target Achieved	None	None	Progress report,
		Basic Services		Compactor Truck by 30 June 2017								provider	Service Provider				Payment Certificates
				by 30 June 2017									appointed				
42																	
	Basic Service Delivery	Access to Sustainable		To contruct storm water channels at	Storm Water Channels	01/07/2016	30/06/2017	Director Tech	GLM	2 400 000	1 400 000	Construction commences	Consulting Engineers not	Target not Achived	Slow Procurement Process	To Finalise the appointment in	Progress report,
		Basic Services	management	Kgapane by 30 June	ename.s							commences	appointed	, terrived	110003	the 4th Qaurter	Payment Certificates
				2017									(Turnkey)				
31	Basic Service	Access to	Roads &	To Construct Low	Low Level Bridges	01/07/2016	30/06/2017	Director Tech	GLM	3 445 118	3 445 118	Appoint contractors	Contractors not	Target not	Slow Procurement	To Finalise the	Progress
	Delivery	Sustainable		Level Bridges by 30	Low Level Bridges	01/01/2010	30/00/2017	Director recir	GLIVI	3 443 116	3443116	and commence with	appointed	Achived	Process	appointment in	report,
		Basic Services		June 2017								construction of Low Level Bridge				the 4th Qaurter	Payment Certificates
31																	
31	Basic Service		Roads &	To Upgrade Itieleng	Itieleng-Sekgosese	01/07/2016	30/06/2017	Director Tech	GLM	6 000 000	450 000	Appoint contractors	Tender adverised,	Target Achieved	None	None	Progress
	Delivery	Sustainable Basic Services		Sekgosese street from gravel to pave	street paving							and commence with construction of	Consulting Engineers				report, Payment
				for 1.8km by 30								Itieleng Streets	appointed				Certificates
				June 2017													
29																	
	Basic Service Delivery	Access to Sustainable	Roads &	To Upgrade	Lemondokop street	01/07/2016	30/06/2017	Director Tech	GLM	6 000 000	450 000	Tender processes		Target Achieved	None	None	Progress report,
	Delivery	Basic Services	Stormwater	Lemondokop street from gravel	paving							and appoint service provider	Consulting Engineers				Payment
				to pave for 1.8km									appointed				Certificates
29				by 30 June 2017													
	Basic Service Delivery	Access to Sustainable	Roads &	To Upgrade	Modjajdi Ivory	01/07/2016	30/06/2017	Director Tech	GLM	4 000 000	1 000 000		Service Provider	Target not	Slow Procurement		Progress report.
	Delivery	Basic Services		Modjajdi Ivory Route street from	Route Phase 1							and appoint service provider	not appointed	Achived	Process	appointment in the 4th Qaurter	Payment
				gravel to pave for													
29	ll .	II															Certificates
				2.2km by 30 June 2017													Certificates
	Basic Service		Roads &	2.2km by 30 June 2017 To purchase and	Roller Compactor	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	Tender processes	Tender	Target not	Slow Procurement	To Finalise the	Progress
	Basic Service Delivery	Access to Sustainable Basic Services		2.2km by 30 June 2017	Roller Compactor (1)	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000		Tender advertised, awaiting	Target not Achieved	Slow Procurement Process	To Finalise the appointment in the 4th Qaurter	Progress report, Payment
		Sustainable	Roads &	2.2km by 30 June 2017 To purchase and deliver 1 Roller		01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	and appoint service	advertised, awaiting appointment of	-		appointment in	Progress report,
29	Delivery	Sustainable Basic Services	Roads &	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30					GLM			and appoint service	advertised, awaiting	-		appointment in	Progress report, Payment
29	Delivery Basic Service	Sustainable Basic Services Access to	Roads & Stormwater	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017	(1) Mokwasele			Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes	advertised, awaiting appointment of service provider Tender	-		appointment in	Progress report, Payment Certificates
29	Delivery	Sustainable Basic Services	Roads & Stormwater	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017	(1)							and appoint service provider Tender processes	advertised, awaiting appointment of service provider	Achieved	Process	appointment in the 4th Qaurter	Progress report, Payment Certificates Progress report, Payment
29	Delivery Basic Service	Sustainable Basic Services Access to Sustainable	Roads & Stormwater Cemetery	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at	(1) Mokwasele							and appoint service provider Tender processes and appoint service	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer	Achieved	Process	appointment in the 4th Qaurter	Progress report, Payment Certificates Progress report,
29	Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services	Roads & Stormwater	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017	(1) Mokwasele Cemetery paving	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed	Achieved Target Achieved	Process	appointment in the 4th Qaurter None	Progress report, Payment Certificates Progress report, Payment Certificates
	Delivery Basic Service	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable	Roads & Stormwater Cemetery Roads &	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street	(1) Mokwasele Cemetery paving	01/07/2016	30/06/2017		GLM			and appoint service provider Tender processes and appoint service provider Tender processes	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer	Achieved	Process	appointment in the 4th Qaurter	Progress report, Payment Certificates Progress report, Payment Certificates Progress report,
	Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services	Roads & Stormwater Cemetery Roads & Stormwater	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street from gravel to pave at Moshakga	(1) Mokwasele Cemetery paving	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider Tender processes	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed Tender Tender Consulting Tender Consulting Tender Consulting Consulting	Achieved Target Achieved	Process	appointment in the 4th Qaurter None	Progress report, Payment Certificates Progress report, Payment Certificates
	Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable	Roads & Stormwater Cemetery Roads & Stormwater	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street from gravel to pave	(1) Mokwasele Cemetery paving	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed Tender advertised, Consulting Engineer	Achieved Target Achieved	Process	appointment in the 4th Qaurter None	Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Progress report, Payment
29	Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable	Roads & Stormwater Cemetery Roads & Stormwater	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street from gravel to pave at Moshakga Planning) by 30	(1) Mokwasele Cemetery paving	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed Tender Tender Consulting Tender Consulting Tender Consulting Consulting	Achieved Target Achieved	Process	appointment in the 4th Qaurter None	Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Progress report, Payment
	Basic Service Delivery Basic Service Delivery Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads & Stormwater Cemetery Roads & Stormwater	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street from gravel to pave at Moshakga Planning) by 30 June 2017 To Erect Eye Test	Mokwasele Cemetery paving Moshakga street paving (Planning) Eye Test Apparatus	01/07/2016	30/06/2017	Director Tech Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed Tender advertised, Consulting Engineer advertised, Consulting Engineer advertised, Tender	Achieved Target Achieved Target Achieved	None Slow Procurement	appointment in the 4th Qaurter None None To Finalise the	Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Certificates
29	Basic Service Delivery Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads & Stormwater Cemetery Roads & Stormwater Traffic and Licensing	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street from gravel to pave at Moshakga Planning) by 30 June 2017 To Erect Eye Test Apparatus (2)	Mokwasele Cemetery paving Moshakga street paving (Planning) Eye Test Apparatus (2)Modjadjiskloof &	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed Tender advertised, Consulting Engineer appointed	Achieved Target Achieved Target Achieved	Process None None	appointment in the 4th Qaurter None None To Finalise the appointment in	Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Payment Payment Progress report, Payment Progress report, Payment
29	Basic Service Delivery Basic Service Delivery Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads & Stormwater Cemetery Roads & Stormwater Traffic and Licensing	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street from gravel to pave at Moshakga Planning) by 30 June 2017 To Erect Eye Test Apparatus (2) Modjadjiskloof & Kgapane DLTC by	Mokwasele Cemetery paving Moshakga street paving (Planning) Eye Test Apparatus	01/07/2016	30/06/2017	Director Tech Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed Tender advertised, Consulting Engineer advertised, Consulting Engineer advertised, Tender	Achieved Target Achieved Target Achieved	None Slow Procurement	appointment in the 4th Qaurter None None To Finalise the	Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Certificates
29	Basic Service Delivery Basic Service Delivery Basic Service Delivery	Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services Access to Sustainable Basic Services	Roads & Stormwater Cemetery Roads & Stormwater Traffic and Licensing	2.2km by 30 June 2017 To purchase and deliver 1 Roller Compactor by 30 June 2017 To design paving for cemetery at Mokwasele by 30 June 2017 To Design a street from gravel to pave at Moshakga Planning) by 30 June 2017 To Erect Eye Test Apparatus (2) Modjadjiskloof &	Mokwasele Cemetery paving Moshakga street paving (Planning) Eye Test Apparatus (2)Modjadjiskloof &	01/07/2016	30/06/2017	Director Tech Director Tech	GLM	300 000	300 000	and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider Tender processes and appoint service provider	advertised, awaiting appointment of service provider Tender advertised, Consulting Engineer appointed Tender advertised, Consulting Engineer advertised, Consulting Engineer advertised, Tender	Achieved Target Achieved Target Achieved	None Slow Procurement	appointment in the 4th Qaurter None None To Finalise the appointment in	Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Certificates Progress report, Payment Payment Payment Progress report, Payment Progress report, Payment

		Basic Service	Access to	Traffic and	то 2	Obstacles (poles &	01/07/2016	30/06/2017	Director	CIM	250 000	250 000	Tondor processes	Tondor not	Target net	Claw Dragurart	To Finalise #k =	Progress
		Delivery	Sustainable	Licensing	To 2 Obstacles(poles &	pedestals)	01/01/2010	00/00/2017	COMM	GLM	250 000	250 000	Tender processes and appoint service	Tender not advertised	Target not Achived	Slow Procurement Process	To Finalise the appointment in	report,
		,	Basic Services	ricensing	pedestals) in	pedestals) Modjadkiskloof							provider	auveruseu	Activeu	r i ULESS	the 4th Qaurter	Payment
					modjajdiskloof by								provider				the 4th Qaurter	Certificates
					30 June 2017	DLIC												
28					30 Julie 2017													
		Basic Service	Access to	Property	To erect Office &	Office safe & brick	01/07/2016	30/06/2017	Director	GLM	30 000	30 000	Tender processes	Tender not	Target not	Slow Procurement	To Finalise the	Progress
	He	Delivery	Sustainable	Services	brick safe for	safe			COMM				and appoint service	advertised		Process	appointment in	report,
	ad		Basic Services		firearm at	(Modjajdiskloof)							provider				the 4th Qaurter	Payment
	Offi				Modjajdiskloof by	,												Certificates
28	ce				30 June 2017													
		Basic Service	Access to	Property	To contruct visitors	Visitors Firearm	01/07/2016	30/06/2017	Director	GLM	25 000	25 000	Project Completed	Tender not	Target not	Slow Procurement	To Finalise the	Progress
	He	Delivery	Sustainable	Services	firearm storage	Storage safe			COMM					advertised	Achived	Process	appointment in	report,
	ad		Basic Services		safes in												the 4th Qaurter	Payment Certificates
	Offi				Modjadjiskloof by													Ocitinoates
28	ce				30 June 2017													
		Basic Service Delivery	Access to Sustainable	Property	To erect a boom		01/07/2016	30/06/2017	Director COMM	GLM	20 000	20 000	Project Completed	Tender not	Target not	Slow Procurement	To Finalise the	Progress
	He	Delivery	Basic Services	Services	gate in	entrances)			COMIN					advertised	Achived	Process	appointment in	report, Payment
	ad		Dasic Octvices		Modjadjiskloof by												the 4th Qaurter	Certificates
	Offi				30 June 2017													
28	ce	Dania Camilan	A t-				04/07/0040	20/00/2047	Discotos									December
		Basic Service Delivery	Access to Sustainable	Property	To purchase Fire		01/07/2016	30/06/2017	Director COMM	GLM	0	300 000	Appoint Service	Tender		Slow Procurement Process	To Finalise the	Payment certificates
		Donvoly	Basic Services	Services	Extinguishers by 30	(Koli over)							provider	advertised,	Achived	Process	appointment in the 4th Qaurter	and delivery
	He				June 2017									awaiting appointment of			the 4th Qaurter	note
	ad													service provider				
20	Offi													service provider				
28	ce	Basic Service	Access to	Parks and	To purchase and	Chain Saws (Roll	01/07/2016	30/06/2017	Director	GLM	0	60 000	Appoint Service	Service Provider	Target not	Slow Procurement	To Finalise the	Payment
	ne	Delivery	Sustainable	Cemetery		Over)	01/01/2010	50/00/2017	COMM	GLIVI	U	80 000	provider	not appointed	Achived	Process		certificates
	offi		Basic Services	Cemetery	by 30 June 2017	Over							provider	not appointed	Actived	FIOCESS	the 4th Qaurter	and delivery
28	ce				by 30 Julie 2017												the 4th Qaurter	note
		Basic Service	Access to	Electricity	To refurbish	Upgrading of	01/07/2016	30/06/2017	Director Tech	GLM	2 000 000	5 000 000	Appoint contractors	Tender	Target Achieved	None	None	Progress
		Delivery	Sustainable	,	Electricity Nertwork								and commence with	advertised,	-			report,
			Basic Services		to NERSA standards	standards (Phase 2)							refurbishment of	Contractor				Payment
					by 30 June 2017								electricity nertwork	appointed				Certificates
71	29																	
		Basic Service	Access to	Electricity	To Install 50t	Kgapane access	01/07/2016	30/06/2017	Director Tech	GLM	700 000	700 000	Appoint contractors	Tender	Target Achieved	None	None	Progress
		Delivery	Sustainable	Liceatory	Energy Efficient	road Energy				CL.VI	700 000	700 000	and commence with	advertised,	3			report,
			Basic Services			Efficient Street							replacing energy	Contractor				Payment
					Kgapane access	lights(50)							efficient street lights	appointed				Certificates
	20.				road by 30 June													
71	4				2017													
Ħ	╟╫	Basic Service	Access to	Electricity	To install prepaid	Prepaid Meters in	01/07/2016	30/06/2017	Director Tech	GLM	0	500 000	Construction	Tender	Target not	Slow Procurement	To Finalise the	Progress
		Delivery	Sustainable		meters in Mokgoba				I			300 000	commences	advertised,		Process	appointment in	report,
			Basic Services		by 30 June 2017	- 0								service provider			the 4th Qaurter	Payment
					.,									not appointed				Certificates
71	29								<u></u>									
		Basic Service Delivery		Electricity	To purchase and	Electric transformer	01/07/2016	30/06/2017	Director Tech	GLM	0	320 000	Appoint Service	Service Provider			To Finalise the	Payment
	He	Delivery	Sustainable Basic Services		deliver electric								provider	not appointed	Achieved	Process	appointment in	certificates and delivery
	ad				Transformer by 30												the 4th Qaurter	note
	Offi				June 2017													
71	ce																	
	_	l.	•		•			-	-									. '

	Dania Camilaa	A t-		11	II-1 . 16 . 1 . 6 . 1	04/07/0040	20/00/2047	Discotos Took				la	Desired for	Tarant Ashisural	11	1	ID
	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Construct Electrification of 446 Units to 7(Rapitsi, Tshabela-	Electrification of 446 units	01/07/2016	30/06/2017	Director Tech	INEP	0	7 000 000	Construction commences	Project for electrification of 446 Units in 7 villages commenced	Target Achieved	None	None	Progress report, Payment Certificates
				Matswale, Jikong, Las Vegas, Ntswele motse and Sebinakgolo) Villages by 30 June 2017									commenced				
34	Basic Service Delivery	Access to Sustainable Basic Services	Sports & Recreation	To Construct Kgapane stadium by 30 June 2017	Kgapane Stadium Phase 3	01/07/2016	30/06/2017	Director Tech	MIG	7 289 000	239 000	Tender processes and appoint service provider	Tender advertised, Consulting Engineers appointed	Target Achieved	None	None	Progress report, Payment Certificates
14	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct Library at Mokwakwaila by 30 June 2017	Library	01/07/2016	30/06/2017	Director Tech	MIG	1 800 000	1 900 000	Appoint contractors and commence with construction of Mokwakwaila Streets	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To upgrade Seatlaleng street from gravel to paving for 1.8km by 30 June 2017	paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 200 000	2 832 649	Appoint contractors and commence with construction of Seatlaleng street paving	Contractor Appointed, project under construction at 76%	Target Achieved	Contrractor treminated due to poor performance		Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To upgrade Mohlakong street from gravel to paving for 18km by 30 June 2017	paving(Phase 2)	01/07/2016	30/06/2017	Director INDEP	MIG	2 000 000	2 000 000	Appoint contractors and commence with construction of Mohlakong street paving	Contractor appointed, project under construction at 90%	Target Achieved	None	None	Progress report, Payment Certificates
34	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To construct a Sports Coplex at Shaamiri by 30 June 2017	Shaamiri Sports Complex (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	4 000 000	4 000 000	Appoint contractors and commence with construction of Shaamiri Sports Complex	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Matshelapata street from gravel to paving by 30 June 2017	Matshelapata street paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	1 400 000	290 000	Appoint contractors and commence with construction of Matshelapata street paving		Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Shawela street from gravel to paving by 30 June 2017	Shawela Street paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 200 000	1 041 863	Appoint contractors and commence with construction of Shawela street paving	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Sekgopo street from gravel to paving for 1.8km by 30 June 2017	Sekgopo Maboying Street paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MG	2 400 000	585 083	Appoint contractors and commence with construction of Sekgopo Maboying street paving		Target Achieved	None	None	Progress report, Payment Certificates
	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Tlotlokwe street from gravel to paving for 1.8km by 30 June 2017	paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 000 000	984 559	Appoint contractors and commence with construction of Tlotlokwe street paving	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29							l]

	10	11.		1	1			Is: . = .				II		II	15.		16
	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Shamfana street from gravel to for 1.8km paving by 30 June 2017	Shamfana street paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 200 000	2 200 000	Appoint contractors and commence with construction of Shamfana street paving	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29																	
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Kherobeng street from gravel to paving for 1.8km by 30 June 2017	paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 200 000	4 180 940	Appoint contractors and commence with construction of Kherobeng street paving	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
32	Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Community hall at Goedplaas by 30 June 2017	Goedplas Community Hall	01/07/2016	30/06/2017	Director Tech	MIG	4 000 000	4 000 000	Appoint contractors and commence with construction of Goedplas community hall	Contractor appointed, project under construction at 20% ,Contractor busy with steel	Target Achieved	None	None	Progress report, Payment Certificates
32	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Community hall at Thakgalane by 30 June 2017	Thakgalane Community Hall	01/07/2016	30/06/2017	Director Tech	MIG	4 000 000	4 000 000	Appoint contractors and commence with construction of Thakgalane Community hall	22% platform are 100 complete. Contractor busy with steel structure	Target Achieved	None	None	Progress report, Payment Certificates
32	Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct a Community hall at Ntata by 30 June 2017	Ntata Community Hall	01/07/2016	30/06/2017	Director Tech	MIG	4 000 000	4 000 000	Appoint contractors and commence with construction of Ntata Community Hall		Target not Achieved	Contractor withdrew	Tender will be re advertised	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater		Sekgopo Moshate street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	700 000	170 000	Appoint service provider. Technical report and preliminary designs submitted	Consulting Engineers appointed, busy wih designs	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Mamphakati street from gravel to paving by 30 June 2017	Mamphakati Street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	550 000	300 000	Appoint service provider. Technical report and preliminary designs submitted	Consulting Engineers appointed, busy wih designs	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Ramphanyene street from gravel to paving by 30 June 2017	Ramphanyane Street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	550 000	8 874 906	Appoint service provider. Technical report and preliminary designs submitted	Service provider15% contractor is busy with the earth works	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Las Vegas street from gravel to paving by 30 June 2017	Las Vegas Street paving	01/07/2016	30/06/2017	Director Tech	MIG	550 000	230 000	Appoint service provider. Technical report and preliminary designs submitted	Consulting Engineers appointed, busy wih designs	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Dichosing street from gravel to paving by 30 June 2017	Dichosing street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	550 000	260 000	Appoint service provider. Technical report and preliminary designs submitted	Consulting Engineers appointed, busy wih designs	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Ga-Ntata street from gravel to paving by 30 June 2017	Ga Ntata street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	550 000	350 000	Appoint service provider. Technical report and preliminary designs submitted	Consulting Engineers appointed, busy wih designs	Target Achieved	None	None	Progress report, Payment Certificates

	Basic Service	Access to	et	II 	restance restance.	01/07/2016	30/06/2017	Director Tech	MIG	8 076 390	8 076 390	Appoint contractors	Service provider	Target Achieved	None	None	Progress
1	Delivery	Sustainable Basic Services		To erect and ernergise Highmast in 12 villages by 30 June 2017		01/01/2010	30/00/2017	Director recir	MIG	8 076 390	8 076 390	and commence with construction of Highmast in 12 villages	appointed, construction commenced at 35%	Target Admeved	Notic	None	report, Payment Certificates
1	Basic Service Delivery	Access to Sustainable Basic Services		To erect and ernergise Highmast inAbel, Mamokgadi & Morwatshehla by 30 June 2017	Highmasts (Roll	01/07/2016	30/06/2017	Director Tech	GLM	0	600 000	Appoint contractors and commence with construction of Highmast at Abel, Mamokgadi & morwatshehla	Highmast erected at Abel, Moroatshehla	Target Achieved	None	None	Progress report, Payment Certificates
1	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To erect and ernergise Highmast in Madibeng and Medingen by 30 June 2017	Medingen Highmasts (Roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	620 000	Appoint contractors and commence with construction of Highmast at Madibeng, Medingen		Target Avhieved	None	None	Progress report, Payment Certificates
1	Basic Service Delivery	Access to Sustainable Basic Services	·	To erect and ernergise Highmast in 10 villages by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	0	1 800 000	Appoint contractors and commence with construction of Highmast in 10 villages	Tender advertised , service provider not appointed	Target not Achieved	Slow Procurement Process	To finalise the appointment of the service provider in the 4th Quarter	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services		To upgrade Mokgoba Street from gravel to paving	Upgrading of Mokgoba street	01/07/2016	30/06/2017	Director Tech	GLM	0	2 700 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services		To construct Modjajdiskloof chanels by 30 June 2017	Modjadjiskloof channels	01/07/2016	30/06/2017	Director Tech	GLM	0	1 000 000	Construction commences	Tender advertised, awaiting appointment of contractor	Target not Achieved	Process	To finalise the appointment of the service provider in the 4th Quarter	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services		To construct Kgapane side walks by 30 June 2017	Kgapane Side walks	01/07/2016	30/06/2017	Director Tech	GLM	0	95 454	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services		To construct Modjajdiskloof side walks by 30 June 2017	Modjajdiskloof side walks	01/07/2016	30/06/2017	Director Tech	GLM	0	35 351	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services		To constrict Sekgopo gabions by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	0	237 813	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
23	Basic Service Delivery	Access to Sustainable Basic Services		To upgrade Shamfana street from gravel to paving for 1.8km by 30 June 2017	Shamfana street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	23/ 613	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
]]									II			

	-	D			1	T	04/07/0040	00/00/0047	In:				ır	1		1.		lln
		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Medingen street from gravel to paving for 1.8km by 30 June 2017	paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29												9 500 000						
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Matshwi street from gravel to paving for 1.8km by 30 June 2017	Matshwi street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	339 730	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Ramphanyane street from gravel to paving for 1.8km by 30 June 2017	Ramphanyane Street upgrading	01/07/2016	30/06/2017	Director Tech	GLM	0	287 702	Construction commences	15% contractor is busy with the earth works	Target Achieved	None	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Raphahlelo street from gravel to paving for 1.8km by 30 June 2017	Kraal street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	1017 761	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater		Rehabiliation of Modjadjiskloof streets (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	4 000 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29		Delivery	Access to Sustainable Basic Services	Roads & Stormwater		Rehabilitation of Ga- Kgapane street (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	4 000 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To contruct Modjajdjiskloof gabions by 30 June 2017	Modjadjiskloof gabions (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	1 200 000	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Refilwe street from gravel to paving for 1.8km by 30 June 2017	paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	4 021 476	Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates
		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Mmamakata street from gravel to paving for 1.8km by 30 June 2017	Raselaka street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction commences	Project completed	Target Achieved	None	None	Progress report, Payment Certificates

Delivery		Basic Service	Access to	D	To Construct a Taul	Vbt T:	01/07/2016	30/06/2017	Director Tech	GLM	0		Ctt	T	II	A aliali =====	To Finalise Abo	Progress
Book Genome				Property			01/07/2016	30/06/2017	Director recir	GLIVI	O		Construction	Tender	Target not	Adjudication	To Finalise the	
20				Services		Rank (roll over)							commences		Achived			Payment
March Supplement Content to Topic Content					by 50 Julie 2017									_		ililaliseu	tile 4til Qaultei	Certificates
December Content of the Content	29											1 000 000						
Delivery Desiration Services Desirate Annihologies Delivers Annihologies Desirate Annihologies Delivers Anniholo	-23	Basic Service	Access to	Property	To Construct a Tavi	Wholesale Tavi	01/07/2016	30/06/2017	Director Tech	GIM	0	1000 000	Construction		Target Achieved	None	None	Progress
							01/01/2010	30/00/2017	Director recir	GLIVI	U				raiget Acilieveu	None	None	
Batic Services Control			Basic Services	Services		italik (foli over)							commences	construction				Payment
Desire Server Property Prop	29				by 50 Julie 2017							500 000						Certificates
Delivery Destroyments and Section of Section S		Basic Service	Access to	Property	To rehabilitate	Rehabilitation of	01/07/2016	30/06/2017	Director Tech	GIM	0		Construction	Service Provider	Target not	Adjudication	To Finalise the	Progress
							01/01/2010	00/00/2011	Birodioi 100ii	GLIVI	ŭ							
			Basic Services	Scrvices									commences	посаррописа	Actived			Payment
See Service Roces to Passat & Transparate panels Services (Policy of the Computer of the																imanaca	ane ran quarter	Certificates
Debuy Debu	29				June 2017	una storage tank						480 000						
Delivery Delivery Desire Receives to personal program to personal		Basic Service	Access to	Roads &	To upgrade Jamela	Jamela street	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction	Project	Target Achieved	None	None	Progress
Description of 1 Barn by 50 January 2017 Description Service Control of 1											_							
29 Basic Services Developed Basic Services Dev			Basic Services	J.Commute.		paring (ron over)							commences	completed				Payment
Belig Services Contraction																		Certificates
Solicine Services Polivery Delivery Deliver	29				by so same 2017							242 282						
Solicine Services Polivery Delivery Deliver		Basic Service		Roads &	To upgrade	Sedibeng street	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction	Project	Target Achieved	None	None	Progress
Page Service Service Access to Delivery Access to D		Delivery							I						-		ĺ	report,
Basic Service Access to Delivery Basic Service			Basic Services			_			I	I								Payment
20 Base Service Access to Delivery Sustainable Base Service Access					paving for 1.8km by													Certificates
Basic Service Construction Construction Construction Completed Construction Completed Co																		
Delivery Sustainable Basic Services Completed Basic Services Sommwater Modegoba street Shokgoba from pave to naving for J. Sant by 30 June 2017 Delivery Sustainable Basic Services Completed Basic Services Sommwater Basic	29											207 624						
Delivery Sustainable Basic Services Completed Basic Services Sommwater Modegoba street Shokgoba from pave to naving for J. Sant by 30 June 2017 Delivery Sustainable Basic Services Completed Basic Services Sommwater Basic		Basic Service	Access to	Roads &	To upgrade	Upgrading of	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction	Project	Target Achieved	None	None	Progress
Basic Services Certification From grave to paving for 1.8 mb by 30 June 2017 Basic Services Delivery Sustainable Basic Services Certification From grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb by 30 June 2017 Basic Services Certification From Grave to paving for 1.8 mb										OLIVI	ŭ				rangeernemevea	Tione .		
Basic Service Access to Delivery Commences and Delivery Sustainable Basic Services Access to Delivery Sustainable Basic Service Access to Delivery Sustainable Basic Service Services Commences and Delivery Sustainable Basic Service Services Services Services Commences and Delivery Sustainable Basic Services S			Basic Services	J.Commute.									commences	completed				Payment
29 Basic Service Access to Delivery Sustainable Basic Services Story of Delivery Sustainable Story of Delivery Sustainable Story of Delivery Sustainable Story of Delivery Sustainable Story of Sustainable Story of Sustainable Basic Services Story of Sustainable Story of Sustainable Basic Service Sustainable Sustainable Sustainable Basic Services Sustainable Basic Services Sustainable Basic Service Sus																		Certificates
Basic Service Delivery Sustainable Basic Services Schribers Schrib																		
Basic Service Delivery Deliver																		
Delivery Basic Services Basic Services Basic Services Completed From gravel to paving for 1 8km by 30 June 2017 Basic Services Delivery Delivery Basic Services Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Delivery Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Delivery Delivery Delivery Completed Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Delivery Delivery Completed Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Delivery Completed Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Delivery Completed Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Delivery Completed Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Delivery Completed Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Services Completed From gravel to paving for 1.8km by 30 June 2017 Basic Service Completed From gravel to paving for 1.8km by 30 June 2017 Basic Service Completed From gravel to paving for 1.8km by 30 June 2017 Basic Service Completed From gravel to paving for 1.8km by 30 June 2017 Basic Service Completed From gravel to paving for 1.8km by 30 June 2017 Basic Service Completed From gravel to paving for 1.8km by 30 June 2017 Basic Service Completed From gravel to paving for 1.8km by 30 June 2017 Basic Service Completed From gravel to paving for 1.8km by 30 June 2017 Basic Ser	29											416 213						
Delivery Sustainable Basic Services Basic Services Basic Services Basic Services Basic Services Completed Basic Services Basic		Basic Service	Access to	Roads &	To upgrade	Kherobeng Street	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction	Project	Target Achieved	None	None	Progress
Basic Services Basic Services Basic				Stormwater		_								1				
Basic Service Access to Delivery Basic Service Access to Delivery Basic Service Basi			Basic Services															Payment
Basic Services Access to Delivery Sustainable Basic Services Project to paving for 1 8km by 30 June 2017 Basic Services Paccess to Delivery Sustainable Basic Services Pacces to Delivery Sustainable Basic Services Paccess to Delivery Sustainable Basic Services					paving for 1.8km by													Certificates
Basic Service Delivery Sustainable Basic Services Construction Delivery Sustainable Basic Services Stormwater Matshelapata Street from gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Sustainable Basic Services Delivery Delivery Delivery Sustainable Basic Services Delivery					30 June 2017													
Basic Service Delivery Sustainable Basic Services Construction Delivery Sustainable Basic Services Stormwater Matshelapata Street from gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Sustainable Basic Services Delivery Delivery Delivery Sustainable Basic Services Delivery	20											15 460						
Delivery Sustainable Basic Services Services Services Completed Basic Service Playing for 1.8km by 30 June 2017 Basic Service Delivery Sustainable Basic Service Delivery Sustainable Basic Service Delivery Sustainable Basic Services Services Services Delivery Sustainable Basic Services Services Services Delivery Sustainable Basic Services Services Services Services Services Services Services Service Provider Services Services Services Services Services Services Service Provider Services Se	29	Basic Sarvica	Access to	DI- 0	T	Madah alamada	01/07/2016	30/06/2017	Director Tech	CINA		15 460	Caratariatian	Dania at	Tarant Ashiousd	Nana	Ness	Progress
Basic Services Street from gravel to paving for 1.8km by 30 June 2017 Basic Services Basic							01/01/2010	30/00/2017	Director recir	GLIVI	U				rarget Achieved	None	None	
Basic Service Delivery Basic Service Basic Service Basic Service Delivery Basic Service Delivery Basic Service Basic Service Basic Service Delivery Basic Service Basic Service Basic Service Stormwater Delivery Basic Service Basic Service Basic Service Service Sustainable Basic Service Basic Service Basic Service Delivery Basic Service Basic Service Delivery Basic Service Basic Service Delivery Basic Service Basic Service Basic Service Basic Service Delivery Basic Service Basic Service Delivery Basic Service Basic Service Basic Service Basic Service Delivery Basic Service B				Stormwater		Street paving							commences	completed				
Basic Service Delivery Basic Services Stormwater Basic Services Delivery Basic Services Stormwater Basic Services Delivery Basic Service Provider None																		Certificates
Basic Service Delivery Basic Services Delivery Basic S																		
Basic Service Delivery Basic Services Delivery Delivery Delivery Delivery Basic Services Delivery Deli					by 50 Julie 2017													
Delivery Basic Services Basic Services Stormwater Basic Services Stormwater From gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Basic Service Delivery Basic Services Delivery Delivery Delivery Basic Services Delivery Basic Services Delivery Basic Services Delivery Basic Services Delivery Delivery Delivery Delivery Delivery Delivery Delivery Basic Service Delivery Deli	29											3 012 924						
Delivery Basic Services Basic Services Stormwater Basic Services Stormwater From gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Basic Service Delivery Basic Services Delivery Delivery Delivery Basic Services Delivery Basic Services Delivery Basic Services Delivery Basic Services Delivery Delivery Delivery Delivery Delivery Delivery Delivery Basic Service Delivery Deli				Roads &	To upgrade	Sephukubye street	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction	Project	Target Achieved	None	None	Progress
29 Basic Service Delivery Basic Services Delivery Basic Services Delivery Delivery Sustainable Basic Services Delivery Busic Services Delivery Deli		Delivery		Stormwater					I	I			commences	completed				
paving for 1.8km by 30 June 2017 Basic Service Delivery Delivery Basic Service Delivery Basic Servi			basic Services		from gravel to													
29 Rasic Service Delivery Basic Service Delivery Polivery Polivery Delivery Polivery Delivery Polivery Delivery Polivery Delivery Basic Services Delivery Delivery Polivery Delivery Delivery Polivery Delivery Delivery Delivery Polivery Delivery Delivery Polivery Delivery De																		Certificates
Basic Service Delivery Basic Service Delivery Basic Services Basic Service Delivery Delivery Basic Services To upgrade Mohlakong street from gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Delivery Basic Services To upgrade Mohlakong street from gravel to paving for 1.8km by 30 June 2017 Director Tech GLM 0 To paving for 1.8km by 30 June 2017 Access to Delivery Sustainable Basic Service Basic Service Povider Inot appointed achieved appointment of Service provider Inot Appointment Inot Inot Inot Inot Inot Inot Inot In					30 June 2017													
Basic Service Delivery Basic Service Delivery Basic Services Basic Service Delivery Delivery Basic Services To upgrade Mohlakong street from gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Delivery Basic Services To upgrade Mohlakong street from gravel to paving for 1.8km by 30 June 2017 Director Tech GLM 0 To paving for 1.8km by 30 June 2017 Access to Delivery Sustainable Basic Service Basic Service Povider Inot appointed achieved appointment of Service provider Inot Appointment Inot Inot Inot Inot Inot Inot Inot In	29								I			1 240 911						
Delivery Bustainable Basic Services Stormwater Basic Services Stormwater Basic Services Stormwater Mohlakong street from gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Basic Service Delivery Delivery Delivery Delivery Sustainable Basic Services Delivery	$ \vdash$	Basic Service	Access to	Roads &	To upgrade	Mohlakong street	01/07/2016	30/06/2017	Director Tech	GLM	n		Construction	Project	Target Achieved	None	None	Progress
Basic Services From gravel to paving for 1.8km by 30 June 2017 Basic Service Delivery Delive						_		23,00,2017		22141	, and			1	.a.gct Acineved			
paving for 1.8km by 30 June 2017 Basic Service Delivery Delivery Delivery Basic Services Basic Services Delivery Delive				Storinwater		paring (ron over)			I				comenees	coipictcu				Payment
29 Basic Service Delivery Sustainable Basic Services Position Survice Provider Ont appointment of June 2017 Director COMM Survice Provider Ont appointment of June 2017 Service Provider Ont appointment of Service Provider Ont Access to Delivery Ont appointment of Service Provider Ont Access to Delivery Ont ont appointment of Service Provider Ont									I	I								Certificates
29 Basic Service Delivery Sustainable Basic Services Basic Services Under 2017 Basic Service Basic Services Bas									I									
Basic Service Delivery Delivery Delivery Delivery Basic Services Delivery D	29				2234 2017				I			75 112					ĺ	
Delivery Sustainable Licencing Basic Services Survices Survives Su	23	Poolo Constan	Aggers to	Tff: - 0	T	Deed Bleek Teeller	01/07/2010	20/06/2017	Director	CINA		/5115	Ai-4i	Camilas Danid III	T	Delevie	Ta finalian sh	Deliver
Basic Services June 2017 Basic Services June 2017 Basic Service provider June 2017							01/07/2016	30/06/2017		GLIVI	0				-	11		
pune 2017 Service provider Line 4th Quarter				Licencing		& Equipment			1 - 3				provider	not appointed	acnieved			note
<u> </u>	20				Julie 2017				I			250,000				service provider	tile 4th Qaurter	
	23	⊿	l		1	1	J	I	I	<u> </u>		250 000	<u> </u>	<u> </u>	1	1	I	11

	Basic Service		Traffic &	To contruct a	Strong Room	01/07/2016		GLM	0		Appoint service	Project	Target Achieved	None	None	Progress
		Sustainable	Licencing	Strong Room at	Modjadjiskloof		COMM				provider	completed				report,
		Basic Services		Modjajdiskloof	DLTC											Payment
				DLTC by 30 June												Certificates
29				2017			I			233 311						

KPA 3: LOCAL ECONOMIC DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME 9: IMPLEMENTATION OF THE COMMUNITY WORK PROGRAMME

		Objectives		KPI Unit of measure	Baseline / Status	Annual Target (30/06/2017)	Budget 2016/17		3rd Quarter Actual performance	Remarks	Challenges			Evidence requires
	economy	within the financial	# of jobs created through municipal s Capital Projects by 30 June 2017		1180 jobs created	800 Jobs created	Operational	200 Jobs created	535 Jobs creater through municipal capital projects	Achieved	None	None	Director Plan/ Tech	Proof for SMME s supported
	economy	within the financial year	# of SMME s supported through Sypply Chain Management by 30 June 2017.		215 SMME s supported	120 SMME s supported	Operational	30 SMME s supported	33 SMME s supported	Target Achieved	None	None	CFO	Proof for SMME s supported
	economy	within the financial	# of EPWP reports compiled and submitted to Council by 30 June 2017	Number	12 EPWP reports generated	12 EPWP reports generated	Operational	9 EPWP reports generated	9 EPWP reports generated	Target Achieved	None	None	Director Tech	EPWP reports
 ~	economy	Coordination of	# of Agriculture Forums coordinated by 30 June 2017		4 Agriculture forums coordinated	4 Agriculture forums coordinated	Operational	1 Agriculture forum coordinated	1 Agriculture forum coordinated	Target Achieved	None	None	Director Tech	Agenda, Minutes & Attendance register

KPA 4 MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY

						OUTPUT 6: AD	MINISTRATIVI	E AND FINANCIAL	CAPABILITY					
Strategic Objective	Progranmes	Measurable Objectives	Measurable Objective/ Performance Indicator	KPI Unit of measure	Baseline / Status	Annual Target (30/06/17)	Budget 2016/2017	3rd Quarter (1 Jan 31 Mar 2017)	3rd Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Responsible Person	Evidence required
Sustainable Financial Institution	Revenue	To ensure improvement in revenue collection within the financial year	% in revenue collected by 30 June 2017	Percentage	82% in revenue collection	95 % in revenue collection	Operational	95% in revenue collection quarterly (at least 95% monithy)	R 17 880 000 billed and R 9 505 000 revenue collected amount to 53%	Target not Achived	Consumers not paying for seervices	To finalise the Revenue Enhancement Strategy for implementation	CFO	Financial reports
Sustainable Financial Institution	Revenue	To monitor debt collections within a financial year	of debt collected/	_	New	% in debt collected (# of debt collected/		of debt collected/	R 110 658 037 debt owed to us / R 9 505 000 debt collected	Target not Achived	Consumers not paying for seervices	To finalise the Revenue Enhancement Strategy for implementation	CFO	Financial reports
Sustainable Financial Institution	Revenue	To monitor the implementation of municipal services within a financia year	# of data cleansing performed (Meter services)	Number	New	4 data cleansing performed (meter services)	Operational	1 data cleansing performed (meter services) quarterly	data cleansing still inn progress	Target not Achived	Outstanding data cleansing from the system, awaiting SEBATA to complete	To finalise data cleansing in the 4th Quarter	CFO	Financial reports
Sustainable Financial Institution	Budget and Reporting	To ensure that quartely financial statements are prepared within 14 days after the end of each quarter.	# of quarterly financial statements submitted to Provincial Treasury	Number	4 Financial statements submitted	4 Financial statements submitted	Operational	2 Financial statement submitted	2 Financial statement submitted	Target Achieved	None	None	CFO	Dated proof of submissic Financial Statements
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve Draft 2016/17 Budget by Council on 31 March 2017	Date	31-Mar-16	Approval of Draft 2017/18 Budget by Council on 31 March 2017	Operational	Approval of Draft Budget by Council on 31 March 2017	Draft 2017/18 Budget approved by council on the 30 March 2017		None	None	CFO	Council approved Draf Budget, Council Resolution
Sustainable Financial Institution	Revenue Management	To promote revenue enhancement n within the financial year	To review and approve Revenue Enhancement Strategy 30 June 2017	Document	Revenue Enhancemen t Strategy not reviewed	Review and Approval of Revenue Enhancement Strategy by 30 June 2017.	30/06/2017	Finalise the Draft Revenue Enhancement Strategy	Draft Revenue Enhancement Strategy finalised	Target Achieved	None	None	CFO	Council Approved Revenue Enhancement Strategy, Council Resolution
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve 2016/16 Adjustment budget in council by 28 February 2017	Date	28-Feb-16	Approval of 2016/16 Adjustement budget in Council by 28 February 2017	Operational	Approval of 2016/16 Adjustement budget in Council by 28 February 2017	Adjustment Budget approved in council or the 27 February 2017		None	None	CFO	Council approved adjustment budget, Council Resolution
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Sec 32 Register developed and updated by 30 June 2017.	Number	12 Sec registers developed	12 Sec 32 register developed and updated by 30 June 2017.	Operational	3 Sec 32 registers developed and updated	3 Sec 32 registers developed and updated	Target Achieved	None	None	CFO	Dated proof of Sec 32 register
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Finance compliance report submitted to Treasuries & CoGHSTA by 30 June 2017.	Number	Finance compliance report submitted	12 Finance compliance report submitted	Oerational	3 Finance compliance report submitted	3 Finance compliance reports submitted	Target Achieved	None	None	CFO	Financial reports
Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To submit monthly Sec 71 reports to Provincial treasury within 10 working days by 30 June 2017.		Sec 71 reports submitted to Provincial Treasury within 10 working days	Submission of monthly Sec 71 reports to Provincial treasury within 10 working days by 30 June 2017.	Operational	Sec 71 reports submitted to Provincial Treasury within 10 working days	Monthly Finance reports (Sec 71) submitted within 10 working days	Target Achieved	None	None	CFO	Dated proof of submissi
Sustainable Financial Institution	Supply Chain Management	To ensure payment of service providers within 30 days of the submission of invoices.	To pay invoices wiithin 30 days of receipt from the service provider by 30 June 2017.	Days	Payment of invoices within 30 days of receipt from	Payment of invoices within 30 days of receipt from the service provider	Operational	Payment of invoices within 30 days of receipt from the service provider.	Invoices were paid to service provider within 30 days fro receipt		None	None	CFO	Dated proof of paymen

MFMV KPI's - 2016/17 SDBIP Page 24

Sustainat Financial	Management	To ensure compliance with legislation within the	conducted in line with	Number	2 Assets verification	4 Assets verifications conducted	Operational	1 Assets verifications conducted	1 Assets verification conducted in January	Target Achieved	None	None	CFO	Quarterly Assets verification reports
Institution		financial year	GRAP standards by 30 June 2017.		conducted				2017					
Sustainat Financial Institution		To effectively manage the financial affairs of the municipality within the financial year	% of PMU Management budget spent within the financial year	Percentage	New	100% R 1 760 610 PMU Management Budget spent	Capital	70% R1 232 427 PMU Management Budget spent	80%, R 1 412 493.	Target Achieved	None	None	CFO	Financial reports
Sustainab Financial Institution	Management	To effectively manage the financial affairs of the municipality within the financial year	% capital budget spent as approved by Council by 30 June 2017.	Percentage	60,75%	100% R 103 079 387. Capital Budget spent	Capital	75% R 77 309 000 385 Capital Budget spent	46%, R 46 878 423. budget spent	Target not Achived	original capital budget for own funded was increased	Fastrack the appointment of projects	CFO	Financial reports
Sustainab Financial Institution	Management	To effectively manage the financial affairs of the municipality within the financial year	% Operational and maintanance budget spent as approved by Council by 30 June	Percentage	New	100% R 204 819 000 Operational Budget spent	Operational	70% R 153 614 000 000 Capital Budget spent	62%, R 126 744 000 .	Target not Achived	Delay in appointment of service providers	Spent the budget in the 4th Quarter	CFO	Financial reports
Sustainab Financial Institution	Management	To effectively manage the financial affairs of the municipality within the financial year	% MIG expenditure by 30 June 2017.	Percentage	100%	100% R54 976 000 MIG expenditure	Capital	70% R 38 483 200 MIG expenditure	60%,R33 066 000	Target not Achived	Delay in appointment of service providers	Fastrack the appointment of projects	CFO/ INDEP	Financial reports
Sustainab Financial Institution	Management	To effectively manage the financial affairs of the municipality within the financial year	% FMG expenditure by 30 June 2017.	Percentage	100%	100% R 1 810 000 FMG Expenditure	Operational	70% R1 267 000 FMG Expenditure	70%. R 1 269 014.	Target Achieved	None	None	CFO	Financial reports
Sustainab Financial Institution	Management	To effectively manage the financial affairs of the municipality within the financial year	% EPWP expenditure 30 June 2017.	Percentage	100%	100% R 1 405 000 EPWP expenditure	Operational	70% R 983 500 EPWP expenditure	100%, R 1 405 000	Target Achieved	None	None	CFO/ INDEP	Financial reports
Sustainab Financial Institution	Management	To effectively manage the financial affairs of the municipality within the financial year	% FBS expenditure by 30 June 2017	Percentage	102%	100% R 418 652 FBS expenditure	Operational	70% R 293 056 FBS expenditure	73 %, R 304 361 .	Target Achieved	None	None	CFO	Financial reports

MFMV KPI's - 2016/17 SDBIP Page 25

KPA	A 3: LOCAL ECONOMIC DEVELOPMENT COMMUNITY WORK PROGRAMME OUTCOME9: IMPLEMENTATION OF															TION OF THE		
Vote Nr	Region	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date		Source of funding	Budget	Adjusted Budget		3rd Quarter Actual performance	Remarks	Challenges		Evidence required
22		,	Access to Sustainable Basic Services		To construct fence and admin block at the new show ground by 30 June 2017	GLM Show Ground	01/07/2016	30/06/2017	Director Tech	GLM	3 000 000		Appoint Architectures for professional services.		Target Achieved	None	None	Payment Certificate/ Progress report /Completion certificate
34		Basic Service Delivery				Kgapane Youth Centre (Phase 2)	01/07/2016	30/06/2017	Director Tech	GLM	600 000		Fencing and foundation completed. Building at roof level		Target Achieved	None	None	Payment Certificate/ Progress report /Completion certificate
34		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct Manokwe caves by 30 June 2017	manokwe cares	01/07/2016	30/06/2017	Director Tech	GLM	1 600 000	1 000 000	Contructions commences		Target Achieved	None	None	Payment Certificate/ Progress report

	2016/17 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER																
Vote Nr	Regio n	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Quarter 3	3rd Quarter Acual performance	Remarks	Challenges	Corrective Measures	Evidence required
50	Head Office	Transformatio			To purchase 1	Money Counting Machine	01/07/2016	30/06/2017	CFO	GLM	5 000	Appointment of Service Provider	Service provider not appointed	Target Achieved	None	None	Completion certificate and delivery note
50	Head Office	Transformatio			To purchase 6 Large lockabile cash boxes (6) by 30 June 2017	Large lockablle cash boxes (6)	01/07/2016	30/06/2017	CFO	GLM	6 000	Appointment of Service Provider	Service provider not appointed	Target Achieved	None	None	Completion certificate and delivery note
50	Head Office	Transformatio	Governance and Organisational	Office Management	To Purchase 4 Slip Printers by 30 June 2017	Slip Printers (4)	01/07/2016	30/06/2017	CFO	GLM		Appointment of Service Provider	Slip printers purchased	Target Achieved	None	None	Delivery note

MFMV PROJECTS 2016/17 Page 27

KPA 5 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Strategic Objective	Programmes	Measurable Objectives	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2017)	Budget 2017/2016	3rd Quarter (1 Jan 31 Mar 2017)	3rd Quarter Actual Performance	Remarks	Challenges	Corrective mesures	Responsible Person	Evidence required
Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2017.	Number	12 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Council	To ensure functionality of EXCO committee within the financial year.	# of EXCO meetings held by 30 June 2017.	Number	12 EXCO meetings held	4 EXCO meetings held	Operational	4 EXCO meetings held	3 EXCO meetings held	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Committees	To ensure functionality of Council committee within the financial year.	# of Ward Committee reports submitted by 30 June 2017.	Number	348 Ward Committee reports submitted	300 ward committee reports submitted	Operational	90 ward committee reports submitted	90 ward committee reports submitted to office of the speaker	Target Achieved	None	None	Manager (Mayors Office)	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Committees	To ensure functionality of Council within the financial year	# of MPAC meetings held by 30 June 2017.	Number	14 MPAC meetings held	12 MPAC meetings held	Operational	3 MPAC meetings held	6 MPAC meetings held	Target Achieved	None	None	Manager (Mayors Office)	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Committees	To ensure functionality of Council within the financial year	% of MPAC resolutions implemented (# of resolutions taken/ # resolutions implemented) within a financial year	Percentage	New	% of MPAC resolutions implemented (# of resolutions taken/# resolutions implemented)	Operational	% of MPAC resolutions implemented (# of resolutions taken/# resolutions implemented)	N/A	N/A	N/A	N/A	Municipal Manager	MPAC resolutions register
Improved Governance and Organisational Excellence	Human Resource management	To ensure functionality of Council within the financial year		Number	13 LLF meetings held	12 LLF meetings held	Operational	3 LLF meetings held	LLF meetings held	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Labour Relations	To ensure functionality of Municipality within the financial year	% in implementation of LLF resolutions by 30 June 2017(# of resolutions taken/ # of resolutions implemented).	Percentage	1	100% resolutions implemented (# of resolutions taken/# of resoltions implemented).	Operational	resolutions implemented (# of resolutions taken/# of resolutions implemented).	72%, 5/7 resolutions resolved	Target not Achieved	Posts were interviewed but not appointed	To finalise the recruitment process	Director Corp	Updated Resolutions register

KPA 5 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Strategic Objective	Programmes	Measurable Objectives	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2017)	Budget 2017/2016	3rd Quarter (1 Jan 31 Mar 2017)	3rd Quarter Actual Performance	Remarks	Challenges	Corrective mesures	Responsible Person	Evidence required
Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2017.	Number	12 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in the IDP review	# of IDP/Budget/ PMS REP Forum meetings held by 30 June 2017.	Number	5 IDP/Budget/PM S REP Forum meetings held	5 IDP/Budget/PM S REP Forum meetings held	Operational	S REP Forum	1 IDP/Budget/PMS REP forum held on the 28 March 2017	Target Achieved	None	None	Director INDEP	Agenda & Attandance register
Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in the IDP review within a financial year	# of IDP/Budget/ PMS Steering Committee meetings held by 30 June 2017.	Number	5 IDP/Budget/PM S Steering Committee meetings held	5 IDP/Budget/PM S Steering Committee meetings held	Operational	1 IDP/Budget/PM S Steering Committee meetings held	1 IDP/Budget/PMS Steering committee held on the 27 March 2017	Target Achieved	None	None	Director Plan	Agenda & Attandance register
Improved Governance and Organisational Excellence	Public Participation	To promote accountability within the municipality	% of complaints resolved : # of complaints received / # of complaints attended to within a financial year	Percentage		% of complaints resolved : # of complaints received / # of complaints attended	Operational	% of complaints resolved : # of complaints received / # of complaints attended	55 complaints received / 55 complaints resolved	Target Achieved	None	None	Director Corps	Updated Complaints Managemen Register
Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in Mayoral Imbizo 's within a financial year	# of quarterly Community # of quarterly Community feedback meetings held within a financial by 30 June 2017.	Number	4 Mayoral Imbizo held	4 Community feedback meetings held	Operational	1 Community Feedback meetings held	2 Mayoral Imbizo held during the 3rd qurter	Target Achieved	None	None	Manager (Mayors Office)	Agenda & Attandance register
Improved Governance and Organisational Excellence	Committees	To ensure functionality of Audit committee within a financial year	# of Audit Committee meetings held by 30 June 2017.	Number (Accumulative)	6 Audit Committee meetings held	4 Audit Committee meeting held	Operational	1 Audit Committee meetings held	1 Audit Committee meeting held on the 6th March 2017	Target Achieved	None	None	Municipal Manager	Agenda, Minutes & Attandance register
Improved Governance and Organisational Excellence	Committees	To ensure functionality of Audit committee within a financial year	% of Audit and Performance Audit Committees resolutions implemented withina financial year	Percentage	New	% of Audit and Performance Audit Committee resolutions implemented	Operational	% of Audit and Performance Audit Committee resolutions implemented	67%. 16/24 resolutions implemented	Target not Achieved			Municipal Manager	Audit Committee resolutions register

KPA 5 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Vote Nr	Strategic Objective	Programmes	Measurable Objectives	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2017)	Budget 2017/2016	3rd Quarter (1 Jan 31 Mar 2017)	3rd Quarter Actual Performance	Remarks	Challenges	Corrective mesures	Responsible Person	Evidence required
	Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2017.	Number	12 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Risk	To ensure functionality of Risk committee within the financial year.	# of Risk Committee meetings held by 30 June 2017.	Number (Accumulative)	2 Risk Committee meetings held	4 Risk Committee meetings held	Operational	1 Risk Committee meetings held	Risk meeting held on 10 February 2017	Target Achieved	None	None	Municipal Manager	Agenda, Minutes & Attandance register
	Improved Governance and Organisational Excellence	Legal	To monitor response in terms of the fraud and corruption cases registered	# of Fraud and Corruption cases investigated : # of cases registered / # of cases investigated within a financial year	Number	New	# of Fraud and Corruption cases investigated: # of cases registered / # of cases investigated yearly		# of Fraud and Corruption cases investigated: # of cases registered / # of cases investigated quarterly		N/A	N/A	N/A	Director Corps	Updated Fraud and Corruption case register
	Improved Governance and Organisational Excellence	Internal Audit	To conduct quarterly assessment on municipal performance information.	# of performance audit reports issued by 30 June 2017.	Number	4 Performance audit reports issued	4 Performance audit reports issued	Operational	1 Performance audit reports issued	1 Performance audit reports issued	Target Achieved	None	None	Municipal Manager	Performance Audit report tabled in council and resolution
	Improved Governance and Organisational Excellence	Audit	To submit the AG action plan to council within a financial year	Subission of AG Action plan to Council by 31 January 2017	Date	31/01/2016	31/01/2017	Operational	31/01/2017	30/01/2017	Target Achieved	None	None	Municipal manager	Council Approved A0 Action plan
	Improved Governance and Organisational Excellence	Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2017	% in AG queries resolved (2015/16) by 30 June 2017.	Percentage	81%	100% Audit querries addresed	Operational	50% AG issues resolved	3%, 2/68 issues resolved	Target not Achieved	Outstanding issues not implementation	To finalise the Implementation in the 4th Quarter	Municipal Manager/ All Directors	resolved and audited AG issues and POE 's submitted
	Improved Governance and Organisational Excellence	Internal Audit	To monitor implementation of internal audit action plan within a financial year	% of internal audit findings resolved (# of Internal Audit issues resolved / # of issues raised) by 30 June 2017.	Percentage	14%	100% internal audit findings resolved	Operational	75% internal findings resolved	62.5%, 10 /16 Internal audit issues resolved	Target not Achieved	Internal audit not resolved	To finalise the Implementation in the 4th Quarter	Municipal Manager/ All Directors	Proof of Internal Audi findings resolved

KPA 5 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS

OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Strategic Objective	Programmes	•		KPI Unit of measure	Baseline	Annual Target (30/06/2017)	•		3rd Quarter Actual Performance	Remarks			Responsible Person	Evidence required
Improved Governance and Organisational Excellence			# of Council Meetings held by 30 June 2017.	Number	12 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council meetings held	Target Achieved	None	None		Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence		To ensure efffective implementation of risk mitigations actions 30 June 2017.	% of Risk issues resolved (# Risk issues implemented / resolved / # of risks identified) by 30 June 2017.	Percentage	81%	100% Risk issues resolved	Operational		48%, 15/31 risk issues resolved		Risk from directorates not fully implemented	Risk issues from directorates not fully implemented	Manager/ All	Resolved Risk issues and POE submitted

	2016/17 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER																	
Vote Nr	Regio n	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget		3rd Qurter Actual Performance	Remarks		Corrective Measures	Evidence required
40	Head Office	Transformation	Governance and Organisational		To Purchase 1 Podium by 30 June 2017	Podium	01/07/2016	30/06/2017	Director Corps	GLM	5 000		Develop and submit specification to SCM	submitetd to	Target Achieved	None	None	Delivery note
40	Head Office	Transformation	Governance and Organisational		recording Machine	Recording machines Imbizo & Corporate	01/07/2016	30/06/2017	Director Corps	GLM	20 000		Develop and submit specification to SCM	submitetd to	Target Achieved	None	None	Completion certificate, Progress report
40	Head Office	Transformation	Governance and Organisational	Management	To purcjhase 4 Suggestions boxes by 30 June 2017	Suggestion Boxes (4)	01/07/2016	30/06/2017	Director Corps	GLM	0		Develop and submit specification to SCM	Specifications submitetd to SCM	Target Achieved	None	None	Completion certificate, Progress report
41	Head Office	Transformation	Governance and Organisational			Renovation of Mokwakwaila Sub Office	01/07/2016	30/06/2017	Director INDEP	GLM	0		erecting the main entrance gate, replacing the palisate fence, painting the main biulding			II'	To finalise the appointment in the 4th Quarter	Payment certificate & Progress report

GGPP PROJECTS 2016 Page 31