GREATER LETABA MUNICIPALITY





2016/17 4TH QUARTER BUDGET AND PERFORMANCE ASSESSMENT REPORT

(SEC 52 Report)



Table of Contents 3 Methodology and Contents Strategic Vision, Mission and Strategy Map 4 **Votes and Operational Objectives** 5 Municipal Transformation and Organisational Development KPI's 6 Municipal Transformation and Organisational Development Projects 8 Basic Service Delivery KPI's 9 **Basic Service Delivery Projects** 10 Local Economic KPI 's 20 **Local Economic Projects** 21 Municipal Financial Viability KPI's 22 Municipal Financial Viability Projects 24 Good Governance and Public Participation KPI's 25 Good Governance and Public Participation Projects 28 29 APPROVAL

Methodology and Content

National Treasury directives are clear on the contents and methodology to derive at the SDBIP.

As a first step, the IDP objectives need to be quantified and related into key performance indicators. The budget is aligned to the objectives, projects and activities to enable the SDBIP to serve as monitoring tool for service delivery.

The SDBIP is described as a layered plan. The top layer deals with consolidated service delivery targets and time frames. Top Management is held accountable for the implementation of the consolidated projects and Key Performance Indicators. From the consolidated information, top management is expected to develop the next level of detail by breaking up outputs into smaller outputs and then linking and assigning responsibility to middle-level and junior managers.

The SDBIP of the Greater Letaba Municipality consists of strategic objectives derived from the IDP that are aligned with the strategic intent of the organisation. Strategic indicators with targets are set to measure the objectives. The Municipal Manager takes responsibility for the strategic indicators and objectives which will form part of his/her Performance Agreement and Plan. Projects and activities are aligned to the indicators with quarterly targets, time-frame and budget assigned to each.

The Strategic Indicators give rise to the institutional indicators for which the Directors will take responsibility. These indicators will form part of the Performance Agreements and Plans of Senior Managers (Directors). Indicators are assigned quarterly targets and responsibilities to monitor performance.

Derived from this, the next layer is developed, whereby the details with responsibilities for the next level of management is outlined and forms part of the Lower SDBIP. This lower SDBIP is a management tool for the S57 Managers and need not be made public and is a separate document for each internal department.

The SDBIP serves as a management, implementation and monitoring tool that will assist the Mayor, Councilors, Municipal Manager and Directors in delivering services to the community

Vision and Mission	The strategic vision of the organisation sets the long term goal the Municipality wants to achieve. The vision of Greater Letaba Municipality is:
	"To be an outstanding agro-processing and eco-cultural tourism hub".
	The strategic mission speaks about what the purpose of Greater Letaba Municipality is:
	The mission of Greater Letaba Municipality is to ensure an effective, efficient and economically viable municipality through: Provision of accountable, transparent, consultative and co-operative governance. Improving the quality of life through economic development and poverty alleviation. Provision of sustainable services. Ensuring a safe and healthy environment.
Strategy map	The Strategy Map depicts the strategic objectives on how Greater Letaba Municipality will be able to become an outstanding agro-processing and eco-cultural tourism hub while providing sustainable and affordable services to all. These objectives were positioned in terms of the Balanced Scorecard Perspectives being: Learning and Growth; Institutional Processes; Financial results and Community Satisfaction. All operational outputs (projects, initiatives and process) as contained within the SDBIP are aligned to the attainment of one or more of these objectives.

SERVICE DELIVERY PERFORMANCE SUMMARY 4TH QUARTER 2016/17

The table and graph below illustrates service delivery performance of Greater Letaba Municipality against the National Key

KPA's Performance Indicators	No. of	No. of targets	No. of targets	% Target
	Applicable	achieved	not achieved	achieved
	Indicators			
Municipal Transformation and Organisational Development	12	7	5	58%
Basic ServiceDelivery	6	2	4	33%
Local Economic Development	5	5	0	100%
Municipal Finance Management Viability	21	15	6	71%
Good Governance and Public Participation	16	12	5	71%
	60	41	20	68%

		Ove	erall % = 68%	
KPA's Projects	No. of	No. of targets	No. of targets	% Target
	Applicable	achieved	not achieved	achieved
	Indicators			
Municipal Transformation and Organisational Development	13	2	11	15%
Basic ServiceDelivery	94	55	39	59%
Local Economic Development	3	2	1	67%
Municipal Finance Management Viability	3	3	0	100%
Good Governance and Public Participation	4	0	4	0%
	116	62	54	53%

		Ove	rall % = 53%	
KPA's Performance Indicators and Projects	No. of Applicable Indicators including projects	No. of targets achieved	No. of targets not achieved	_
Municipal Transformation and Organisational Development	25	9	16	57%
Basic ServiceDelivery	100	57	43	54%
Local Economic Development	8	7	1	88%
Municipal Finance Management Viability	24	18	6	75%
Good Governance and Public Participation	20	12	9	60%
	177	103	75	

Overall % = 58%

The 41% under performance was due to non adherence to the procurement plan, which resulted in delay in advertisement of tenders and appointment of service providers. The planned target for filling of post could not be met due to the post not filled

KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME NINE (OUTPUT 1: IMPLEMENT A DIFFERENTIATED APPROACH TO MUNICIPAL FINANCING, PLANNING AND SUPPORT, OUTPUT 4: ACTIONS SUPPORTIVE OF THE HUMAN SETTLEMENT OUTCOMES)

Vote	Strategic	Municipal	Measurable	Key Performance	KPI Unit	Baseline /	Annual Target	Budget	4th Quarter (1 Apr-	4th Quarter	Remarks	Challenges	Corrective	Responsible	Evidence
Nr		Programmes	Objectives	measures/ Performance Indicator	of measure	Status	(30/06/2017)	2016/17	3 Jun 2017) ` .	Actual Perfromance	Reliaiks	Citalienges	Measaures		requires
	Improved Governance and Organisational Excellence	Human Resource Management	ŭ .	To approve the Organisational structure by 31 May 2017	Date		Council Approved Organizational structure by 31 May 2017	Operational	Council Approved Organizational structure by 31 May 2017	Organizational structure approved by council on the 31 May 2017	Target Achieved	None	None	Director Corp	Council Approved Organizational structure, Council Resolution
	Improved Governance and Organisational Excellence	Human Resource Management		# of vacant positions to be filled by 30 June 2017	Number	2 positions filled	40 Positions filled	Operational	10 Positions filled	4 Positions filled	Target not Achieved	Delay in the vetting of applications	Re advertised the post in the 1st quarter of the 2017/18		Appointment letters
	Integrated Sustainable Development	IDP	,	To approve Final 2017/18 IDP by Council 31 May 2017.	Date		Approval of final 2017/18 IDP by 31 May 2017	Operational	Approval of Final 2017/18 IDP by 31 May 2017	Final 2017/18 IDP appoved on 31 May 2017	Target Achieved	None	None	Director INDEP	Council approved IDP and resolution, Council Resolution
	Improved Governance and Organisational Excellence	PMS	finalised by 30 June 2017	To approve final 2017/18 SDBIP by the Mayor within 28 days after adoption of the final Budget and IDP by 30 June 2017.	Date	30-Jun-16	Approval of final 2017/18 SDBIP by the Mayor within 28 days after adoption of the Budget and IDP by 30 June 2017.	Operational	Approval of final 2017/18 SDBIP by the Mayor within 28 days after adoption of the Budget and IDP by 30 June 2017	2017/18 Final SDBIP approved by the Mayor on the	Target Achieved	None	None	Municipal Manager	Signed SDBIP by the Mayor
	Improved Governance and Organisational Excellence	PMS	reporting and	# of Quarterly performance reports compiled by 30 June 2017.	Number	4 Quarterly reports	4 Quarterly performance reports compiled	Operational	1 Quarterly performance reports compiled	1 Quarterly performance reports compiled	Target Achieved	None	None	Municipal Manager	Council approved Quarterly reports
	Improved Governance and Organisational Excellence	PMS	compliance within the financial year	To publish 2015/16 Oversight report in the newspaper & website within 10 working days of council adoption	Date	07-Apr-16	Publishing of the 2015/16 Oversight report in the Newspaper & Website within 10 working of council	Operational	Publishing of the 2015/16 Oversight report in the Newspaper & Website within 10 working days of council adoption	2015/16 Oversight report published in the newspaper and website within 10 working days after council	Target Achieved	None	None	Municipal Manager	Council approved Annual report , Council resolution

KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME NINE (OUTPUT 1: IMPLEMENT A DIFFERENTIATED APPROACH TO MUNICIPAL FINANCING, PLANNING AND SUPPORT, OUTPUT 4: ACTIONS SUPPORTIVE OF THE HUMAN SETTLEMENT OUTCOMES)

		•					<u> </u>							
Improved Governance and Organisational Excellence	PMS	To ensure implementation of the performance management system in the organisation within the financial year.	To approve Performance management policy for officials lower than sec 54 & 56 by 30 June 2017	Date	None	Approval of Performance Management Policy for officials lower than sec 54 & 56 Managers by 30 June 2017	Operational	Approval of Performance Management Policy for officials lower than sec 54 & 56 Managers by 30 June 2017	Performance Management policy for lower level not approved by council	Target not Achieved	Draft Policy not approved by council	To submit the Draft policy to the pOlicy committee for review		Council approved PMS policy for all municipal officials, council resolution
Improved Governance and Organisational Excellence	Legal Services	To improve effecience and effictiveness of municipal administration within the financial year	% developed Service Level Agreements within 30 days after the appointment of Service provider by 30 June 2017 (# of SLA's developed/ # of Appointments made)	е	100% SLA developed	100% (# of SLA s developed/ # of Appointments made)	Operational	100% (# of SLA s developed/ # of Appointments made)	100% , 9/9 SLA developed against the appointment letters	Target Achieved	None	None	Director Corp	Dated signed Service Level Agreements
Improved Governance and Organisational Excellence	Internal Audit	To conduct quarterly assessment on municipal performance within the financial year	# of performance audit reports compiled and issued to the Accounting Officer by 30 June 2017.	Number	4 Performance audit reports issued	4 Performance audit reports issued	Operational	1 Performance audit reports compiled and issued to the Accounting Officer	1 Performance audit reports compiled and issued to the Accounting Officer	Target Achieved	None	None	Municipal Manager	Performance Audit report tabled,Council resolution, report signed off by the MM
Improved Governance and Organisational Excellence	Internal Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2016	% of internal audit issues resolved (# of Internal Audit issues resolved / # of issues raised) by 30 June 2017	Percentag e	14% Internal issues resolved	100% internal audit issues resolved (# of Internal Audit issues resolved / # of issues raised)	Operational	100% internal audit issues resolved (# of Internal Audit issues resolved / # of issues raised)		Target not Achieved	Internal audit from directorates not fully implemented	To resolve the Internal audit ssues in the 1st quarter of 2017/18	Municipal Manager	Resolved IA register/plan, POE submitted
Improved Governance and Organisational Excellence	Internal Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2016	% of AG issues resolved (# of Auditor General issues resolved / # of issues raised) by 30 June 2017	Percentag e	81% AG issues resolved	100% AG issues resolved	Operational	100% AG issues resolved (# of Auditor General issues resolved / # of issues raised)	94% AG issues resolved, 63/67 issues	Target not Achieved	Irregular issues still outstanding	Awaiting the completetion of the AFS	Municipal Manager	Resolved AG issues and POE 's submitted
Improved Governance and Organisational Excellence	Risk management	To ensure efffective implementation of risk mitigations actions 30 June 2016.	% of Risk issues resolved (# Risk issues implemented / resolved / # of risks identified) by 30 June 2017	Percentag e	73% Risk issues resolved	100% Risk issues resolved	Operational	100% Risk issues resolved (# Risk issues implemented / resolved / # of risks identified)	48%, 15/31 risk issues resolved	Target not Achieved	Risk from directorates not fully implemented	To resolve the risk issues in the 1st quarter of 2017/18	Municipal Manager	Resolved Risk issues and POE submitted

2016/17 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER

	Region	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	date	Project Owner	funding	Budget	Adjusted Budget	Quarter 4	4th Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Evidence required
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To Purchase 1 Scanner office by 30 June 2017	Scanner	01/07/2016	30/06/2017	Director Corp	GLM	5 000	5 000	1 Scanner purchased and delivered	Scanner not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
41	Head Office	Municipal Transformation and Development		Office Management	To Purchase office Furniture by 30 June 2017 (22 High back chairs, 22 Office tables and 44 visitors chairs)	Office Furniture	01/07/2016	30/06/2017	Director Corp	GLM	2 000 000	2 000 000	Office Furniture purchased and delivered 22 High back chairs, 22 Office tables and 44 visitors chairs)	Office furniture not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
39	Head Office	Municipal Transformation and Development		Information Technology	To purchase 55 Laptops by 30 June 2017	Laptops 55	01/07/2016	30/06/2017	Director Corp	GLM	200 000	600 000	15 Laptops purchased and delivered	Laptops not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To Purchase Desktops by 20 June 2017	Desktops 20	01/07/2016	30/06/2017	Director Corp	GLM	150 000	20 000	20 Laptops Laptops purchased and delivered	Destops not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To Purchase and Install Uninterupted Power Supply by 30 June 2017		01/07/2016	30/06/2017	Director Corp	GLM	150 000	150 000	Uninterupted Power supply Installed	UPS not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To purchase and Install Brail Note Software by 31 March 2017	Brail Note	01/07/2016	30/06/2017	Director Corp	GLM	100 000	100 000	Brail Printer Software purchased and Installed	Brail note not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
39	Head Office	Municipal Transformation and Development		Information Technology	To purchase and Install of Org Plus Professional system by 30 June 2017	Org Plus Professionalls	01/07/2016	30/06/2017	Director Corp	GLM	24 000	14 444	Blade server purchsed and installaed	Org Plus Professionals put	Target Achieved	None	None	Delivery note
39	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Information Technology	To purchase and Install Call Log System by 30 June 2017	Call Log System	01/07/2016	30/06/2017	Director Corp	GLM	350 000	350 000	Call Log System purchased and Installed	Call log system not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
41	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Office Management	To purchase 16 Mobile Filling Units by 31 June 2017	Mobile Filing Unit	01/07/2016	30/06/2017	Director Corp	GLM	200 000	200 000	16 Mobile filing unit purchased and delivered	Mobile filling Units not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
41	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Office Management	To purchase 16 Steel Cabinets Units by 31 June 2017	Steel Cabinets(sub Offices, MM & Corps)	01/07/2016	30/06/2017	Director Corp	GLM	15 000	15 000	Steel cabinets (8) purchased and delivered	Steel cabinet not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
41	Head Office	Municipal Transformation and Development		Information Technology	To Purchase PDF Converter Software by 30 June 2017		01/07/2016	30/06/2017	Director Corp	GLM	10 000	10 000	PDF Converter purchased and delivered	PDF Convertor purchased	Target Achieved	None	None	Delivery note
41	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Office Management	To purchase and Intall 1 Server room air conditioner by 30 June 2017		01/07/2016	30/06/2017	Director Corp	GLM	25 000	25 000	1 Server room air conditioner purchased and Installed	Server room air Conditioner not purchased	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Delivery note
41	Head Office	Municipal Transformation and Development	Improved Governance and Organisational Excellence	Property Services	corporate services Offices, toilet,	Refurbishmet of corporate services Offices, toilet, Kitchen & registry	01/07/2016	30/06/2017	Director Corp	GLM	305 000	305 000	Project for refurbishment of Corporate services Offices, Toilet, Kitchen and Registry completed	Project for refurbishment of Corporate services Offices, Toilet, Kitchen and Registry not completed	Target not Achieved	Delay in SCM processes	Purchase in 2017/18 financial year	Payment certificate & Progress report

KPA 2: BASIC SERVICE DELIVERY INDICATORS OUTPUT 2: IMPROVING ACCESS TO BASIC SERVICES, OUTPUT 3: IMPLEMENTATION OF THE COMMUNITY WORKS PROGRAMME Measurable KPI Unit of Baseline / Budget 1st Quarter 4th Quarter (1 4th Actual Corrective Evidence Vote Strategic Programme Annual Remarks Challenges Responsible Objective 2016/2017 (1 Jul-30 Apr- 3 Jun 2017) Performance Objective measure/ Status Target Measures Person required Performance (30/06/17)Sept 2016) Indicator To ensure that land use 0% applications 100% applications 93% land use Target not Achieved Conflict of boundaries To verify the boundaries ntegrated and % of land use Operational 00% application: Director Plan Dated register applications with the Survey general Sustainable applications are applications processed processed (# of processed (# of applications between ecording land use processed within 90 processed (# of processed (# of applications applications received processed, 13/14 senwamokgope and applications & Land Human mamaila tribal authorit use applications Settlement days of receipt. applications applications received / # of # of land use applications received / # of land received / # of land use applications processed use applications land use applications processed) processed) within applications processed) 90 days of receipt processed) by 30 June 2017. 4654 HH have Target Achieved irector COMM ccess to Sustainable nanagement emoval within the to refuse removal at accessed refuse access to refuse with access to access to refuse access to refuse management Basic Services financial year east once a week removal once a removal at least refuse removal at removal at least once a removal at least reports by 30 June 2017. once a week east once a wee once a week 56905 HH have Electricity To ensure provision of # of HH with acces 56905 HH 56905HH with Operationa 56905HH with access Target Achieved None None Director Tech Electricity/ Finance Sustainable electricity services to electricity by 30 accessed access to access to to electricity access to electricity eports Basic Services June 2017. electricity electricity electricity To monitor the reviews # of By laws # of By laws # of By laws reviewed 2 by laws for Target not Achieved Delay in approval of the Director Corps Reviewed and Improved Operational Council approve and (# of policies reviewed/ SPLUMA and Governance of by laws and policies eviewed (# of eviewed (# of eviewed (# of by laws by CoGHSTA gazette the approved 2 Director Pln council approved by within a financial year policies reviewed/# policies reviewed olicies reviewed/ # of By laws) lectricity reviewed by laws of By laws) # of By laws) of By laws) as draft Organisationa Excellence To monitor the reviewal # of by laws # of by laws Operational # of by laws # of by laws Target not Achieved the public participation of 2 draft by- laws Director Corps/ Improved promulgated (# of By he SPLUMA by laws (Electricity & SPLUM) Governance of by laws and policies promulgated (# of promulgated (romulgated (# o promulgated romulgated within a financial year of By laws laws promulgated/by was halted eviewed, awaiting public By laws By laws promulgated/ by Organisationa promulgated/by promulgated/by laws due for participation Excellence laws due for laws due for laws due for promulgation promulgation promulgation promulgation Access to Electricity To ensure reduction of % of electricity % of electricity Operational % of electricity % of electricity losses 21% of electricity Target not Achieved the municipality is not The municipality must Director Tech lectricity/ Finance Sustainable electricity losse s within losses reduced as losses reduced sses reduced : reduced: # of losses reduced billing own consumption start billing for municipal eports Basic Services a financial year # of electricity of electricity lectricity lossed / % of usage to track spending per regulation patterns of the lossed / % of lossed / % of electricity supplied electricity lectricity supplie municiaplity supplied

BSB KPI's -2016/17 SDBIP Page 9

2016/17 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER

			1								1					
	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget	Quarter 4	4th Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Evidence required
			To construct a Library at Shotong by 30 June 2017	Shotong Library (Phase1)	01/07/2016	30/06/2017	Director Tech	GLM	2 000 000	1 000 000	Construction of Library at Shotong Library completed	Tender advertised, Contractor not appointed	Target not Achieved	Cash flow challenges	To complete in 2017/18 financial year	Progress report, Payment Certificates
Delivery	Sustainable	Community Services	June 2017	(Phase 1)			Director Tech	GLM	2 000 000		Construction of Rotterdam Library at completed	Tender advertised, Contractor not appointed	Target not Achieved	Cash flow challenges	To complete in 2017/18 financial year	Progress report, Payment Certificates
Delivery	Sustainable		To Construct a Community hall at Rotterdam by 30 June 2017	Rotterdam Communiry Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	3 000 000	Construction of Rotterdam Community Hall	Rotterdam community hall completed	Target Achieved	None	none	Progress report, Payment Certificates
Delivery	Sustainable	Community Services	Mokwakwaila &	Tables (10) for Mokwakwaila & Senwamokgope	01/07/2016	30/06/2017	Director COMM	GLM	350 000	350 000	2000 and 10 Tables purchased and delivered	Tender advertised, Service provider appointed	Target not Achieved	Delay in appointment of Service provider	Procure in the 2017/18 Financial year	Progress report, Payment Certificates
			To Construct a Community hall at Ward 2 by 30 June 2017	Ward 2 Community Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	2 400 000	Construction of Ward 2 Community Hall completed		Target Achieved	None	none	Progress report, Payment Certificates
			To Design a Community hall at Ward 5 by 30 June 2017	Ward 5 Community Hall (Planning)	01/07/2016	30/06/2017	Director Tech	GLM	400 000	400 000	Designs for Ward 5 Community hall completed	Designs for Ward 5 Community hall completed	Target Achieved	None	none	Progress report, Payment Certificates
	Custoinable		To Construct a Community hall at Matshwi by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	0	2 400 000	Construction of Matshwi Community Hall completed	Matshwi Community hall completed	Target Achieved	None	none	Progress report, Payment Certificates
Basic Service Delivery	Access to Sustainable Basic Services	Community Services			01/07/2016	30/06/2017	Director Tech	GLM	0	1 000 000	Construction of Mohlele Community Hall completed	completed(project not	-			Progress report, Payment Certificates
		Community Services	To Construct a Community hall atMamaila Kolebetona by 30 June 2017	Mamaila- Kolobetona Community Hall (Roll Over)	01/07/2016	30/06/2017	Director Tech	GLM	0	2 682 000	Construction of Kolobetona Community Hall completed	community hall	Target Achieved	None	none	Progress report, Payment Certificates
		Community Services	To Construct a Community hall at Shamfana by 30 June 2017	Shamfana Community Hall (Phase 2)	01/07/2016	30/06/2017	Director Tech	GLM	1 500 000	2 400 000	Construction of Shamfana Community Hall completed	Designs completed, Contractor not appointed	Target not Achieved	delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
Delivery	Sustainable	Community Services		Community Hall	01/07/2016	30/06/2017	Director Tech	GLM	400 000	400 000	Designs for Lemondokop Community Hall completed	Designs for Lemondokop community hall completed	Target Achieved	None	none	designs, Progress report, Payment Certificates
	Basic Service Delivery Basic Service Delivery	Basic Service Delivery Basic Service Basic Service Delivery Basic Service Delivery Basic Service Delivery Basic Service Delivery Basic Services Basic Services Basic Services Basic Service Delivery Basic Services Basic Services Basic Services Basic Service Delivery Basic Services	Basic Service Delivery Basic Services Access to Sustainable Ser	Performance Area Objective Area Objective Performance Indicator	Performance Area Objective Area Community Delivery Sustainable Basic Services Community Services Community Sustainable Basic Services Community To construct a Library at Shotong (Phase 1) Community Community at Basic Services Delivery Sustainable Basic Services Community To construct a Library at Rotterdam by 30 June 2017 Community Hall at Rotterdam by 30 June 2017 Community Hall at Rotterdam by 30 June 2017 Community Hall at Rotterdam by 30 June 2017 To purchase 2000 Chairs (2000) Tables for Mokwakwaila & Senwamokgope by Sustainable Basic Services Community To purchase 2000 Tables for Mokwakwaila & Senwamokgope by Sustainable Basic Services Community To purchase 2000 Tables (10) for Mokwakwaila & Senwamokgope by Services Community Hall at Ward 2 by 30 June 2017 Ward 2 Community Hall (Roll Over) Ward 2 Dy 30 June 2017 To Design a Community Hall (Roll Over) Ward 2 Community Hall ward 2 by 30 June 2017 To Design a Community Hall (Roll Over) Ward 5 Community Hall (Roll Over) Ward 5 Community Hall (Roll Over) Ward 5 Community Hall at Matshwi by 30 June 2017 To Construct a Community Hall at Mohele by 30 June 2017 To Construct a Community Hall at Mohele by 30 June 2017 To Construct a Community Hall at Mohele by 30 June 2017 To Construct a Community Hall (Roll Over) Ward 5 Community Hall at Mohele by 30 June 2017 To Construct a Community Hall (Roll Over) Ward 5 Community Hall at Mohele by 30 June 2017 To Construct a Community Hall (Roll Over) Ward 5 Community Hall at Matshwi by 30 June 2017 To Construct a Community Hall (Roll Over) Ward 5 Community Hall (Roll Over) Ward 5 Community Hall at Mohele by 30 June 2017 To Construct a Community Hall (Roll Over) Ward 5 Community Hall at Mohele by 30 June 2017 To Construct a Community Hall at Mohele by 30 June 2017 To Construct a Community Hall (Roll Over) Ward 5 Community Hall at Mohele by 30 June 2017 To Construct a Community Hall at Mohele Community Hall (R	Performance Access to Delivery Basic Services Community Services Delivery Sustainable Basic Services Services To construct a Library at Rotterdam by 30 June 2017 Community Plant (Rotterdam by 30 June 2017 Pla	Petromance Access to Delivery Basic Services Community To construct a Lubrary at Rotterdam by 30 June 2017 Phase 1) Dilloyr) Di	Performance Arcees to Dejective Performance Indicator Performance Perfor	Performance Access to Delivery Porformance Indicator Performance Indic	Performance Access to Delivery Sustainable Services Services Community Delivery Sustainable Services Services Services Community Delivery Sustainable Services Service	Performance Access to Delivery Delive	Performance Aces Dispertive Aces Dispertiv	Performance Arcan Community Performance Performa	Performance Performance	Performance Collective Co	Performance Opening Opening

	Pagia	c Service	Access to	C	T- D!	Thistory	01/07/2016	30/06/2017	Director Tech	CLM	400.000	400.000	Davis and the	Design for	T A -bi d	Int	11	Dociano
22		elivery	Sustainable Basic Services	Community Services	To Design a community hall in Thlothlokwe by 30 June 2017	Thlothlokwe Community Hall (Planning)	01/01/2010	30/00/2017	Director recir	GLM	400 000	400 000	Designs for Thlothlokwe community Hall completed	Designs for Thlothlokwe community hall completed	Target Achieved	None	none	Designs, Progress report, Payment Certificates
32	De	elivery S	Access to Sustainable Basic Services	Sports & Recreation	To Construct a Sports Complex in Mamanyoha by 30 June 2017	Mamanyoha Sports Complex		30/06/2017	Director Tech	GLM	6 414 503	1 000 000	Complex completed	commenced	Target not Achieved	delay in SCM processes	To ensure construction commence in 2017/18 financial year	Progress report, Payment Certificates
34		elivery	Access to Sustainable Basic Services	Sports & Recreation	To Designs a Sports Complex in Madumeleng / Shotong by 30 June 2017	Shotong Sports Complex	01/07/2016	30/06/2017	Director Tech	GLM	6 024 250	500 000	Designs for Madumeleng / Shotong Sports Complex	Madumeleng / Shotong Sports complex designs completed	Target Achieved	None	none	Designs, Progress report, Payment Certificates
34		elivery	Access to Sustainable Basic Services	Sports & Recreation	To Construct a Sports Complex in Thakgalane by 30 June 2017	Thakgalane Sports Complex	01/07/2016	30/06/2017	Director Tech	GLM	6 024 250	500 000	Designs for Thakgalane Sports Complex Completed	Designs for Thakgalane Sports complex completed	Target Achieved	None	none	Progress report, Payment Certificates
34		elivery	Access to Sustainable Basic Services	Sports & Recreation	To Construct a Sports Complex in Rotterdam by 30 June 2017	Rotterdam Sports Complex	01/07/2016	30/06/2017	Director Tech	GLM	6 500 000	4 000 000	Construction of Rotterdam Sports Complex completed	Contractor appointed, Site establishment in progress	Target not Achieved	Delay in appointment of Contractor	Ensure regular monitoring of the project	Progress report, Payment Certificates
42		elivery	Access to Sustainable Basic Services	Waste & Environmental management	To Construct Modjajdiskloof Transfer Stations(Designs)	Modjajdiskloof Transfer Stations	01/07/2016	30/06/2017	Director COMM	GLM	600 000	600 000	Construction for Modjadjiskloof completed	Tender advertised, Contractor not appointed	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
42		elivery	Access to Sustainable Basic Services		To purchase and deliver 15 Skips Bins by 30 Jun e2017	Skip Bins (15)	01/07/2016	30/06/2017	Director COMM	GLM	250 000	250 000	15 Skip Bins Purchased and delivered	Tender advertised, Service apointed	Target not Achieved	Delay in appointment of Service provider	Procure in the 2017/18 Financial year	Progress report, Payment Certificates
42		elivery	Access to Sustainable Basic Services	Parks and Cemetery	To purchase and deliver drive on lawnmower by 30 Jun e2017	Drive on Lawnmower (Roll over)	01/07/2016	30/06/2017	Director COMM	GLM	0	150 000	1 Drive on Lawnmower purchased	1 Drive Lawnmower not purchased	Target not Achieved	Cash flow challenges	Procure in the 2017/18 Financial year	Payment certificates and delivery note
		elivery	Access to Sustainable Basic Services	Parks and Cemetery	To enhance the town entrances(Kgapane and Tzaneen entrances) by 30 June 2017	Enhancement and Beautification of Town Entrances (Roll Over)	01/07/2016	30/06/2017	Director INDEP	GLM	0	500 000	Project for Enhancement and Beautification of Town Entrances completed	Project for enhancement of Beautification of town entrances not completed	Target not Achieved	Cash flow challenges	Complete the project in 2017/18 FY	Progress report, Payment Certificates
42		elivery	Access to Sustainable Basic Services	Waste & Environmental management	To Construct Maphalle landfill site by 30 June 2017	Maphalle Landfill site	01/07/2016	30/06/2017	Director COMM	GLM	5 000 000	2 000 000	Project for Maphalle Landfill site completed	Maphalle landfill site phase 2 completed (buidling works and fencing)	Target Achieved	None	none	Progress report, Payment Certificates

	Basic Service	Access to	NA/+- 0	To only billians about	Dahahilitatian af	01/07/2016	30/06/2017	Director COMM	CINA	0	2 500 000	Duniont for	Old Mandindii da af	Toward Ashious	N	1	Progress
42				Old Modjajdiskloof dumping site by 30	Old Modjajdiskloof	01/01/2010	30/00/2017	Director COMM	GLM	U	2 500 000	Project for rehabilitation of Modjajdiskloof Dumping site completed	Old Modjadjiskloof dumping site rehabilitated	Target Achieved	None	none	report, Payment Certificates
42				To purchase and deliver Refuse Compactor Truck by 30 June 2017	Refuse Compactor Truck	01/07/2016	30/06/2017	Director COMM	GLM	2 000 000	1 500 000	Refuse Compactor Truck purchased and delivered	Service Provider appointed	Target not Achieved	Delay in apoointment of the service provider	Procure in the 2017/18 Financial year	Progress report, Payment Certificates
31	Delivery	Access to Sustainable Basic Services			Channels	01/07/2016	30/06/2017	Director Tech	GLM	2 400 000	1 400 000	Storm Water channels at Kgapane Constructed		Target not Achieved	delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
31		Access to Sustainable Basic Services	Roads & Stormwater	Level Bridges by 30 June 2017		01/07/2016	30/06/2017	Director Tech	GLM	3 445 118	3 445 118	Construction of 10 Low Level bridges at Sehlakong, Trikgalan e, Jamela, Seapule, Rampepe, Bellevue, Rotterdam, Dichosing, Sefofotse completed	Low level bridges not constructed	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
29		Access to Sustainable Basic Services		To Design Itieleng Sekgosese street from gravel to pave for 1.8km by 30 June 2017	Itieleng-Sekgosese street paving	01/07/2016	30/06/2017	Director Tech	GLM	6 000 000	450 000	Comple Designs for Itieleng Sekgosese street for 1.8km completed	Designs for Itieleng Sekgosese street completed	Target Achieved	None	none	Designs, Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services			Lemondokop street paving	01/07/2016	30/06/2017	Director Tech	GLM	6 000 000	450 000	Designs for Lemondokop street paving for 1.8km completed	Designs for Lemondokop street paving completed	Target Achieved	None	none	Progress report, Payment Certificates
29	Delivery	Access to Sustainable Basic Services		To Upgrade Modjajdi Ivory Route street from gravel to pave for 2.2km by 30 June 2017	Route Phase 1	01/07/2016		Director Tech		4 000 000	1 000 000	Upgrading of Modjadji Ivory Route Ivory Route Phase 1 completed	Tender advertised and Contractor not appointed	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
29	Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To purchase and deliver 1 Roller Compactor by 30 June 2017	Roller Compactor (1)	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	1 Roller purchased and delivered	Roller Compactor not purchased	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
29	Delivery	Access to Sustainable Basic Services	Cemetery	To design paving for cemetery at Mokwasele by 30 June 2017	Mokwasele Cemetery paving	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	Designs for Mokwasele Cemetery paving completed	Designs for Mokwasele street paving completed	Target Achieved	None	none	Progress report, Payment Certificates

		Basic Service Delivery		Roads &		gg.	01/07/2016	30/06/2017	Director Tech	GLM	300 000	300 000	Designs for		Target Achieved	None	none	Progress report,
29		Delivery	Basic Services	Stormwater	from gravel to pave at Moshakga Planning) by 30 June 2017	paving (Planning)							Moshakga street paving completed	street paving completed				Payment Certificates
28		Basic Service Delivery	Access to Sustainable Basic Services	Traffic and Licensing	To Erect Eye Test Apparatus (2) Modjadjiskloof & Kgapane DLTC by 30 June 2017	Eye Test Apparatus (2)Modjadjiskloof & Kgapane DLTC			Director COMM		300 000	300 000	2 Eye Test Apparatus at Modjadjiskloof & Kgapane DLTC erected	Apparatus at Modjajdiskloof & Kgapane DLTC not erected	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
28		Basic Service Delivery	Access to Sustainable Basic Services	Traffic and Licensing	To 2 erect Obstacles(poles & pedestals) in modjajdiskloof by 30 June 2017	Obstacles (poles & pedestals) Modjadkiskloof DLTC	01/07/2016	30/06/2017	Director COMM	GLM	250 000	250 000	2 Obstacles (poles & pedestals) at Modjajdiskloof erected	2 Obstacles at modjajdiskloof not erected	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
28	He ad Offi ce		Sustainable Basic Services	Property Services	brick safe for firearm at Modjajdiskloof by 30 June 2017	Office safe & brick safe (Modjajdiskloof)					30 000		Erection of Office safe & brick safe at Modjadjiskloof completed	& brick safe at modjajdiskloof not erected	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
28	He ad Offi ce	Delivery	Access to Sustainable Basic Services	Property Services	To contruct visitors firearm storage safes in Modjadjiskloof by 30 June 2017	Storage safe			Director COMM		25 000	25 000	Construction of Visitors Firearm storage safe at Modjadjiskloof completed	Visitors Firearm storage safe not constructed	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
28	He ad Offi ce		Access to Sustainable Basic Services	Property Services	To erect a boom gate in Modjadjiskloof by 30 June 2017	Boom Gate(Main entrances)	01/07/2016	30/06/2017	Director COMM	GLM	20 000	20 000	Boom Gate at the main entrances erected	Boom gate at the main entrances	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Progress report, Payment Certificates
28	He ad Offi ce		Access to Sustainable Basic Services	Property Services	To purchase 20 Fire Extinguishers by 30 June 2017		01/07/2016	30/06/2017	Director COMM	GLM	0	300 000	20 Fire Extinguishers purchased and delivered	Fire extinguishers not purchased	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Payment certificates and delivery note
28	He ad Offi ce	Delivery	Access to Sustainable Basic Services	Parks and Cemetery		Over)			Director COMM		0	60 000	7 Chain Saws purchased and delivered	Chain saws not purchased	Target not Achieved	Delay in SCM processes	Complete the project in 2017/18 FY	Payment certificates and delivery note
71	29	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To refurbish Electricity Nertwork to NERSA standards by 30 June 2017	Electricity to NERSA	01/07/2016	30/06/2017	Director Tech	GLM	2 000 000	5 000 000	Project for refurbishment of electricity Nertwork upgraded to NERSA standard	Contractor appointed, Site established , project not completed	Target not Achieved	Delay in appointment o fth Contractor	Finalise the project in 2017/18 FY	Progress report, Payment Certificates
71	3& 4	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Install 50t Energy Efficient street lights at Kgapane access road by 30 June 2017	Kgapane access road Energy Efficient Street lights(50)	01/07/2016	30/06/2017	Director Tech	GLM	700 000		Intsallation of 50t Energy efficient street lights at Kgapane access road completed	Tender not advertised, Energy efficient street lights not erected	Target not Achieved	Delay in appointment o fth Contractor	Finalise the project in 2017/18 FY	Progress report, Payment Certificates
			Access to Sustainable Basic Services	Electricity	To install prepaid meters in Mokgoba by 30 June 2017	- P	01/07/2016	30/06/2017	Director Tech	GLM	0	500 000	Prepaid meters at Mokgoba Installed	Contractor not appointed	Target not Achieved	Delay in appointment o fth Contractor	Finalise the project in 2017/18 FY	Progress report, Payment Certificates
71	29																	

	He	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To purchase and deliver electric Transformer by 30	Electric transformer	01/07/2016	30/06/2017	Director Tech	GLM	0	320 000	Electric Transformer purchased and delivered	Electric Transformer purchased and delivered	Target Achieved	None	None	Payment certificates and delivery
71	ad Offi ce				June 2017								delivered	delivered				note
		Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To Construct Electrification of 446 Units to 7(Rapitsi, Tshabela- Matswale, Jikong, Las Vegas, Ntswele- motse and Sebinakgolo) Villages by 30 June 2017	Electrification of 446 units	01/07/2016	30/06/2017	Director Tech	INEP	0	7 000 000	Project for Electrification of 7 Villages(Rapitsi, Tshabela-Matswale, Jokong, Las Vegas, Ntswele-Motse and Sebinakgolo) completed	Project for Electrification of 7 villages not completed	Target not Achieved	Delay in appointment of Service provider	To completed the project in 2017/18 Financial year	Progress report, Payment Certificates
34		Basic Service Delivery	Access to Sustainable Basic Services	Sports & Recreation	To Design a stadium at Kgapane by 30 June 2017	Kgapane Stadium (Phase 3)					7 289 000	239 000	Designs for Kgapane Stadium Phase 3 completed	Designs for Kgapane Stadium phase 3 completed	Target Achieved	None	None	Designs, Progress report, Payment Certificate
14		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct Library at Mokwakwaila by 30 June 2017	Mokwakwaila Library	01/07/2016	30/06/2017	Director Tech	MIG	1 800 000	1 900 000	Construction of Library at Mokwakwaila Library	Mokwakwaila Library constructed	Target Achieved	None	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To upgrade Seatlaleng street from gravel to paving for 1.8km by 30 June 2017	paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 200 000	2 832 649	Upgrading of Seatlaleng street from gravel to paving for 1.8km completed	Project under construction	Target not Achieved	Delay in Appointment of the Contractor	Regular project monitoring to ensure progress	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To upgrade Mohlakong street from gravel to paving for 18km by 30 June 2017	Mohlakong Street paving(Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 000 000	2 000 000	Upgrading of Mohlakong street from gravel to paving for 1.8km completed	Upgrading of Mohlakong street paving for 1.8km completed	Target Achieved	None	none	Progress report, Payment Certificates
34		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To construct a Sports Coplex at Shaamiri by 30 June 2017	Complex (Phase 2)			Director Tech		4 000 000	4 000 000	Construction of Shaamiriri Sports Complex completed	Construction in progress	Target not Achieved	Contractor behind schedule	Apllication of penalties	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Matshelapata street from gravel to paving by 30 June 2017	Matshelapata street paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	1 400 000	290 000	Upgrading of Matshelapata street from gravel to paving for 1.8km completed	Upgrading of Matshelapata street paviing for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29		Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Shawela street from gravel to paving by 30 June 2017	Shawela Street paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 200 000	1 041 863	Upgrading of Shawela street paving for 1.8km completed	Upgrading of Shawela street paving for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates

29	Delivery	Basic Services	Roads & Stormwater	from gravel to paving for 1.8km by 30 June 2017				Director Tech	MG	2 400 000		Upgrading of Sekgopo Maboying street from gravel to paving for 1.8km completed	Upgrading of Sekgopo Maboying street paving for 1.8km completed	Target Achieved		None	Progress report, Payment Certificates
29	Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Tlotlokwe street from gravel to paving for 1.8km by 30 June 2017	paving (Phase 2)	01/07/2016		Director Tech		2 000 000		Upgrading of Tlotlokwe street from gravel to paving for 1.8km completed		Target Achieved		None	Progress report, Payment Certificates
29	Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Shamfana street from gravel to for 1.8km paving by 30 June 2017	Shamfana street paving (Phase 2)	01/07/2016	30/06/2017	Director Tech	MIG	2 200 000		Upgrading of Shamafana street from gravel to paving for 1.8km completed	Upgrading of Shamfana street paving for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Delivery	Basic Services	Roads & Stormwater	To upgrade Kherobeng street from gravel to paving for 1.8km by 30 June 2017	paving (Phase 2)			Director Tech		2 200 000		Upgrading of Kherobeng street from gravel to paving for 1.8km completed	·	Target Achieved		None	Progress report, Payment Certificates
32	Service		Community Services	To Construct a Community hall at Goedplaas by 30 June 2017	Community Hall			Director Tech		4 000 000	4 000 000	Construction of Goedplas Community Hall completed	Contractor sppointed, Construction in progress; Foundations, Istallation of steel structure, roofing, JOJO tank completed, Installation of fence, Sceptic tank and construction of super	Achieved	Delay in Appointment of the Contractor	Regular project monitoring to ensure progress	Progress report, Payment Certificates
32	Delivery	Basic Services	Community Services	Thakgalane by 30 June 2017	Community Hall					4 000 000		Construction of Thakgalane Community Hall completed	Contractor sppointed, Construction in progress; Foundations, Sceptic tanks and Installation of JOJO tanks completed, Construction of super structure in progress	Achieved	Delay in Appointment of the Contractor	Regular project monitoring to ensure progress	Progress report, Payment Certificates
32	Service	Access to Sustainable Basic Services	Community Services	To Construct a Community hall at Ntata by 30 June 2017	Hall	01/07/2016				4 000 000	4 000 000	Construction of Ntata Community Hall completed	Construction in progress; plartform completed, Sceptic tank, Installation of fence in progress	Target not Achieved	1st Contractor withdrew due to under-pricing	New Contractor appointed, Ensure regular monitoring of the project	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Sekgopo street from gravel to paving by 30 June 2017	Sekgopo Moshate street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	700 000	170 000	Designs for Sekgopo Moshate street paving Completed	Designs for Sekgopo Moshate street paving Completed	Target Achieved	None	None	Designs, Progress report, Payment Certificates

<u> </u>	Basic Service	Access to	Roads &	To design	Mamphakati Street	01/07/2016	30/06/2017	Director Tech	MIG	550 000	300 000	Designs for	Designs for	Target Achieved	None	None	Designs,
29	Delivery		Stormwater	Mamphakati street from gravel to paving by 30 June 2017					Wilco	350 000	300 000	Mamphakati street	Mamphakati street paving Completed				Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To Upgrade Ramphanyene street from gravel to paving for 1.8km by 30 June 2017	Ramphanyane Street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	550 000	8 874 906	Upgrading oof Ramphanyane street paving for 1.8km Completed	Construction in progress; Layer works completed for 1.7km, installation of kerbs and paving bricks in progress	Target not Achieved	Late appointment of Contractor	Regular project monitoring to ensure progress	Progress report, Payment Certificates
29	Basic Service Delivery		Roads & Stormwater	To design Las Vegas street from gravel to paving for 1.8km by 30 June 2017	Las Vegas Street paving	01/07/2016	30/06/2017	Director Tech	MIG	550 000	230 000	Designs for Las Vegas street Completed	Designs for Las Vegas street Completed	Target Achieved	None	None	Designs, Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Dichosing street from gravel to paving by 30 June 2017	Dichosing street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	550 000	260 000	Designs for Dichosing street Completed	Designs for Dichosing street Completed	Target Achieved	None	None	Designs, Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To design Ga-Ntata street from gravel to paving by 30 June 2017	Ga Ntata street upgrading	01/07/2016	30/06/2017	Director Tech	MIG	550 000	350 000		Designs for Ga-Ntata street Completed	Target Achieved	None	None	Progress report, Payment Certificates
71	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	Highmast in Ramodumo, Mokwasele, Mandela park, Iketleng, Maekgwe, Rotterdam Mahunsi, Rotterdam Manyunyu,	of 16 highmast in Ramodumo, Mokwasele, Mandela park, Iketleng, Maekgwe, Rotterdam Mahunsi,	01/07/2016	30/06/2017	Director Tech	MIG	8 076 390	8 076 390	16 highmast in Ramodumo, Mokwasele, Mandela park, Iketleng, Maekgwe,	16 highmast in Ramodumo, Mokwasele, Mandela park, Iketleng, Maekgwe, Rotterdam Mahunsi, Rotterdam Manyunyu, Mohlabaneng, Ditshosing, Shawela,	Target Achieved	None	None	Progress report, Payment Certificates
71	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	To erect and ernergise Highmast inAbel, Mamokgadi & Morwatshehla by 30 June 2017	Highmasts (Roll	01/07/2016	30/06/2017	Director Tech	GLM	0	600 000	Project for erection of highmast in Abel, Mmokgadi & Morwatshehla completed	Project for erection of highmast in Abel, Mmokgadi & Morwatshehla completed	Target Achieved	None	None	Progress report, Payment Certificates
71	Basic Service Delivery	Access to Sustainable Basic Services	Electricity	ernergise Highmast in Madibeng and		01/07/2016	30/06/2017	Director Tech	GLM	0	620 000	Project for erection of highmast in Madibeng, Medingen completed	Project for erection of highmast in Madibeng, Medingen completed	Target Achieved	None	None	Progress report, Payment Certificates

	Basic Service	Access to	Elementals.	T	History at 1 is 40	01/07/2016	30/06/2017	Director Tech	lc.a.a		4 000 000	Project for erection of	Project for erection of	Townsk Ashious d	Thu	II.	Drogross
	Delivery	Sustainable Basic Services	Electricity	To erect and ernergise Highmast in 10 villages by 30 June 2017	Highmasts in 10 Villages (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	1 800 000	highmast in 10 villages completed	highmast in 10 villages completed	Target Achieved	None	None	Progress report, Payment Certificates
71				Julie 2017													
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Mokgoba Street from gravel to paving	Upgrading of Mokgoba street	01/07/2016	30/06/2017	Director Tech	GLM	0	2 700 000	Upgrading of Mokgoba street from gravel to paving for 1.8km completed	Upgrading of Mokgoba street paving for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To construct Modjajdiskloof chanels by 30 June 2017	Modjadjiskloof channels	01/07/2016	30/06/2017	Director Tech	GLM	0	1 000 000	Construction of Modjadjiskloof channels completed	Contractor not appointed	Target not Achieved	Delay in Appointment of the Contractor	Finalise the project in 2017/18 FY	Progress report, Payment Certificates
	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To construct Kgapane side walks by 30 June 2017	Kgapane Side walks	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction of Kgapane sidewalks completed	Construction of Kgapane sidewalks completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To construct Modjajdiskloof side walks by 30 June 2017	Modjajdiskloof side walks	01/07/2016	30/06/2017	Director Tech	GLM	0	95 454	Construction of Modjadjiskloof sidewalks completed	Construction of Modjadjiskloof sidewalks completed	Target Achieved	None	None	Progress report, Payment Certificates
29											35 351						
	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To construct Sekgopo gabions by 30 June 2017	Sekgopo Gabions	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction of Sekgopo Gabions completed	Construction of Sekgopo Gabions completed	Target Achieved	None	None	Progress report, Payment Certificates
29											237 813						
	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Shamfana street from gravel to paving for 1.8km by 30 June 2017	Shamfana street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0		Upgrading of Shamfana street from gravel to paving for 1.8km completed	Upgrading of Shamfana street for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service	Access to		-		01/07/2016	20/06/2017	Director Tech		0	4 500 000	Upgrading of					Progress
29	Delivery	Sustainable Basic Services	Roads & Stormwater	To upgrade Medingen street from gravel to paving for 1.8km by 30 June 2017	Medingen street paving (roll over)	01/01/2010	30/00/2017	Director recir	GLIVI	U	9 500 000	Medingen street from gravel to paving for 1.8km completed	Upgrading of Medingen street paving for 1.8km compleetd	Target Achieved	None	None	report, Payment Certificates
	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Matshwi street from gravel to paving for 1.8km by 30 June 2017	Matshwi street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0		Upgrading of Matshwi street from gravel to paving for 1.8km completed	Upgrading of Matshwi street paving for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade	Ramphanyane Street upgrading	01/07/2016	30/06/2017	Director Tech	GLM	0	339 730 287 702	from gravel to paving	Construction in progress; Layer works completed for 1.7km, installation of kerbs and paving bricks in progress	Target not Achieved	Late appointment of Contractor	Regular project monitoring to ensure progress	Progress report, Payment Certificates

		In-		1		ur	u	1		1		all .	1			1	11-
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Raphahlelo street from gravel to paving for 1.8km by 30 June 2017	Raphahlelo Head Kraal street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	1 017 761	Upgrading of Rapahlelo street from gravel to paving for 1.8km completed	Upgrading of Rapahlelo street paving for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To rehabilitate Modjajdiskllof street by 30 June 2017	Rehabiliation of Modjadjiskloof streets for 2km (roll over)		30/06/2017	Director Tech	GLM	0	4 000 000	Rehabilitation of Modjadjiskloof streets 2km completed	Project for rehabilitation of Modjadjiskloof street paving completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	Kgapane street for	Rehabilitation of Ga- Kgapane street (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	4 000 000	Rehabilitation of Ga- Kgapane street for 3.4km completed	Project for rehabilitation of Ga- Kgapane street paving completed	Target Achieved	None	None	Progress report, Payment Certificates
	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To contruct Modjajdjiskloof gabions by 30 June 2017	Modjadjiskloof gabions (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0		Construction of Modjadjiskloof gabions completed	Construction of Modjajdjiskloof gabions completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Refilwe street from gravel to paving for 1.8km by 30 June 2017	Refilwe street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	1 200 000 4 021 476	Upgrading of Refiliwe street from gravel to paving for 1.8km completed	Upgrading of Refilwe street paving for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Mmamakata street from gravel to paving for 1.8km by 30 June 2017	paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	4 001 321	Upgrading of Mmamakata Raselaka street from gravel to paving for 1.8km completed		Target Achieved	None	None	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Property Services	To Construct a Taxi Rank at Khosuthupa by 30 June 2017	Khosotupa Taxi Rank (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	1 000 000	Construction of Khosuthupa Taxi Rank completed	Service Provider appointed (Turnkey) site handover done and designs in progress	Target not Achieved	Late appointment of service provider	Regular project monitoring to ensure progress	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Property Services	To Construct a Taxi Rank at Wholesale by 30 June 2017	Wholesale Taxi Rank (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	500 000	Construction of Wholesale Taxi Rank completed	Designs completed, site handover done	Target not Achieved	Late appointment of service provider	Regular project monitoring to ensure progress	Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Property Services	To rehabilitate Kgapane Taxin rank and pave , by 30 June 2017	Rehabilitation of Kgapane taxi rank, paving extension and storage tank	01/07/2016	30/06/2017	Director Tech	GLM	0	480 000	Rehabilitation of Kgapane Taxi rank, Paving extention and storage tank completed	Service provider not appointed	Target not Achieved	delay in SCM processes		Progress report, Payment Certificates
29	Basic Service Delivery	Access to Sustainable Basic Services	Roads & Stormwater	To upgrade Jamela street from gravel to paving for 1.8km by 30 June 2017	Jamela street paving (roll over)	01/07/2016	30/06/2017	Director Tech	GLM	0	480 000		Upgrading of Jamella street paving for 1.8km completed	Target Achieved	None	None	Progress report, Payment Certificates
29											242 282						

	Ва	asic Service	Access to	Roads &	To upgrade	Sedibeng street	01/07/2016	30/06/2017	Director Tech	GLM	0		Upgrading of	Upgrading of Sedibeng	Target Achieved	None	None	Progress
		Delivery	Sustainable	Stormwater		paving							Sedibeng street	street paving for 1.8km	. 0			report,
		ľ	Basic Services		from gravel to								from gravel to	completed				Payment Certificates
					paving for 1.8km by								paving for 1.8km					
					30 June 2017								completed					
29	Po	asic Service	Access to	D d 0	T	Haranadia a af	01/07/2016	30/06/2017	Director Tech	CINA	0	207 624	Harris dia a af	Unanadia a af Malanda	Tarant Ashianad	Maria	NI	Progress
		Delivery	Sustainable	Roads & Stormwater	To upgrade Mokgoba street	Upgrading of streets -Mokgoba	01/01/2016	30/00/2017	Director recir	GLIVI	U		Upgrading of Mokgoba street	Upgrading of Mokgoba street paving for	Target Achieved	None	None	report,
		·	Basic Services	Storniwater	from gravel to	(roll over)							from gravel to	1.8km completed				Payment
					paving for 1.8km by	, ,							paving for 1.8km					Certificates
					30 June 2017								completed					
29							0.1/07/00.10	00/00/00/17	D:			416 213						
		sic Service Delivery	Access to Sustainable	Roads &	To upgrade	Kherobeng Street	01/07/2016	30/06/2017	Director Tech	GLM	0		Upgrading of	Upgrading of Mokgoba	Target Achieved	None	None	Progress report,
			Basic Services	Stormwater	Kherobeng street from gravel to	paving							Kherobeng street from gravel to	street from gravel to paving for 1.8km				Payment
					paving for 1.8km by								paving for 1.8km	completed				Certificates
					30 June 2017								completed					
29												15 460						
			Access to	Roads &		Matshelapata	01/07/2016	30/06/2017	Director Tech	GLM	0		Upgrading of	Upgrading of	Target Achieved	None	None	Progress
		Delivery	Sustainable Basic Services	Stormwater		Street paving												report, Payment
			Dadic Oct vices		street from gravel								from gravel to	paving for 1.8km				Certificates
					to paving for 1.8km by 30 June 2017								paving for 1.8km completed	completed				
					by 50 Julie 2017								completed					
29												3 012 924						
23	Ba	asic Service	Access to	Roads &	To upgrade	Sephukubye street	01/07/2016	30/06/2017	Director Tech	GLM	0	3 012 324	Upgrading of	Upgrading of	Target Achieved	None	None	Progress
		Delivery	Sustainable	Stormwater	Sephukubye street					02	· ·		Sephukubye street	Sephukubye street	rangeernemevea	110110		report,
		ļ	Basic Services		from gravel to	0							from gravel to	paving for 1.8km				Payment Certificates
					paving for 1.8km by								paving for 1.8km	completed				Certificates
					30 June 2017								completed					
29												1 240 911						
23	Ba	asic Service	Access to	Roads &	To upgrade	Mohlakong street	01/07/2016	30/06/2017	Director Tech	GLM	0	1 240 511	Upgrading of	Upgrading of	Target Achieved	None	None	Progress
		Delivery	Sustainable	Stormwater	Mohlakong street					02141			Mohlakong street	Mohlakong street	. a. get Acilieved			report,
			Basic Services		from gravel to	. 5,,							from gravel to	paving for 1.8km				Payment Certificates
					paving for 1.8km by								paving for 1.8km	completed				Certificates
					30 June 2017								completed					
29												75 113						
		sic Service Delivery	Access to Sustainable	Traffic &	To purchase a road	rioda biock franci	01/07/2016	30/06/2017	Director COMM	GLM	0			Road Block Trailer and	Target not	delay in SCM	Procure in the	Delivery
			Basic Services	Licencing	block trailer by 30 June 2017	& Equipment							Equipment purchased and	Equipment not	Achieved	II.	2017/18 Financial year	note
29					Julie 2017							250 000	delivered	purchased			rındılcıdı yedî	
	Ва	asic Service	Access to	Traffic &	To contruct a	Strong Room	01/07/2016	30/06/2017	Director COMM	GLM	0		Construction of	Construction of Strong	Target Achieved	None	None	Progress
		Delivery	Sustainable	Licencing	Strong Room at	Modjadjiskloof							Strong room at	room at Modjadjiskloof				report,
			Basic Services			DLTC							Modjadjiskloof DLTC	DLTC completed				Payment
					DLTC by 30 June 2017							233 311	completed					Certificates
29																		

KPA 3: LOCAL ECONOMIC DEVELOPMENT

KEY PERFORMANCE INDICATORS

OUTCOME 9: IMPLEMENTATION OF THE COMMUNITY WORK PROGRAMME

					30 WIE 3. WIII EE	MENTATION OF TH	IL COMMONT							
		Objectives		KPI Unit of measure	Baseline / Status	Annual Target (30/06/2017)	Budget 2016/17	4th Quarter (1 Apr- 3 Jun 2017)	4th Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Responsible Person	Evidence requires
Improved Governance and Organisational Excellence	economy	of local economy	# of jobs created through municipal s Capital Projects & LED by 30 June 2017	Number	1180 jobs created	800 Jobs created	Operational	200 Jobs created	646 Jobs created through municipal capitlal project	Target Achieved	None	None	Director Plan & Tech	Proof for SMME supported
Improved Governance and Organisational Excellence	,	within the financial	# of SMME s supported through Sypply Chain Management by 30 June 2017.	Number	215 SMME s supported	120 SMME s supported	Operational	30 SMME s supported	216 SMME s supported	Target Achieved	None	None	CFO	Proof for SMME supported
Integrated Sustainable Development	economy	within the financial	# of EPWP reports compiled and submitted to Council by 30 June 2017	Number	12 EPWP reports generated	12 EPWP reports generated	Operational	3 EPWP reports generated	3 EPWP reports generated	Target Achieved	None	None	Director Tech	EPWP reports
Integrated Sustainable Development	,		# of Agriculture Forums coordinated by 30 June 2017	Number	4 Agriculture forums coordinated	4 Agriculture forums coordinated	Operational	1 Agriculture forum coordinated	1 Agriculture Forum coordinated	Target Achieved	None	None	Director Plan	Agenda, Minutes & Attendance register
Integrated Sustainable Development		To Market municipal initiatives within the financial year	# of Marketing initiatives conducted by 30 June 2017.	Number	2 Marketing iniatives conducted	2 Marketing iniatives conducted	Operational	1 Marketing iniatives conducted	1 Marketing initiative conducted	Target Achieved	None	None	Director Plan	proof for marketing initiated

Page 20

	KPA 3: I	OCAL ECO	NOMIC DEVE	LOPMENT				C	OMMUNITY WO	RK PROGRAM	IME					оитсо	OME9 : IMPLEN	MENTATION C	F THE
Vote Nr	Region	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator		Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget	Quarter 4 Target	4th Quarter Actual Performance	Remarks		Corrective Measures	Challenges	Evidence required
22		Basic Service Delivery	Access to Sustainable Basic Services	Planning and Development	To construct fence and admin block at the new show ground by 30 June 2017	GLM Show Ground	01/07/2016	30/06/2017	Director INDEP	GLM	3 000 000	2 000 000	Construction of GLM show completed		Target Achieved	None	None	completed	Payment Certificate/ Progress report /Completion certificate
34		Basic Service Delivery	Access to Sustainable Basic Services	Community Services		Kgapane Youth Centre (Phase 2)	01/07/2016	30/06/2017	Director INDEP	GLM	600 000	2 310 379	centre Project	Costrucion of Kgapane Youth centre completed	Target Achieved	None		Youth centre Project	Payment Certificate/ Progress report
34		Basic Service Delivery	Access to Sustainable Basic Services	Community Services	To Construct Manokwe caves by 30 June 2017	Manokwe caves	01/07/2016	30/06/2017	Director INDEP	GLM	1 600 000	1 000 000	Construction of Manokwe cave completed	Tender not advertised	Target not Achieved	Delay in SCM processes	Contractor in	Manokwe cave completed	Payment Certificate/ Progress report

KPA 4 MUNICIPAL FINANCIAL VIABILITY KEY PERFORMANCE INDICATORS OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY

									VE AND FINANCIA						
ote Nr	Strategic Objective	Progranmes	Measurable Objectives	Measurable Objective/ Performance Indicator	KPI Unit of measure	Baseline / Status	Annual Target (30/06/17)	Budget 2016/2017	4th Quarter (1 Ju 30 Sept 2016)	4th Quarter Actual performance	Remarks	Challenges	Corrective Measures	Responsible Person	Evidence required
	Sustainable Financial Institution	Revenue	To ensure improvement in revenue collection within the financial year	% in revenue collected by 30 June 2017	Percentage	82% in revenue collection	95 % in revenue collection	Operational	95% in revenue collection quarterly (a least 95% monlthy)	79% in revenue collected, R 5 746 666 billed and R 4 514 789 received	Target not Achieved	Consumers not paying for seervices	To implement the Revenue Enhancement Strategy	CFO	Financial reports
	Sustainable Financial Institution	Revenue	To monitor debt collections within a financial year	6% in debt collected (# of debt collected/	Percentage	New	% in debt collected (# of debt collected/	Operational	% in debt collected (# of debt collected/	R 110 658 037 debt owed to us / R 9 505 000 debt collected	Target not Achived	Consumers not paying for seervices	To implement the Revenue Enhancement Strategy	CFO	Financial reports
	Sustainable Financial Institution	Revenue	To monitor the implementation of municipal services within a financia year	# of data cleansing performed (Meter services)	Number	New	4 data cleansing performed (meter services)	Operational	1 data cleansing performed (meter services) quarterly	Data cleansing performed for the quarter under review	Target Achieved	None	None	CFO	Financial reports
	Sustainable Financial Institution	Expenditure Management	Provision of free basic services within the financial year	# of HH receiving free basic services by 30 June 2017	Number	2265 HH in the indigent register	1500 HH receiving free basic services	Operational	1500 HH receiving free basic services	1585 HH receiving free basic services	Target Achieved	None	None	CFO	Updated Indigent registe
	Sustainable Financial Institution	Budget and Reporting	To ensure that quartely financial statements are prepared within 14 days after the end of each quarter.	# of quarterly financial statements submitted to Provincial Treasury	Number	4 Financial statements submitted	4 Financial statements submitted	Operational	1 Financial statement submitted	1 Financial statement submitted	Target Achieved	None	None	CFO	Dated proof of submission Financial Statements
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve Final 2017/18 Budget by council by 31 May 2017	Date	31-May-16	Approval of Final 2017/18 Budget by Council on 31 May 2017	Operational	Approval of Final 2017/18 Budget by Council on 31 May 2017	Final 2017/18 Budget approved by council on the 30th May 2017	Target Achieved	None	None	CFO	Council Approved Fina Budget, Council Resolution
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve 21 Budget related policies by 31 March 2017	Date	21 policies approved	Approval of 21 budget related policies by Council on 31 March 2017	Operational	Approval of 21 budge related policies by Council on 31 March 2017	21 Budget related policies approved by council on the 30th May 2017	Target Achieved	None	None	CFO	Council Approved Budg related policies, Counc Resolution
	Sustainable Financial Institution	Revenue Management	To promote revenue enhancement n within the financial year	To review and approve Revenue Enhancement Strategy 30 June 2017	Document	nt Strategy	Review and Approval of Revenue Enhancement Strategy by 30 June 2017.	30/06/2017	Approval by Council of the Revenue Enhancement Strategy by 30 June 2017.	Revenue Enhancement Strategy approved by council on the May 2017	Target Achieved	None	None	CFO	Council Approved Revenue Enhancement Strategy, Council Resolution
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Sec 32 Register developed and updated by 30 June 2017.	Number	12 Sec registers developed	12 Sec 32 register developed and updated by 30 June 2017.	Operational	3 Sec 32 registers developed and updated	12 Sse 32 Registers developed and updated by 30 June 2017	Target Achieved	None	None	CFO	Dated proof of Sec 32 register
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To approve Finance 4 by-laws by 31 May 2017	Date	Not approved	Approval of 4 Finance by-laws by 31 May 2017.	Operational	Approval of Finance by-laws by 31 May 2017.	Finance by laws not approved	Target not Achieved			CFO	Council approved finan- by-laws, Council Resolution
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	# of Finance compliance report submitted to Treasuries & CoGHSTA by 30 June 2017.	Number	12 Finance compliance report submitted	12 Finance compliance report submitted	Oerational	Finance compliance report submitted	12 Finance compliance reports submitted to Provincal Treasury	Target Achieved	None	None	CFO	Financial reports
	Sustainable Financial Institution	Budget and Reporting	To ensure compliance with legislation within the financial year	To submit monthly Sec 71 reports to Provincial treasury within 10 working days every month fo r2016/17 Financial year.	Date	Sec 71 reports submitted to Provincial Treasury within 10 working days	to Provincil Treasury within 10 working days every month		Sec 71 reports submitted to Provincial Treasury within 10 working days	Sec 71 Monthly reports for April, May and June submitted to Provincil Treasury within 10 working days every month	Target Achieved	None	None	CFO	Dated proof of submissi

MFMV KPI's - 2016/17 SDBIP Page 22

Sustainable	Supply Chain	To ensure payment of	To pay invoices wiithin	Days	Payment of	Payment of invoices	Operational	Payment of invoices	Payment of invoices	Target Achieved	None	None	CFO	Dated proof of payment
Financial Institution	Management	service providers within 30 days of the submission of	30 days of receipt from the service		invoices within 30	within 30 days of receipt from the		within 30 days of receipt from the	was paid within 30 days of receipt from					
		invoices.	provider by 30 June 2017.		days of receipt from	service provider		service provider.	the service provider					
Sustainable	Assets	To ensure compliance with	# Assets verifications	Number	2 Assets	2 Assets verifications	Operational	1 Assets verifications	1 Assets verification	Target Achieved	None	None	CFO	Quarterly Assets
Financial Institution	Management	legislation within the financial year	conducted in line with GRAP standards by 30 June 2017.		verification conducted	conducted		conducted	conducted					verification reports
Sustainable	MIG	To effectively manage the	% of PMU	Percentage	New	100% R 1 760 610	Capital	100% R 1 760 610	100%, R 1 760 610.	Target Achieved	None	None	CFO	Financial reports
Financial Institution		financial affairs of the municipality within the financial year	Management budget spent within the financial year			PMU Management Budget spent		PMU Management Budget spent	PMU Management budget spent					·
Sustainable	Expenditure	To effectively manage the	% capital budget	Percentage	60,75%	100% R 103 079 387	Capital	100% R 88 429 121	53.3%. R54 902 504	Target not Achieved	Delay in SCM	To adhere to the	CFO	Financial reports
Financial Institution	Management	financial affairs of the municipality within the financial year	spent as approved by Council by 30 June 2017.			Capital Budget spent		Capital Budget spent	Capital budget spent		processes	procurement Plan		
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% Operational and maintanance budget spent as approved by Council by 30 June	Percentage	New	100% R 204 819 435 Operational Budget spent	Operational	100% R 204 819 435 Operational Budget spent	88.47%, R 181 193 898 Operational budget spent	Target not Achieved	Delay in SCM processes	To adhere to the procurement Plan	CFO	Financial reports
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% MIG expenditure by 30 June 2017.	Percentage	100%	100% R54 976 000 MIG expenditure	Capital	100% R54 976 000 MIG expenditure	91 %, R 50 108 844.00 MIG budget spent	Target not Achieved	Project for Ntata community hall was on hold due to the withdrawal of the Contractor	Monitor the project on a regular base to ensure completeion of the project	CFO/ INDEP	Financial reports
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% FMG expenditure by 30 June 2017.	Percentage	100%	100% R 1 810 000 FMG Expenditure	Operational	100% R 1 810 000 FMG Expenditure	100% R 1 810 000 FMG Expenditure	Target Achieved	None	None	CFO	Financial reports
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% EPWP expenditure 30 June 2017.	Percentage	100%	100% R 1 405 000 EPWP expenditure	Operational	100% R 1 405 000 EPWP expenditure	100% R 1 405 000 EPWP expenditure	Target Achieved	None	None	CFO/ INDEP	Financial reports
Sustainable Financial Institution	Expenditure Management	To effectively manage the financial affairs of the municipality within the financial year	% FBE expenditure by 30 June 2017	Percentage	102%	100% R 418 652 FBE expenditure	Operational	100% R 418 652 FBE expenditure	100% R 418 652 FBE expenditure	Target Achieved	None	None	CFO	Financial reports

MFMV KPI's - 2016/17 SDBIP Page 23

						SUMMARY OF	CAPITAL AN	2016/17 CAPITA D OPERATIONAL			ONSIBLE	MANAGER					
Vote Nr	Regio n	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date		Source of funding	Budget	4th Quarter Target	4th Actual Performance	Remarks	Challenges	Corrective Measures	Evidence required
50	Head Office	Transformatio	Institution			Money Counting Machine	01/07/2016	30/06/2017	CFO	GLM	5 000		1 Money Counting machine purchased	Target Achieved	None	None	Payment Certificate and delivery note
50	Head Office	Transformatio .	Institution			Large lockabile cash boxes (6)	01/07/2016	30/06/2017	CFO	GLM	6 000	purchased and delivered	6 Large Lockable cash boxes purchased and delivered	Target Achieved	None	None	Payment Certificate and delivery note
50	Head Office	Transformatio .	Improved Governance and Organisational Excellence	Office Management	To Purchase 4 Slip Printers by 30 June 2017	Slip Printers (4)	01/07/2016	30/06/2017	CFO	GLM			4 Slip Printers purchased and delivered	Target Achieved	None	None	Payment Certificate and delivery note

MFMV PROJECTS 2016/17 Page 24

KPA 5 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Vote Nr	Strategic Objective	Programmes	Measurable Objectives	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2017)	Budget 2017/2016		4th Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Responsible Person	Evidence required
	Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2017.	Number	12 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council Meetings held (1 Ordinary & 2 Special)	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence		To ensure functionality of EXCO committee within the financial year.	# of EXCO meetings held by 30 June 2017.	Number	12 EXCO meetings held	4 EXCO meetings held	Operational	1 EXCO meetings held	1 EXCO Meetings held (1 Ordinary & 2 Special)	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence		To ensure functionality of Council committee within the financial year.	# of Ward Committee reports submitted by 30 June 2017.	Number	348 Ward Committee reports submitted	300 ward committee reports submitted	Operational	90 ward committee reports submitted	90 Ward committee reports submitted	Target Achieved	None	None	Manager (Mayors Office)	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Committees	To ensure functionality of Council within the financial year		Number	14 MPAC meetings held	12 MPAC meetings held	Operational	3 MPAC meetings held	5 MPAC meetings held	Target Achieved	None	None	Manager (Mayors Office)	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Committees	To ensure functionality of Council within the financial year	% of MPAC resolutions implemented (# of resolutions taken/ # resolutions implemented) within a financial year	Percentage	New	% of MPAC resolutions implemented (# of resolutions taken/ # resolutions implemented)	Operational	% of MPAC resolutions implemented (# of resolutions taken/ # resolutions implemented)	100% 3 /3 resolutions taken and all resolved	Target Achieved	None	None	Municipal Manager	MPAC resolutions register
		management	To ensure functionality of Council within the financial year	# of LLF meetings held by 30 June 2017.	Number	13 LLF meetings held	12 LLF meetings held	Operational	3 LLF meetings held	3 Meetings held (1 Ordinary & 2 special)	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Labour Relations	To ensure functionality of Municipality within the financial year	% in implementation of LLF resolutions by 30 June 2017(# of resolutions taken/ # of resolutions implemented).	Percentage	1	100% resolutions implemented (# of resolutions taken/ # of resoltions implemented).	Operational	100% resolutions implemented (# of resolutions taken/ # of resoltions implemented).	75% Implemennted, 8 Resolutions taken and 2 not resolved	Target not Achieved	2 outstanding issues on the Sub committee of LLF	Finalise the committee in the 1st quarter in 2017/18 financial year	Director Corp	Updated Resolutions register

GGPP KPI's - 2016/17 SDBIP Page 25

KPA 5 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS

OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Vote Nr	Strategic Objective	Programmes	Measurable Objectives	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2017)	Budget 2017/2016	4th Quarter (1 Apr- 3 Jun 2017)	4th Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Responsible Person	Evidence required
	Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2017.	Number	12 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council Meetings held (1 Ordinary & 2 Special)	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
	Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in the IDP review	# of IDP/Budget/ PMS REP Forum meetings held by 30 June 2017.	Number	5 IDP/Budget/PM S REP Forum meetings held	5 IDP/Budget/PM S REP Forum meetings held	Operational	2 IDP/Budget/PM S REP Forum meetings held	1 IDP/Budget/PMS REP forum held	Target not Achieved			Director INDEP	Agenda & Attandance register
	Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in the IDP review within a financial year	# of IDP/Budget/ PMS Steering Committee meetings held by 30 June 2017.	Number	5 IDP/Budget/PM S Steering Committee meetings held	5 IDP/Budget/PM S Steering Committee meetings held	Operational	2 IDP/Budget/PM S Steering Committee meetings held	1 IDP/Budget/PMS Steering forum held	Target not Achieved			Director INDEP	Agenda & Attandance register
	Improved Governance and Organisational Excellence	Public Participation	To promote accountability within the municipality	% of complaints resolved : # of complaints received / # of complaints attended to within a financial year	Percentage		% of complaints resolved : # of complaints received / # of complaints attended	Operational	% of complaints resolved : # of complaints received / # of complaints attended	100% complaints resolved, 29 received and 29 resolved	Target Achieved	None	None	Director Corps	Updated Complaints Management Register
	Improved Governance and Organisational Excellence	Public Participation	To ensure public involvement in Mayoral Imbizo 's within a financial year	# of quarterly Community feedback meetings held within a financial by 30 June 2017.	Number	4 Mayoral Imbizo held	4 Community feedback meetings held	Operational	1 Community Feedback meetings held	14 Community feedback held in 30 wards	Target Achieved	None	None	Manager (Mayors Office)	Agenda & Attandance register
	Improved Governance and Organisational Excellence	Committees	To ensure functionality of Audit committee within a financial year	# of Audit Committee meetings held by 30 June 2017.	Number (Accumulative)	6 Audit Committee meetings held	4 Audit Committee meeting held	Operational	1 Audit Committee meetings held	1 Audit Committee meeting held	Target Achieved	None	None	Municipal Manager	Agenda, Minutes & Attandance register
	Improved Governance and Organisational Excellence	Committees	To ensure functionality of Audit committee within a financial year	% of Audit and Performance Audit Committees resolutions implemented withina financial year	Percentage	New	% of Audit and Performance Audit Committee resolutions implemented	Operational	% of Audit and Performance Audit Committee resolutions implemented	76% resolutions implemented, 16/21	Target not Achieved	6 issues outstanding	resolve issues in the 1st quarter of the 2017/18 FY	Municipal Manager	Audit Committee resolutions register
	Improved Governance and Organisational Excellence	Risk	To ensure functionality of Risk committee within the financial year.	# of Risk Committee meetings held by 30 June 2017.	Number (Accumulative)	2 Risk Committee meetings held	4 Risk Committee meetings held	Operational	1 Risk Committee meetings held	1 Risk Coomiitee meeting held	Target Achieved	None	None	Municipal Manager	Agenda, Minutes & Attandance register

Page 26

KPA 5 : GOOD GOVERNANCE AND PUBLIC PARTICIPATION KEY PERFORMANCE INDICATORS

OUTCOME 9 (OUTPUT 5: DEEPEN DEMOCRACY THROUGH A REFINED WARD COMMITTEE MODEL, OUTPUT 6: ADMINISTRATIVE AND FINANCIAL CAPABILITY)

Strategic Objective	Programmes	Measurable Objectives	Performance measures/ Indicator	KPI Unit of measure	Baseline	Annual Target (30/06/2017)	2017/2016	4th Quarter (1 Apr- 3 Jun 2017)	4th Quarter Actual Performance	Remarks	Challenges	Corrective Measures	Responsible Person	Evidence required
Improved Governance and Organisational Excellence	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held by 30 June 2017.	Number	12 Council meetings held	4 Council meetings held	Operational	1 Council meetings held	3 Council Meetings held (1 Ordinary & 2 Special)	Target Achieved	None	None	Director Corp	Agenda, Minutes & attandance register
Improved Governance and Organisational Excellence	Risk	To ensure functionality of Risk committee within the financial year.	To approved Fraud and Anti Coruption strategy by 30 June 2017.	Number		Approved Fraud and Anti Corruption strategy		Approved Fraud and Anti Corruption strategy	Approved Fraud and Anti Corruption strategy	Target Achieved	None	None	Manager	Approved Fraud and Anti Corruption strategy
Improved Governance and Organisational Excellence	Legal	To monitor response in terms of the fraud and corruption cases registered	# of Fraud and Corruption cases investigated: # of cases registered / # of cases investigated within a financial year	Number	New	# of Fraud and Corruption cases investigated : # of cases registered / # of cases investigated yearly		# of Fraud and Corruption cases investigated: # of cases registered / # of cases investigated quarterly		N/A	N/A			Updated Fraud and Corruption case register
Improved Governance and Organisational Excellence	Internal Audit	To conduct quarterly assessment on municipal performance information.	# of performance audit reports issued by 30 June 2017.	Number	4 Performance audit reports issued	4 Performance audit reports issued	Operational	1 Performance audit reports issued	1 Performance audit report issued	Target Achieved	None	None	Manager	Performance Audit report tabled in council and resolution

GGPP KPI's - 2016/17 SDBIP Page 27

	2016/17 CAPITAL WORKS PLAN SUMMARY OF CAPITAL AND OPERATIONAL PROJECTS PER RESPONSIBLE MANAGER																	
Vote Nr	Regio n	Key Performance Area	Strategic Objective	Programme	Measurable Objective/ Performance Indicator	Project Name	Start Date	Completion date	Project Owner	Source of funding	Budget	Adjusted Budget	Target	4the Quarter Actual Performance		Challenges	Corrective Meaasures	Evidence required
40	Head Office		Governance and Organisational	Office Management	To Purchase 1 Podium by 30 June 2017	Podium	01/07/2016	30/06/2017	Director Corps	GLM	5 000	5 000	1 Podium Purchased and delivered	Podium not purchased	Target not Achieved	Cash flow challenges	To purchase in the 2017/18 financial year	Payment certificate & delivery note
40	Head Office	Transformation	Governance and Organisational		To purchase 1 recording Machine for Imbizo and Corporate by 30 June 2017.	Recording machines Imbizo & Corporate	01/07/2016	30/06/2017	Director Corps	GLM	20 000	20 000	1 Recording machine Banners purchased		Target not Achieved	Cash flow challenges	To purchase in the 2017/18 financial year	Payment certificate & delivery note
40	Head Office	Transformation	Governance and Organisational	Office Management	To purchase 4 Suggestions boxes by 30 June 2017	Suggestion Boxes	01/07/2016	30/06/2017	Director Corps	GLM	0	60 000	4 Suggestions boxes purchased and delivered	boxes not	Target not Achieved	Cash flow challenges	To purchase in the 2017/18 financial year	Payment certificate & delivery note
41	Head Office	Transformation	Governance and Organisational	Property Services	Mokwakwaila Sub	richovation of	01/07/2016	30/06/2017	Director INDEP	GLM	0	500 000	Project for Renovation of Mokwakwaila sub office completed	HOL	Target not Achieved	Cash flow challenges	To purchase in the 2017/18 financial year	Payment certificate & delivery note

GGPP PROJECTS 2016 Page 28